## 5.0 MITIGATION MONITORING AND REPORTING PROGRAM

	Time Frame of Mitigation				Time Frame for Verification Monitor Frequency To				
Mitigation Measure	Plan ning	Pre- De mo	Duri Duri ng De mo	Post De mo	Monitor ing Reporti ng Agency	Monito r	Report	Date of Comple tion	Date of Verifica tion
M-AIR-1: Prior to commencement of demolition activities, all residences located within 1,000 feet of the project site shall be notified of the anticipated demolition schedule and daily hours of demolition activities.	X	X			County of San Diego				
M-GE-1: The County of San Diego (County) shall prepare an erosion control plan for the project site. The erosion control plan shall provide site-specific best management practices (BMPs) to reduce erosion both during demolition activities and after demolition is complete while the lot remains vacant, including but not limited to sediment control, wind erosion control, and stormwater management.	X	X	X		County of San Diego				
M-HZ-1: The contractor should assume that all other surfaces contain lower levels of lead and that all employees shall be protected accordingly. For paint-disturbing activities on lower-lead-concentration components, general precautions shall be taken to minimize the release of chips, dust, and debris to the ground surface, vegetation, and inside the buildings.	X	X	X		County of San Diego				
M-HZ-2: The contractor shall submit a lead work plan indicating the proposed demolition methods and measures they will use to address the lead-containing components above. The contractor shall have, at a minimum, completed and satisfied the California Occupational Safety and Health Administration (Cal/OSHA) lead training requirements. Prior to commencement of the project, the County shall review and approve the lead work plan. In addition, the Occupational Health Program (OHP) will provide monitoring of activities and other County of San Diego ordinance tasks required.	Х		Х		County of San Diego				
M-HZ-3: If the project will disturb 100 square feet or greater of lead-containing material, the County shall notify Cal/OSHA.			Х		County of San Diego				
M-HZ-4: An asbestos abatement contractor who is registered with Cal/OSHA shall perform asbestos-related work and all disturbance and/or removal of asbestos-			X		County of San Diego				

5-1 October 2014

	Time Frame of Mitigation				Time Frame for Verification  Monitor Frequency To				
Mitigation Magazira	Plan	Pre- De	Duri ng De	Post De	ing Reporti ng	Monito		Date of Comple	Date of Verifica
Mitigation Measure	ning	то	mo	mo	Agency	r	Report	tion	tion
containing material (ACM) or asbestos- containing construction material (ACCM). Cal/OSHA requirements for removal work and other applicable regulations pertaining to ACM or ACCM shall be followed during demolition activities.									
M-HZ-5: The contractor shall submit an asbestos work plan indicating the proposed abatement methods and control measures they will use to remove the asbestos materials. Prior to commencement of the project, the County shall review and approve the asbestos work plan.	Х				County of San Diego				
M-HZ-6: The County shall notify Cal/OSHA and the San Diego Air Pollution Control District (SDAPCD) prior to performing any asbestos-related activities. The SDAPCD requires a minimum of 10 working days' notification before friable ACM can be removed.	X				County of San Diego				
M-HZ-7: Disposal and recycling issues regarding the identified ACMs and lead-containing building materials will need to be addressed based on the final destination of the material. The OHP and the contractor need to decide on a disposal/recycling plan for the ACMs and lead materials based on the best available environmental and cost-effective disposal option. In addition, the contractor's approach shall also be consistent with the County's Construction and Recycling Ordinance.	X				County of San Diego				
M-HZ-8: If suspect ACM or LBP building materials not addressed in the pre-demolition survey are identified during the course of the demolition activities, all work must cease. In addition, the contractor shall contact the OHP in order that the suspect materials can be identified prior to proceeding with project activities.			Х		County of San Diego				
M-HZ-9: The contractor shall comply with the General, Asbestos, Lead and Other Considerations of the asbestos/lead predemolition survey prepared for the Hillcrest Receiving Home.	Х	X	X		County of San Diego				
M-TR-1: A traffic control plan shall be prepared to notify emergency personnel of	Х	Х	Х		County of San				

5-2 October 2014

	Time	Frame (	of Mitig	ation	Monitor	Time Frame for Verification Frequency To			
			Duri		ing				
		Pre-	ng	Post	Reporti			Date of	Date of
	Plan	De	De	De	ng	Monito		Comple	Verifica
Mitigation Measure	ning	то	то	то	Agency	r	Report	tion	tion
possible delays in the project area during					Diego				
demolition activities.									

Demo = demolition

5-3 October 2014