

On September 15, 2014 the County of San Diego Department of Public Works started the San Vicente Road Improvement Project in Ramona. The estimated project completion is Spring 2016.

Construction Traffic Control Hours

Daytime = 9:00am – 3:00pm

Nighttime = 7:00pm – 5:00am

Please note that we will continue to prioritize Northbound traffic in the morning, and Southbound traffic in the evening. Traffic fines doubled in construction zones.

No lane closures are allowed on National Oceanic and Atmospheric Administration (NOAA) designated "RED FLAG DAYS"

Construction progress in April 2015

- Earthwork cut and fill (including rock breaking)
- Utility joint trench construction from Bunnie King to Chuckwagon Road
- Continued grading for temporary stage 2 roadway detour traffic shift currently anticipated in June and July 2015
- Began installing new 16" waterline between Deviney & Chuckwagon Road
- Continued storm drain culvert installations in stage 1 working areas and at driveways
- Top and toe of slope brow ditch (drainage) construction



Upcoming May 2015 Construction Activity

- Continue cut and fill earthwork operations in stage 1 working areas
- Clearing and Grubbing (between Deviney and Wildcat Canyon)
- Continue grading and construction of transitions for temporary stage 2 roadway detours
- Complete Water main and other utility work in the intersections of Warnock and Wildcat Canyon Road
- Continue utility joint trench construction from Warnock to Deviney
- Continue water line installation from Bunnie King to Chuck Wagon – Vicente Meadows.
- Commence work on signals at Warnock
- Continue drainage system construction
- Start preparing the road base for phase 1 paving.



Construction Warnings and On-going Coordination

- **Please note that an increase in speeding has been observed within the construction limits and traffic fines are doubled in construction zones. For your own safety and the safety of the public and the construction personnel please use the radar feedback signs and observe the posted 40 MPH construction speed limit.**
- **Monthly Emergency Services Meeting** held on Wednesday, May 13, 2015 with County staff, Flatiron Construction, Sheriff, CHP and CalFire to continue coordination for the minimization of traffic delays. The next meeting will be on June 10, 2015.
- **Bicyclists** are encouraged to use an alternative route during construction. Any bicyclists on San Vicente Road during construction are reminded that you are required to share the road with motor vehicles so please use caution.

Questions?

Call: 1-877-291-6565

Email: SVR@adease.com

