

On September 15, 2014 the County of San Diego Department of Public Works started the San Vicente Road Improvement Project in Ramona. The estimated project completion is Spring 2016.

Construction Traffic Control Hours (Monday – Friday)

Daytime = 9:00am – 3:00pm

Nighttime = 7:00pm – 5:00am

Please note that we will continue to prioritize Northbound traffic in the morning, and Southbound traffic in the evening. Traffic fines doubled in construction zones.

No lane closures are allowed on National Oceanic and Atmospheric Administration (NOAA) designated "RED FLAG DAYS"

Construction progress in Jan 2016

- Inclement Weather has delayed some construction activities
- Crews making every effort to minimize traffic delays during rainy season, and have received positive feedback for Vicente Meadows remaining open
- Continued earthwork cut and fill (including controlled blasting & rock breaking) for Phase II construction operations
- Continued traffic on new temporary stage 2 roadway detour
- Completed installing waterline from Chuck Wagon Road to Wildcat Canyon
- Paved San Vicente Road from Warnock to Bunnie King
- Completed Water main/water meter work from Warnock to Bunnie King

Good Samaritans assist elderly woman

This letter is to thank the gentlemen who changed the tire on my vehicle during a brief stop along San Vicente Road.

I asked to borrow a phone to call my car garage, Basel's Body and Frame. The man working on the road offered to change my tire and would not accept any lunch money, so I said I will call the *Ramona Sentinel* and give my thanks in a letter to the editor.

To John Volpp and Fabian Velasco, contractors on the freeway to Ramona: THANK YOU EVER SO MUCH.

Upcoming February 2016 Construction Activity

- Maintain traffic on Phase II detour.
- Maintain & monitor erosion control efforts due to increased rain activity.
- WEATHER PERMITTING: Complete perm. paving from eastern limits to Wildcat Cyn
- Install traffic light at Warnock intersection
- Continue Phase II work that will include:
 - Utility joint trench construction from Chuck Wagon to Wildcat Cyn
 - Earthwork from Deviney to a point south of Chuck Wagon
 - Storm drainage system construction from Warnock to Wildcat Cyn
 - Water main Chuck Wagon to Wildcat Cyn



****Construction Warnings and Ongoing Coordination**

With the rainy season upon us, please exercise caution while driving within the construction limits as conditions may be less than desirable. For your own safety, & the safety of the public and the construction personnel, please obey the posted 40 MPH construction speed limit and use your headlights when it is raining and/or foggy.

- Regular Emergency Services Meetings continue to be held with County staff, Flatiron Construction, Sheriff, CHP and CalFire to continue coordination for the minimization of traffic delays. The next meeting will be on March 9, 2016.

****Bicyclists** are encouraged to use an alternative route during construction. Any bicyclists on San Vicente Road during construction are reminded that you are required to share the road with motor vehicles so please use caution.

Questions?

Call: 1-877-291-6565

Email: SVR@adease.com

