

On September 15, 2014 the County of San Diego Department of Public Works started the San Vicente Road Improvement Project in Ramona. The estimated project completion is Spring 2016.

## Construction Traffic Control (lane closures allowed) Hours (Mon – Fri)

Daytime = 9:00am – 3:00pm

Nighttime = 7:00pm – 5:00am

Please note that we will continue to prioritize Northbound traffic in the morning, and Southbound traffic in the evening. Traffic fines doubled in construction zones. No lane closures will be allowed during rush hours between 5 and 9 am and between 3 and 7 pm.

**No lane closures are allowed on National Oceanic and Atmospheric Administration (NOAA) designated "RED FLAG DAYS"**

## Construction progress in August 2015

- Earthwork cut and fill (including rock breaking) for phase 2 construction operations
- Continued traffic on new temporary stage 2 roadway detour
- Continued installing 16" waterline between Deviney & Chuck Wagon Road
- Install meter services to new waterline installation
- Install and pressure test 12" & 16" waterline from Gem To Bunnie King
- Completed storm drain culvert installations in stage 1 working areas and at driveways; continue storm drain installation including headwalls at outfalls
- Install reinforced concrete box culvert system
- Began clearing and grubbing, excavation, and forming for retaining wall south of Deviney Lane



## Upcoming September 2015 Construction Activity

- Complete cut and fill earthwork operations in stage 1 working areas.
- Commence Phase 2 detour paving.
- Maintain traffic on Phase I detour.
- Continue Phase II work that will include:
  - Water main/water meter work from Warnock to Bunnie King
  - Utility joint trench construction from Deviney to Chuck Wagon and Wildcat Cyn
  - Earthwork from Deviney to a point south
  - Storm drainage system construction from Warnock to Wildcat
  - Pour footing and build retaining wall south of Deviney



## Construction Warnings and On-going Coordination

**Please note that an increase in speeding has been observed within the construction limits and traffic fines are doubled in construction zones. For your own safety and the safety of the public and the construction personnel, please use the radar feedback signs and observe the posted 40 MPH construction speed limit.**

- Regular Emergency Services Meeting was held on Wednesday, July 8, 2015 with County staff, Flatiron Construction, Sheriff, CHP and CalFire to continue coordination for the minimization of traffic delays. The next meeting will be on September 9, 2015.
- \*\*Bicyclists** are encouraged to use an alternative route during construction. Any bicyclists on San Vicente Road during construction are reminded that you are required to share the road with motor vehicles so please use caution.

## Questions?

Call: 1-877-291-6565

Email: SVR@adease.com

