

San Diego County Road Resurfacing Project Status

(Construction Estimated to Occur from Summer 2026 to Fall 2026)

Please call (858) 694-3096 for any questions or concerns.

Last Updated August 31, 2026.

The Department of Public Works have scheduled resurfacing of roads in the unincorporated areas of San Diego County. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to

weather, road conditions and other factors. This table is informational only and updated monthly.

Abbreviations: CMR = County Maintained Road
CL = City/County Limit
EC = City of El Cajon
E/O = East of
S/O = South of
MP = Mile Post
ESC = Escondido
IN = Onramps
INT = Intersection
EB = East Bound
WB = West Bound
RD = Road
SR = State Route
CT = Court
VS = Vista City Limits
HY = Highway

N = North
S = South
E = East
W = West
SEAL = Thin layer of oil, sand and gravel
OVERLAY = Resurfacing ontop of existing pavement
REAS = Slurry Seal with rubberized binder / Pavement sealant
CRACK SEAL = Seal pavement cracks
PVT = Private
R/W = Right of Way
PRD = Private
WY = Way
BL = Boulevard
ECM = End County Maintained Road
CDS = Cul de Sac

ROAD	FROM	TO	LENGTH	TYPE	STATUS	DATE	COMMENT
ALTOONA DR	VERNETTE CT	CUL DE SAC	0.23	SEAL	PLANNED	FALL 2026	
ANZIO DR	BORREGO SPRINGS RD	CUL DE SAC	0.34	SEAL	PLANNED	FALL 2026	
BORICA CT	SARASOTO DR	CUL DE SAC	0.04	SEAL	PLANNED	FALL 2026	
CAMPANIA AV	FOUR GEE RD	CAMINO SAN THOMAS	0.36	SEAL	PLANNED	FALL 2026	
CARILLO RD	COUNTRY CLUB RD	CUL DE SAC	0.34	SEAL	PLANNED	FALL 2026	
CORD PL	MONACO CT	DONAHUE DR	0.06	SEAL	PLANNED	FALL 2026	
CORONA VISTA	HILLSDALE RD	CUL DE SAC	0.27	SEAL	PLANNED	FALL 2026	
COUNTRY CLUB RD	RUNNING M RD	END CMR	0.57	SEAL	PLANNED	FALL 2026	
DEEP WELL TL	BORREGO SPRINGS RD	YAQUI PASS RD	0.32	SEAL	PLANNED	FALL 2026	
DEER RIDGE CT	DEER RIDGE RD	CUL DE SAC	0.11	SEAL	PLANNED	FALL 2026	
DEER RIDGE RD	CAMINO SAN BERNARDO	CUL DE SAC	0.33	SEAL	PLANNED	FALL 2026	
DEER TRAIL CT	DEER TRAIL DR	CUL DE SAC	0.12	SEAL	PLANNED	FALL 2026	
DEER TRAIL DR	4S RANCH PY	CUL DE SAC	0.56	SEAL	PLANNED	FALL 2026	
DEER TRAIL PL	DEER TRAIL DR	CUL DE SAC	0.04	SEAL	PLANNED	FALL 2026	
DEER TRAIL WY	DEER TRAIL DR	CUL DE SAC	0.04	SEAL	PLANNED	FALL 2026	
DI GIORGIO RD	RUNNING M RD	END CMR	0.20	SEAL	PLANNED	FALL 2026	
EL TEJON RD	COUNTRY CLUB RD	CUL DE SAC	0.24	SEAL	PLANNED	FALL 2026	
ESQUARO DR	PECOS DR	SEWANEE DR	0.11	SEAL	PLANNED	FALL 2026	
FOUR GEE RD	SD CL LEAVE	CUL DE SAC	0.50	SEAL	PLANNED	FALL 2026	
FOX VALLEY CT	FOX VALLEY DR	CUL DE SAC	0.10	SEAL	PLANNED	FALL 2026	
FOX VALLEY DR	CAMINO SAN BERNARDO	DEER TRAIL DR	0.16	SEAL	PLANNED	FALL 2026	
GEORGE MARIA WY	DONAHUE DR	CUL DE SAC	0.06	SEAL	PLANNED	FALL 2026	
HOPI PATH (N)	BORREGO SPRINGS RD	END CMR	0.13	SEAL	PLANNED	FALL 2026	
HOPI PATH (S)	END CMR	YAQUI PASS RD	0.12	SEAL	PLANNED	FALL 2026	
JERI WY	VERNETTE CT	CUL DE SAC	0.09	SEAL	PLANNED	FALL 2026	
LA CASITA DR	LA BONITA DR	CUL DE SAC	0.23	SEAL	PLANNED	FALL 2026	
LA CUESTA DR (PRD 1011)	BEGIN PRD	EL TEJADO RD	0.21	SEAL	PLANNED	FALL 2026	
LA FIESTA CT	LA FIESTA DR	CUL DE SAC	0.05	SEAL	PLANNED	FALL 2026	
LA FIESTA DR	LA BONITA DR	LA FIESTA LN	0.15	SEAL	PLANNED	FALL 2026	
LA FIESTA LN	LA FIESTA DR	CUL DE SAC	0.05	SEAL	PLANNED	FALL 2026	
LA FIESTA PL	LA FIESTA DR	CUL DE SAC	0.05	SEAL	PLANNED	FALL 2026	
LA FIESTA WY	SAN MARINO DR	CUL DE SAC	0.11	SEAL	PLANNED	FALL 2026	
LAYNE PL	CORONA VISTA	CUL DE SAC	0.04	SEAL	PLANNED	FALL 2026	
MARCIA LN	VERNETTE CT	ALTOONA DR	0.14	SEAL	PLANNED	FALL 2026	
MARCIA LN	VERNETTE CT/JERI WY	DAMON LN/FUERTE DR	0.05	SEAL	PLANNED	FALL 2026	
MISSION RD	RIVERVIEW DR	STAGE COACH LN	1.00	SEAL	PLANNED	FALL 2026	
MONACO CT	CUL DE SAC	CUL DE SAC	0.18	SEAL	PLANNED	FALL 2026	
MUNCIE CT	RUNABOUT PL	CUL DE SAC	0.06	SEAL	PLANNED	FALL 2026	
NECHES CT	PECOS DR	CUL DE SAC	0.04	SEAL	PLANNED	FALL 2026	
OWEGA CT	SEWANEE DR	CUL DE SAC	0.07	SEAL	PLANNED	FALL 2026	
PECOS DR	ESQUARO DR	CUL DE SAC	0.49	SEAL	PLANNED	FALL 2026	
PINTO RIDGE CT	PINTO RIDGE DR	CUL DE SAC	0.10	SEAL	PLANNED	FALL 2026	
PINTO RIDGE DR	CUL DE SAC	CUL DE SAC	0.27	SEAL	PLANNED	FALL 2026	
QUANAH CT	PECOS DR	CUL DE SAC	0.04	SEAL	PLANNED	FALL 2026	
RANGO WY	DI GIORGIO RD	BORREGO SPRINGS RD	0.50	SEAL	PLANNED	FALL 2026	
RUNNING M RD	DI GIORGIO RD	CUL DE SAC	0.41	SEAL	PLANNED	FALL 2026	
SAN BENITO RD	SAN RAFAEL RD	BORREGO SPRINGS RD	0.25	SEAL	PLANNED	FALL 2026	
SAN CARLOS RD	SAN RAFAEL RD	RANGO WY	0.25	SEAL	PLANNED	FALL 2026	
SAN LEON CT	SAN LEON RD	CUL DE SAC	0.03	SEAL	PLANNED	FALL 2026	
SAN LEON RD	SAN BENITO RD	BORREGO SPRINGS RD	0.23	SEAL	PLANNED	FALL 2026	
SAN PABLO CT	SAN PABLO RD	CUL DE SAC	0.05	SEAL	PLANNED	FALL 2026	
SAN PABLO RD	RANGO WY	BORREGO SPRINGS RD	0.44	SEAL	PLANNED	FALL 2026	
SAN RAFAEL RD	BEGIN	CUL DE SAC	0.65	SEAL	PLANNED	FALL 2026	
SANTA SABA CT	SANTA SABA RD	CUL DE SAC	0.07	SEAL	PLANNED	FALL 2026	
SANTA SABA RD	RUNNING M RD	RANGO WY	0.22	SEAL	PLANNED	FALL 2026	
SARASOTO DR	ANZIO DR	BORREGO SPRINGS RD	0.69	SEAL	PLANNED	FALL 2026	
SEWANEE DR	PECOS DR	END CMR	0.44	SEAL	PLANNED	FALL 2026	
SINGING TRAILS CT (PRD 1013)	SINGING RIDGE RD	END	0.12	SEAL	PLANNED	FALL 2026	
SWINGING V RD	COUNTRY CLUB RD	CUL DE SAC	0.33	SEAL	PLANNED	FALL 2026	
UTICA DR	BORREGO SPRINGS RD	PECOS DR	0.13	SEAL	PLANNED	FALL 2026	
VERNETTE CT	JERI WY	END CMR	0.29	SEAL	PLANNED	FALL 2026	
VERNETTE DR	FUERTE CT	VERNETTE CT	0.20	SEAL	PLANNED	FALL 2026	
VIA ALLONDRA (PRD 99)	S RANCHO SANTA FE RD	VIA DEL CORVO	0.38	SEAL	PLANNED	FALL 2026	
VIA DEL CORVO (PRD 99)	CUL DE SAC	CUL DE SAC	0.48	SEAL	PLANNED	FALL 2026	
WARNER DR	RUNNING M RD	END	0.06	SEAL	PLANNED	FALL 2026	
WREN BLUFF DR	FOX VALLEY DR	DEER TRAIL DR	0.20	SEAL	PLANNED	FALL 2026	
YNEZ PATH	BORREGO SPRINGS RD	END CMR	0.05	SEAL	PLANNED	FALL 2026	
ZUNI TRAIL	HOPI PATH (N)	HOPI PATH (S)	0.33	SEAL	PLANNED	FALL 2026	

Road Resurfacing Completed

ROAD	FROM	TO	LENGTH	TYPE	STATUS	DATE	COMMENT
ACACIA AV	BONITA RD	END	1.16	OVERLAY	COMPLETED	DECEMBER 2025	
ACE WV	FOURSOME DR E	END CMR	1.00	SEAL	COMPLETE	MAY 2024	
ACE WV	FOURSOME DR E	END CMR	0.58	SEAL	COMPLETE	APRIL 2025	
ACE WV	FOURSOME DR E	END CMR	0.10	SEAL	COMPLETE	OCTOBER 2025	
ADAMS DR (PRD)	PASEO LINDO	75' E/O TOPA RD	0.68	OVERLAY	COMPLETED	JULY 2026	
AGUA DULCE BL	CENTINELLA DR	CAMPO RD	0.76	OVERLAY	COMPLETED	SUMMER 2026	
ALICE ST	OLIVE ST	MONTECITO RD	0.49	OVERLAY	COMPLETED	APRIL 2026	
ALTA LOMA DR (PRD)	JAMACHA HILLS RD	ALTA LOMA LN	0.53	SEAL	COMPLETED	JUNE 2024	

ALTA LOMA DR (PRD)	JAMUL DR	JAMACHA HILLS RD	0.54	SEAL	COMPLETED	JUNE 2024	
ALTA LOMA DR (PRD)	JAMACHA HILLS RD	ALTA LOMA LN	0.60	SEAL	COMPLETED	JUNE 2024	
ALTA LOMA DR (PRD)	JAMUL DR	JAMACHA HILLS RD	0.63	SEAL	COMPLETED	JUNE 2024	
ALTA LOMA DR (PRD)	JAMACHA HILLS RD	ALTA LOMA LN	1.03	SEAL	COMPLETED	MAY 2024	
ALTA LOMA DR (PRD)	JAMUL DR	JAMACHA HILLS RD	1.05	SEAL	COMPLETED	MAY 2024	
ALTA RD	OTAY MESA RD	PASEO DE LA FUENTE	0.25	OVERLAY	COMPLETED	DECEMBER 2025	
ALTURAS RD	COLLEGE ST	SANCADO TR	0.22	OVERLAY	COMPLETED	AUGUST 2024	
ALTURAS RD	COLLEGE ST	SANCADO TR	0.65	OVERLAY	COMPLETED	JUNE 2024	
ALTURAS RD	COLLEGE ST	SANCADO TR	1.07	OVERLAY	COMPLETED	JUNE 2024	
ANGEL PL	SIXTEENTH ST	CUL DE SAC	0.08	OVERLAY	COMPLETED	JUNE 2026	
ANGELS PT	GRANDVIEW DR	CUL DE SAC	0.11	OVERLAY	COMPLETED	NOVEMBER 2024	
ANGELS PT	GRANDVIEW DR	CUL DE SAC	0.67	OVERLAY	COMPLETED	DECEMBER 2024	
ARCO DR	NORTH BROADWAY	LAURASHAWN LN	0.18	OVERLAY	COMPLETED	AUGUST 2024	
ARCO DR	NORTH BROADWAY	LAURASHAWN LN	0.69	OVERLAY	COMPLETED	MAY 2024	
ARIA AV	LARGO LN	MODE DR	0.15	OVERLAY	COMPLETED	AUGUST 2024	
ARIA AV	LARGO LN	MODE DR	0.71	OVERLAY	COMPLETED	MAY 2024	
ARNOLD WY	MIDWAY DR	BLUE LILAC LN	0.50	OVERLAY	COMPLETED	JANUARY 2026	
ARNOLD WY	BLUE LILAC LN	ALPINE TERRACE RD	0.63	OVERLAY	COMPLETED	JANUARY 2026	
ARROYO DE VIEJAS	VIA VIEJAS	CUL DE SAC	0.31	OVERLAY	COMPLETED	JANUARY 2026	
ASH LN	LAKE DR	BEECH LN	0.18	SEAL	COMPLETED	JUNE 2024	
ASH LN	LAKE DR	BEECH LN	0.74	SEAL	COMPLETED	DECEMBER 2024	
ASHMORE AV	CARLSBAD ST	ELKELTON BL	0.16	OVERLAY	COMPLETED	JANUARY 2026	
ATEX CT	MOONGLOW DR	CUL DE SAC	0.08	SEAL	COMPLETED	JUNE 2024	
ATEX CT	MOONGLOW DR	CUL DE SAC	0.76	SEAL	COMPLETED	MAY 2025	
AVIATION RD	ALTURAS RD	MISSION RD	0.39	OVERLAY	COMPLETED	DECEMBER 2025	
AVOCADO BL	FUERTE DR	MORNING STAR DR	0.68	OVERLAY	COMPLETED	JULY 2026	
AVOCADO BL	MORNING STAR DR	FURY LN	0.23	OVERLAY	COMPLETED	JULY 2026	
AVOCADO BL	EL CAYON CL LEAVE	FUERTE DR	0.24	OVERLAY	COMPLETED	DECEMBER 2024	
AVOCADO BL	EL CAYON CL LEAVE	FUERTE DR	0.78	OVERLAY	COMPLETED	MAY 2025	
AVOCADO ST	BANCROFT DR/TYLER ST	VALENCIA ST	0.16	OVERLAY	COMPLETED	APRIL 2026	
BABY TURTLE DR	BROKEN ARROW RD	COUNTRY CLUB RD	0.15	SEAL	COMPLETED	MAY 2024	
BABY TURTLE DR	BROKEN ARROW RD	COUNTRY CLUB RD	0.80	SEAL	COMPLETED	MAY 2025	
BACK NINE DR	FOURSOME DR E	CUL DE SAC	0.62	SEAL	COMPLETE	OCTOBER 2025	
BACK NINE DR	FOURSOME DR E	CUL DE SAC	0.83	SEAL	COMPLETE	APRIL 2025	
BALBOA PL	FREMONT PL	DE SOTO PL	0.04	SEAL	COMPLETED	JUNE 2024	
BALBOA PL	FREMONT PL	DE SOTO PL	0.85	SEAL	COMPLETED	DECEMBER 2024	
BALLANTYNE ST	GREENFIELD DR	HART DR	0.13	OVERLAY	COMPLETED	JULY 2026	
BANCROFT DR	AVOCADO ST/TYLER ST	ROSEDALE DR	0.31	OVERLAY	COMPLETED	APRIL 2026	
BANCROFT DR	ROSEDALE DR	TROY ST	0.05	OVERLAY	COMPLETED	APRIL 2026	
BAR O DR	BROKEN ARROW RD	CUL DE SAC	0.20	SEAL	COMPLETED	MAY 2024	
BAR O DR	BROKEN ARROW RD	CUL DE SAC	0.87	SEAL	COMPLETED	APRIL 2025	
BARONA MESA RD	VISTA VICENTE DR	CUL DE SAC	0.85	SEAL	COMPLETED	JUNE 2024	
BARONA MESA RD	VISTA VICENTE DR	CUL DE SAC	0.89	SEAL	COMPLETED	DECEMBER 2024	
BARREL DR	BROKEN ARROW RD	DOUBLE O RD	0.31	SEAL	COMPLETE	OCTOBER 2025	
BARREL DR	BROKEN ARROW RD	DOUBLE O RD	0.92	SEAL	COMPLETE	DECEMBER 2024	
BARRETT LAKE RD	SR-94	END	1.88	SEAL	COMPLETED	APRIL 2025	
BARRETT LAKE RD	SR-95	END	0.94	SEAL	COMPLETED	JUNE 2024	
BEECH LN	LAKE DR	ORANGE LN	0.37	SEAL	COMPLETED	JUNE 2024	
BEECH LN	LAKE DR	ORANGE LN	0.96	SEAL	COMPLETED	JANUARY 2025	
BEECH ST	MISSION RD	MAIN AV	0.13	OVERLAY	COMPLETED	DECEMBER 2025	
BEECH ST	ALTURAS RD	SUMMIT AV	0.06	OVERLAY	COMPLETED	AUGUST 2024	
BEECH ST	ALTURAS RD	SUMMIT AV	0.98	OVERLAY	COMPLETED	MAY 2024	
BELLWOOD CT	CARLSBAD ST	CUL DE SAC	0.04	OVERLAY	COMPLETED	JANUARY 2026	
BONITA RD	CV CL LEAVE	GLEN ABBEY BL	0.54	OVERLAY	COMPLETED	DECEMBER 2025	
BOULDER CREEK RD	0.15 MI N/O DUBOIS RD	END PAVEMENT	0.95	OVERLAY	COMPLETED	APRIL 2026	
BRAZOS ST	WALNUT ST	OLIVE ST	0.24	OVERLAY	COMPLETED	APRIL 2026	
BROADWAY	EC CL	FOURTH ST	0.06	OVERLAY	COMPLETED	NOVEMBER 2025	
BUENA MESA PL	NORTE MESA DR	END	0.03	OVERLAY	COMPLETED	NOVEMBER 2025	
BURMA RD	PAMO RD	END	0.63	OVERLAY	COMPLETED	APRIL 2026	
CALAVO DR	CHALLENGE BL	LOUISA DR	0.30	OVERLAY	COMPLETED	JULY 2026	
CALLE CHAPARRO	RAMBLA DE LAS FLORES	CUL DE SAC	0.14	OVERLAY	COMPLETED	JUNE 2026	
CAMINO CANADA	EAST COUNTRY DR	RANCHO CANADA RD	0.37	OVERLAY	COMPLETED	JUNE 2026	
CAMINO CHICO	CAMINO SAN IGNACIO	CUL DE SAC	0.10	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO CHICO	CAMINO SAN IGNACIO	CUL DE SAC	0.10	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO DEL ARROYO DR	SM CL LEAVE/RANCHO SANTA FE RD	END CMR	0.47	OVERLAY	COMPLETED	DECEMBER 2025	
CAMINO LINDA DR	LA CASA DR/LA VERDE DR	END CMR	0.21	OVERLAY	COMPLETED	DECEMBER 2025	
CAMINO MORO	CAMINO SAN IGNACIO	CAMINO ORTEGA	0.82	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO MORO	CAMINO SAN IGNACIO	CAMINO ORTEGA	0.82	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO ORTEGA	CAMINO SAN IGNACIO	CAMINO MORO	0.70	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO ORTEGA	CAMINO SAN IGNACIO	CAMINO MORO	0.70	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO SAN IGNACIO	SR-79	CAMINO ORTEGA	0.61	OVERLAY	COMPLETED	OCTOBER 2025	
CAMINO SAN IGNACIO	SR-79	CAMINO ORTEGA	0.61	OVERLAY	COMPLETED	OCTOBER 2025	
CAMPO RD	SWEETWATER SPRINGS BL	CUL DE SAC	0.46	SEAL	COMPLETED	APRIL 2025	
CANFIELD RD	CATTLE GUARD 1	RECREATION RD	0.87	OVERLAY	COMPLETED	OCTOBER 2025	
CANFIELD RD	RECREATION RD	OBSERVATORY GATE	2.19	OVERLAY	COMPLETED	JUNE 2024	
CANFIELD RD	CATTLE GUARD 1	RECREATION RD	0.87	OVERLAY	COMPLETED	OCTOBER 2025	
CAPISTRANO AV	APPLE ST	CUL DE SAC	0.28	OVERLAY	COMPLETED	DECEMBER 2024	
CAPISTRANO AV	DATE ST	CUL DE SAC	0.07	OVERLAY	COMPLETED	DECEMBER 2024	
CARRIZO GORGE RD	200 FT N/O I-8 ACCESS ROAD	OLD HWY 80	1.18	OVERLAY	COMPLETED	MARCH 2026	
CARSON PL	DE SOTO PL	END PAVEMENT	0.04	SEAL	COMPLETED	JUNE 2024	
CASA DE ROCA WY	ALPINE BL	CUL DE SAC	0.55	OVERLAY	COMPLETED	JANUARY 2026	
CATALINA AV	VS CL ENTER	VS CL LEAVE	0.22	OVERLAY	COMPLETED	FEBRUARY 2025	
CATALINA AV	CUL DE SAC	VS CL ENTER	0.18	OVERLAY	COMPLETED	FEBRUARY 2025	
CEDAR LN	LAKE DR	BEECH LN	0.24	SEAL	COMPLETED	JUNE 2024	
CEDARWOOD RD	ROBINWOOD RD	BRIARWOOD RD	0.20	SEAL	COMPLETED	MAY 2024	
CERRADA DEL COYOTE	CAMINO SAN IGNACIO	CUL DE SAC	0.15	OVERLAY	COMPLETED	OCTOBER 2025	
CERRADA DEL COYOTE	CAMINO SAN IGNACIO	CUL DE SAC	0.15	OVERLAY	COMPLETED	OCTOBER 2025	
CHAPO CT	S BARCELONA ST	CUL DE SAC	0.07	OVERLAY	COMPLETED	JANUARY 2025	
CHIHUAHUA VALLEY RD	0.74 MI W/O RIBBONWOOD LN	END CMR	3.50	OVERLAY	COMPLETED	MAY 2026	
CHOC CLIFF DR	TIMRICK LN	CUL DE SAC	0.12	SEAL	COMPLETED	APRIL 2025	
CHRISTMAS CIRCLE	PALM CANYON DR E	PALM CANYON DR E	0.26	SEAL	COMPLETED	MAY 2024	
CIRCLE J DR	BORREGO SPRINGS RD	STIRRUP RD	0.28	SEAL	COMPLETED	APRIL 2025	
CIRCLE R CT	CIRCLE R DR	CUL DE SAC	0.06	OVERLAY	COMPLETED	JUNE 2024	
CIRCLE R DR	750 FT E/O CIRCLE R CT	WEST LILAC RD	2.39	OVERLAY	COMPLETED	JUNE 2024	
CIRCLE R DR	OLD HWY 395	250FT E/O CIRCLE R VALLEY LN	0.20	OVERLAY	COMPLETED	JUNE 2024	
CIRCLE R WY	CIRCLE R DR	CUL DE SAC	0.05	OVERLAY	COMPLETED	JUNE 2024	
CLEARFIELD AV	AUSTIN DR	FIELDCREST ST	0.05	OVERLAY	COMPLETED	DECEMBER 2025	
CLUB CIRCLE E	MARKER LN	MARKER LN	0.27	SEAL	COMPLETE	OCTOBER 2025	
CLUB CIRCLE W	MARKER LN	MARKER LN	0.27	SEAL	COMPLETE	OCTOBER 2025	
COLLEGE ST	MISSION RD	END CMR	0.31	OVERLAY	COMPLETED	NOVEMBER 2025	
COLLEGE ST	ALTURAS RD	CUL DE SAC	0.06	OVERLAY	COMPLETED	AUGUST 2024	
CONDUIT RD	SAN MIGUEL RD	END PAVEMENT	0.42	OVERLAY	COMPLETED	JANUARY 2025	
CORONADO AV	DATE ST	END CMR	0.15	OVERLAY	COMPLETED	DECEMBER 2024	
CORTEZ WY	BEGIN	CUL DE SAC	0.24	OVERLAY	COMPLETED	JUNE 2026	
COTTONWOOD VIEW DR	IVANHOE RANCH RD	CUL DE SAC	0.10	OVERLAY	COMPLETED	MARCH 2026	
COZY CT	SANCADO TR	CUL DE SAC	0.04	OVERLAY	COMPLETED	AUGUST 2024	
CRESENDO DR	140' S/O CADENCE CT	END	0.17	OVERLAY	COMPLETED	AUGUST 2024	
CRESTMORE AV	CARLSBAD ST	ELKELTON BL	0.17	OVERLAY	COMPLETED	JANUARY 2026	
CRESTWOOD RD	OLD HWY 80	END	0.27	OVERLAY	COMPLETED	FEBRUARY 2026	
CRISTOBAL DR	S BARCELONA ST	HARMONY LN	0.45	SEAL	COMPLETED	APRIL 2025	
CRISTOBAL DR	HARMONY LN	SCENIC TR	0.12	SEAL	COMPLETED	APRIL 2025	
CUYAMACA AV	APPLE ST	EUCALYPTUS ST	0.49	OVERLAY	COMPLETED	JANUARY 2026	
DATE LN	LE DIOS HY	LAKE DR	0.44	SEAL	COMPLETED	JUNE 2024	
DATE ST	RAMONA AV	LA PRESA AV	0.19	OVERLAY	COMPLETED	DECEMBER 2024	
DATE ST	SAN MIGUEL AV	CAPISTRANO AV	0.06	OVERLAY	COMPLETED	DECEMBER 2024	
DATE ST	PORTOLA AV	SAN BERNADINO AVE	0.17	OVERLAY	COMPLETED	DECEMBER 2024	
DAVIS DR (PRD)	DAVIS DR	CUL DE SAC	0.06	OVERLAY	COMPLETED	NOVEMBER 2025	
DAVIS RANCH RD	DEMING RANCH RD	END	0.18	OVERLAY	COMPLETED	NOVEMBER 2025	

DE SOTO PL	BALBOA PL	CARSON PL	0.04	SEAL	COMPLETED	JUNE 2024	
DEEP CANYON CT	FAIRCREST WY	END	0.03	SEAL	COMPLETE	SEPTEMBER 2025	
DEHESA RD	MP 4.0	MP 5.0	1.03	OVERLAY	COMPLETED	FEBRUARY 2026	
DEL DIOS HWY	ENTER ESCONDIDO CL	VIA RANCHO PKWY	0.41	OVERLAY	COMPLETED	JANUARY 2026	
DEL DIOS HWY	VIA RANCHO PKWY	DATE LN	0.49	OVERLAY	COMPLETED	JANUARY 2026	
DEL DIOS HWY	MILE POST 12.0	CALLE AMBIENTE	2.85	OVERLAY	COMPLETED	MARCH 2026	
DEL DIOS HWY	MT ISRAEL RD	MP 12.0	0.46	OVERLAY	COMPLETED	FEBRUARY 2026	
DEL DIOS HWY	CALLE AMBIENTE	EL CAMINO DEL NORTE	1.60	OVERLAY	COMPLETED	MARCH 2026	
DEL DIOS HWY	CAMPO RD	DEL RIO RD	0.07	OVERLAY	COMPLETED	December 2025	
DEL DIOS HY	DATE LN	ELM LN	0.24	OVERLAY	COMPLETED	MAY 2024	
DEL DIOS HY	ELM LN	MT ISRAEL RD	1.30	OVERLAY	COMPLETED	MAY 2024	
DEL DIOS HY (DIGOUT ONLY)	VIA RANCHO PY	DATE LN	0.47	OVERLAY	COMPLETED	MAY 2024	
DEL DIOS HY (DIGOUT ONLY)	MT ISRAEL RD	MP 12.0	0.46	OVERLAY	COMPLETED	MAY 2024	
DEL RIO RD	SOUTH GRANADA AV	SWEETWATER SPRINGS BL	0.39	OVERLAY	COMPLETED	DECEMBER 2025	
DEL RIO RD	SWEETWATER SPRINGS BL	CALAVO DR	0.44	SEAL	COMPLETED	APRIL 2025	
DEL RIO WY	CAMPO RD	DEL RIO RD	0.07	OVERLAY	COMPLETED	DECEMBER 2025	
DELROSE AV	CARLSBAD ST	BROADVIEW ST	0.28	OVERLAY	COMPLETED	JANUARY 2026	
DEMING RANCH RD	MESA GRANDE RD	END	0.29	OVERLAY	COMPLETED	NOVEMBER 2025	
DEWEY PL	SR-94	END CMR	0.18	SEAL	COMPLETED	APRIL 2025	
DIAMOND BAR RD	BORREGO SPRINGS RD	STIRRUP RD	0.21	SEAL	COMPLETED	APRIL 2025	
DIVERSION DR	S GRANADA AV	CRISTOBAL DR	0.33	SEAL	COMPLETED	APRIL 2025	
DON PICO CT	DON PICO RD	END	0.11	OVERLAY	COMPLETED	NOVEMBER 2025	
DON PICO RD	CALAVO DR	SWEETWATER SPRINGS RD	0.44	OVERLAY	COMPLETED	NOVEMBER 2025	
DOUBLE O RD (INTERSECTS TILTING T DR)	CUL DE SAC N	CUL DE SAC S	0.40	SEAL	COMPLETE	OCTOBER 2025	
DOUBLE O RD (INTERSECTS BARREL DR)	CUL DE SAC N	CUL DE SAC S	0.10	SEAL	COMPLETE	OCTOBER 2025	
DOUBLE O RD (INTERSECTS T ANCHOR DR)	CUL DE SAC N	CUL DE SAC S	0.62	SEAL	COMPLETE	OCTOBER 2025	
DUFFER CT	CLUB CIRCLE W	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025	
E-FIFTH ST (PRD)	RAINBOW VALLEY BL/FIFTH ST	END	0.25	OVERLAY	PLANNED	WINTER 2026	THIS ROAD WAS REMOVED FROM THE CONTRACT
EAST STAR RD	LIGHTING RD	WEST STAR RD	0.34	SEAL	COMPLETED	APRIL 2025	
EDGEHILL RD	V5 CL LEAVE	CUL DE SAC	0.13	OVERLAY	COMPLETED	FEBRUARY 2025	
EDGEVIEW DR	CDS	CDS	0.12	OVERLAY	COMPLETED	JULY 2026	ROAD ADDED THROUGH CCO 16
EIGHTH PL	BEGIN CMR	TAMARACK LN	0.13	SEAL	COMPLETED	JUNE 2024	
EL ARCO IRIS	LINEA DEL CIELO	END	0.27	OVERLAY	COMPLETED	JULY 2026	
EL MONTE RD	MP 5.0	EL CAPITAN GATE	0.97	OVERLAY	COMPLETED	JANUARY 2026	
EL NORTE PY	ES CL ENTER/NORDAHL RD	REES RD/ES CL LEAVE	0.40	OVERLAY	COMPLETED	FEBRUARY 2025	
EL ROMERO	PASEO DELICIAS	END	0.11	OVERLAY	COMPLETED	JUNE 2026	
EL VALLE OPULENTO	ROBELINI DR	END	0.24	OVERLAY	COMPLETED	APRIL 2026	
ELBROOK DR	ELDER ST	FALLBROOK ST	0.25	OVERLAY	COMPLETED	NOVEMBER 2025	
ELDER ST	BEGIN CMR	BRANDON RD SOUTH	0.25	OVERLAY	COMPLETED	NOVEMBER 2025	
ELEVENTH PL	ASH LN	END CMR	0.09	SEAL	COMPLETED	JUNE 2024	
ELFIN FOREST RD	HARMONY GROVE RD	SAN MARCOS CL	2.00	OVERLAY	COMPLETED	AUGUST 2024	
ELLENWOOD CR	CARLSBAD ST (N)	CARLSBAD ST (S)	0.18	OVERLAY	COMPLETED	JANUARY 2025	
ELM LN	DEL DIOS HY	LAKE DR	0.29	SEAL	COMPLETED	JUNE 2024	
ELMDALE DR	WHITESTONE RD	SPRING GLEN LN	0.26	OVERLAY	COMPLETED	DECEMBER 2025	
EUCALYPTUS ST	BUENA VISTA AV	LA PRESA AV	0.06	OVERLAY	COMPLETED	DECEMBER 2024	
EUCALYPTUS ST	SAN MIGUEL AV	CORNADO AV	0.17	OVERLAY	COMPLETED	JANUARY 2025	
EVERETT PL	OAKLEY RD	CUL DE SAC	0.14	OVERLAY	COMPLETED	MARCH 2026	
FAIRCREST WY	MEADOW GLEN WY E	END	0.11	SEAL	COMPLETE	SEPTEMBER 2025	
FAIRVIEW RD	GOPHER CANYON RD	END CMR (100-FT N/O SWEET LIME RD)	0.84	OVERLAY	COMPLETED	MAY 2024	
FALDA DEL CERRO CT	SR-54/JAMACHA RD	CUL DE SAC	0.17	OVERLAY	COMPLETED	JULY 2026	
FALLBROOK ST	MAIN AV	ALTURAS RD	0.37	OVERLAY	COMPLETED	AUGUST 2024	
FALLBROOK ST	MAIN AV	ELBROOK DR	0.25	SEAL	COMPLETED	APRIL 2025	
FARLEY RD	SR-78	SR-78	0.26	OVERLAY	COMPLETED	MAY 2026	
FIFTH PL	REDWOOD LN	END PAVEMENT	0.04	SEAL	COMPLETED	JUNE 2024	
FIFTH PL	NUTMEG LN	100FT S/O OLIVE LN	0.07	SEAL	COMPLETED	JUNE 2024	
FIR LN	ELM LN	END CMR	0.01	SEAL	COMPLETED	JUNE 2024	
FIRST PL	NUTMEG LN	ELM LN	0.35	SEAL	COMPLETED	JUNE 2024	
FIVE DIAMONDS RD	OCOTILLO CR	PALM CANYON DR	0.39	SEAL	COMPLETED	JUNE 2024	
FLAMBEAU PL	AVOCADO BL	CUL DE SAC	0.08	OVERLAY	COMPLETED	JULY 2026	
FLYING H dD	CUL DE SAC N	CUL DE SAC S	0.34	SEAL	COMPLETE	OCTOBER 2025	
FLYING U RD	STIRRUP RD	DIAMOND BAR RD	0.71	SEAL	COMPLETED	APRIL 2025	
FOOTHILL BL	VALLEY VIEW TL	WILD OAK RD	0.31	OVERLAY	COMPLETED	APRIL 2026	
FOURSOME DR E	TILTING T DR	END CMR	0.91	SEAL	COMPLETE	OCTOBER 2025	
FOURTH PL	100 FT S/O REDWOOD LN	KALWIA LN	0.32	SEAL	COMPLETED	JUNE 2024	
FOURTH PL	SUNNYSLOPE LN	TAMARACK LN	0.19	SEAL	COMPLETED	JUNE 2024	
FOURTH ST	EC CL LEAVE	BROADWAY	0.51	OVERLAY	COMPLETED	NOVEMBER 2025	
FREMONT PL	RANCHO DR	BALBOA PL	0.05	SEAL	COMPLETED	JUNE 2024	
FRISIUS RD	PINE HILLS RD	DEER LAKE PARK RD	1.52	OVERLAY	COMPLETED	MAY 2026	
FRUITLAND DR	GOPHER CANYON RD	END	0.37	SEAL	COMPLETE	SEPTEMBER 2025	
FRUITVALE RD	COLE GRADE RD	MAC TAN RD	1.77	OVERLAY	COMPLETED	JULY 2024	
FRYING PAN RD	WALKING H DR	CUL DE SAC	0.15	SEAL	COMPLETE	OCTOBER 2025	
FRYING PAN RD (INTERSECTS TILTING T DR)	CUL DE SAC N	CUL DE SAC S	0.40	SEAL	COMPLETE	OCTOBER 2025	
FRYING PAN RD (INTERSECTS BARREL DR)	CUL DE SAC N	CUL DE SAC S	0.15	SEAL	COMPLETE	OCTOBER 2025	
FRYING PAN RD (INTERSECTS T ANCHOR DR)	CUL DE SAC N	CUL DE SAC S	0.62	SEAL	COMPLETE	OCTOBER 2025	
FUERTE FARMS RD	FUERTE DR	DAMON LN	0.45	OVERLAY	COMPLETED	NOVEMBER 2024	
FURY LN	AVOCADO BL	DORSIE LN	0.81	OVERLAY	COMPLETED	JANUARY 2025	
GARRISON WY (PRD)	SHIRE DR	BUSHIP HW	0.47	OVERLAY	PLANNED	SUMMER 2026	THIS ROAD WAS REMOVED FROM THE CONTRACT
GAUL WY	CUL DE SAC	CUL DE SAC	0.11	OVERLAY	COMPLETED	JUNE 2026	
GAY RIO TERRACE (PRD)	GAY RIO DR	ROCKET RIDGE RD	0.13	OVERLAY	COMPLETED	FEBRUARY 2025	
GLADSTONE CT	SAGE HILL WY	CUL DE SAC	0.08	OVERLAY	COMPLETED	DECEMBER 2025	
GLENMEADE WY	BEGIN CMR	MOUNTAIN MEADOW RD	0.45	OVERLAY	COMPLETED	DECEMBER 2025	
GLENN ELLEN WY	ARENA DR	CUL DE SAC	0.29	OVERLAY	COMPLETED	MARCH 2026	
GOLFLEN RD	ACACIA AV	BONITA GLEN TR	0.16	SEAL	COMPLETED	APRIL 2025	
GOPHER CANYON RD	OLD HWY 395/CHAMPAGNE BL	EL PASEO PVT	0.69	SEAL	COMPLETED	APRIL 2025	
GOPHER CANYON RD	EI PASEO PVT	NELLA LN	1.39	SEAL	COMPLETE	SEPTEMBER 2025	
GRAPE LN	ELM LN	DEL DIOS HY	0.11	SEAL	COMPLETED	JUNE 2024	
GREAT S OVERLAND 1849	GREAT SANDY TL	MP 23.0	2.64	OVERLAY	COMPLETED	OCTOBER 2025	
GREAT S OVERLAND 1849	SHOOTIN IRON TL	GREAT SANDY TL	0.78	OVERLAY	COMPLETED	MAY 2025	
GREEN LINK DR	FOURSOME DR E	END CMR	0.03	SEAL	COMPLETE	OCTOBER 2025	
GREENFIELD ACCESS	GREENFIELD DR	GRAVES AV	0.09	OVERLAY	COMPLETED	MARCH 2025	
GREENFIELD DR	VERNON WY	EL CAJON CL ENTER	0.54	OVERLAY	COMPLETED	MARCH 2025	
GREENRIDGE AV	CARLSBAD ST	RANGEVIEW ST	0.14	OVERLAY	COMPLETED	JANUARY 2025	
GUNN STAGE RD	WATT RD	END	1.27	OVERLAY	COMPLETED	MARCH 2025	
GUNN STAGE RD	SAN VICENTE RD	WATT RD	0.62	OVERLAY	COMPLETED	MARCH 2025	
HARBISON CANYON RD	MP 1.0	FRANCES DR	1.56	OVERLAY	COMPLETED	JANUARY 2026	
HARMONY LN	DEL RIO RD	CRISTOBAL DR	0.13	SEAL	COMPLETED	APRIL 2025	
HARNESS ST	SWEETWATER RD	END	0.86	OVERLAY	COMPLETED	JANUARY 2026	
HARRIS DR	HUTCHISON ST	END	0.15	OVERLAY	COMPLETED	MAY 2024	
HART DR	GRAVES AV	VICTOR AV	0.37	OVERLAY	COMPLETED	JULY 2026	
HEAVENLY WY	ANGELS PT	CUL DE SAC	0.39	OVERLAY	COMPLETED	NOVEMBER 2024	
HENDERSON CANYON RD	UNNAMED H501	UNNAMED H502	2.04	SEAL	COMPLETED	APRIL 2025	
HENDERSON CANYON RD	UNNAMED H501	1.03 MI E/O UNNAMED H501	1.02	SEAL	COMPLETE	OCTOBER 2025	
HENDERSON CANYON RD	BORREGO VALLEY RD	UNNAMED H501	0.50	SEAL	COMPLETE	OCTOBER 2025	
HERDFIELD WY	AGUA DULCE BL	CUL DE SAC	0.05	OVERLAY	COMPLETED	JUNE 2026	
HERMOSITA DR	CAMINO DEL ARROYO DR	SAN MARINO DR	0.23	OVERLAY	COMPLETED	DECEMBER 2025	
HI RIDGE RD (PRD)	JOHNSON LAKE RD	VALLE VISTA RD	0.73	OVERLAY	COMPLETED	MARCH 2025	
HIDDEN MEADOWS LN	MOUNTAIN MEADOW RD	END	0.08	SEAL	COMPLETE	SEPTEMBER 2025	
HIGH VISTA OR (PRD 117)	140 FT W/O HIGH VISTA LN	475 FT W/O MOUNTAIN MEADOW RD	0.11	SEAL	COMPLETE	SEPTEMBER 2025	
HIGHRIDGE RD	ELMDALE DR	END	0.13	OVERLAY	COMPLETED	DECEMBER 2025	
HILLDALE RD	240' W/O COLE GRADE RD CL	END	0.90	OVERLAY	COMPLETED	NOVEMBER 2025	

HILLSLOPE AV	CARLSBAD ST	RANGEVIEW ST	0.14	OVERLAY	COMPLETED	JANUARY 2025	
HOBERG RD	BEGIN	PALM CANYON DR	0.99	SEAL	COMPLETED	MAY 2024	
HONOR CT	CLUB CIRCLE E	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025	
HOOK CT	CLUB CIRCLE E	CUL OE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025	
HUFFSTATLER ST	RAINBOW VALLEY BL	FIRST ST	0.79	OVERLAY	COMPLETED	JUNE 2026	
HUTCHISON ST	EAST VISTA WY	BARSBY ST	1.69	OVERLAY	COMPLETED	AUGUST 2024	
INDIAN CREEK WY	MEADOW GLEN WY W	END CMR	0.19	OVERLAY	COMPLETED	DECEMBER 2025	
IVANHOE RANCH RD	JAMUL DR	END	0.30	OVERLAY	COMPLETED	MARCH 2026	
JAEGER RD	JAVELIN WY	MAYA ST	0.22	OVERLAY	COMPLETED	JANUARY 2025	
JUNIPER LN	LAKE DR	BEGIN CMR	0.10	SEAL	COMPLETED	JUNE 2024	
KALMIA LN	LAKE DR	FOURTH PL	0.10	SEAL	COMPLETED	JUNE 2024	
KENNELWORTH LN	CUL DE SAC	BRAM AV	0.37	OVERLAY	COMPLETED	DECEMBER 2024	
LA BAJADA	LOS MORROS	EL MIRLO/RANCHO SANTE FE RD	0.53	OVERLAY	COMPLETED	FEBRUARY 2026	
LA CASA DR	CAMINO LINDA DR	CUL DE SAC	0.15	OVERLAY	COMPLETED	DECEMBER 2025	
LA CRESTA RD	SOUTH BARCELONA ST	END	0.04	OVERLAY	COMPLETED	JANUARY 2025	
LA FREMONTIA	PASEO DELICIAS	PASEO DELICIAS	0.25	OVERLAY	COMPLETED	JULY 2026	
LA PLATA CT	BARONA MESA RD	CUL DE SAC	0.41	SEAL	COMPLETED	JUNE 2024	
LA PRESA AVE	DATE ST	EUCALYPTUS ST	0.12	OVERLAY	COMPLETED	DECEMBER 2024	
LA VALLE PLATEADA	PASEO DELICIAS	END	0.10	OVERLAY	COMPLETED	MAY 2024	
LA VERDE DR	CAMINO LINDA DR	CUL DE SAC	0.06	OVERLAY	COMPLETED	DECEMBER 2025	
LAGUNA PL	RANCHO DR	CABRILLO PL	0.02	SEAL	COMPLETED	JUNE 2024	
LAKE CIRCLE PL	DULIN RD	LAKE SHORE PL	0.09	SEAL	COMPLETED	JUNE 2024	
LAKE DR	VIA RANCHO PKWY	ASH LN	0.80	OVERLAY	COMPLETED	JANUARY 2026	
LAKE JENNINGS PARK RD	JACK OAK RD	EL MONTE RD	1.06	OVERLAY	COMPLETED	JUNE 2026	
LAKE PARK PL	CUL DE SAC W	CUL DE SAC E	0.11	SEAL	COMPLETED	JUNE 2024	
LAKE SHORE PL	CUL DE SAC W	CUL DE SAC E	0.10	SEAL	COMPLETED	JUNE 2024	
LAKESHORE DR	CHANNEL RD	CUL DE SAC	1.49	OVERLAY	COMPLETED	JULY 2026	
LANAI DR	FOURTH ST	WAIMEA DR	0.18	OVERLAY	COMPLETED	NOVEMBER 2025	
LAPPED CIRCLE DR	EAST STAR RD	END	0.08	SEAL	COMPLETED	APRIL 2025	
LARGO LN	MUSIC LN	ARIA AV	0.43	OVERLAY	COMPLETED	AUGUST 2024	
LAS PALOMAS	VIA DE LA VALLE	VIA DE LA VALLE	0.62	SEAL	COMPLETED	APRIL 2025	
LASVEN CT	IVANHOE RANCH RD	CUL DE SAC	0.40	OVERLAY	COMPLETED	MARCH 2026	
LAURASHAWN LN	ARCO DR	NORTH AV	0.98	OVERLAY	COMPLETED	AUGUST 2024	
LAUREL LN	LAKE DR	FOURTH PL	0.10	SEAL	COMPLETED	JUNE 2024	
LAWSON VALLEY RD	MILE POST 2.0	END PAVEMENT	3.39	SEAL	COMPLETED	APRIL 2025	
LAZY LADDER DR	OCOTILLO CR	HOBERG RD	0.25	SEAL	COMPLETED	JUNE 2024	
LEMON ST	BANCROFT DR	VALENCIA ST	0.19	OVERLAY	COMPLETED	APRIL 2026	
LIGHTNING RD	WEST STAR RD/EAST STAR RD	END	0.08	SEAL	COMPLETED	APRIL 2025	
LILAC RD	COUSER CANYON RD	MP 5.0	1.48	OVERLAY	COMPLETED	DECEMBER 2025	
LILAC RD	MP 5.0	PALA LOMA DR	0.59	OVERLAY	COMPLETED	DECEMBER 2025	
LIMETREE LN	HIGHRIDGE RD	CUL DE SAC	0.13	OVERLAY	COMPLETED	NOVEMBER 2025	
LINDO LAKE PL	LAKESHORE DR	END	0.07	OVERLAY	COMPLETED	APRIL 2026	
LITTLE GOPHER CYN RD	GOPHER CANYON RD	OLD RIVER RD	1.50	OVERLAY	COMPLETED	MAY 2024	
LOFTER DR	TILTING T DR	END CMR	0.27	SEAL	COMPLETE	OCTOBER 2025	
LOMA DE CABALLO (PASEO DELICIAS)	PASEO DELICIAS	END OF ASPHALT PAVEMENT	0.04	OVERLAY	COMPLETED	MAY 2024	
LOMA LINDA DR	SAN ELIJO	END	0.08	OVERLAY	COMPLETED	FEBRUARY 2026	
LOMA RANCHO DR	SAN CARLOS DR	CRISTOBAL DR/SCENIC TR	0.37	OVERLAY	COMPLETED	DECEMBER 2024	
LOMA VERDE DR	AVNDA DE ACACIAS	CUL DE SAC	0.33	OVERLAY	COMPLETED	FEBRUARY 2026	
LOOKOUT PL	TWELFTH PL	ORANGE LN	0.22	SEAL	COMPLETED	JUNE 2024	
LOS COCHES RD	WOODSIDE AV	CASTLE COURT DR	0.30	OVERLAY	COMPLETED	APRIL 2026	
LOS COCHES RD	VIA DIEGO	HWY 8 BUSINESS	0.69	OVERLAY	COMPLETED	MARCH 2025	
LYONS VALLEY RD	MP 7.0	JAMUL HIGHLANDS RD	4.60	OVERLAY	COMPLETED	JANUARY 2026	
MAINE AVE	60' S/O WOODSIDE AV CL	LOS COCHES RD	0.07	OVERLAY	COMPLETED	APRIL 2026	
MAPLE LN	LAKE DR	FOURTH PL	0.11	SEAL	COMPLETED	JUNE 2024	
MAPLE ST	OLIVE ST	375' N/O WALNUT ST	0.25	OVERLAY	COMPLETED	APRIL 2026	
MARIA AVE	EUCALYPTUS ST	CUL DE SAC	0.18	OVERLAY	COMPLETED	DECEMBER 2024	
MARILLA DR	70' S/O WOODSIDE AV CL	EMERALD GROVE RD	0.84	OVERLAY	COMPLETED	APRIL 2026	
MARKER LN	TILTING T DR	CIRCLE E/ CLUB CIRCLE W	0.12	SEAL	COMPLETE	OCTOBER 2025	
MARKER LN	CIRCLE E/ CLUB CIRCLE W	END	0.03	SEAL	COMPLETE	OCTOBER 2025	
MARY LN	HAAS ST	ES CL ENTER	0.45	OVERLAY	COMPLETED	JULY 2026	
MAYA ST	JAMACHA BL	END CMR	0.17	OVERLAY	COMPLETED	JANUARY 2025	
MEADOW CREEK RD	CUL DE SAC	CUL DE SAC	0.17	OVERLAY	COMPLETED	NOVEMBER 2024	
MEADOW GLEN WAY E	GLENMEADE WY	MOUNTAIN MEADOW RD	0.44	OVERLAY	COMPLETED	DECEMBER 2025	
MEADOW GLEN WAY W	BEGIN CMR	CUL DE SAC	0.47	OVERLAY	COMPLETED	DECEMBER 2025	
MEADOW GLEN WY W	MEADOW GLEN WY E	MOSS TREE LN	0.30	OVERLAY	COMPLETED	DECEMBER 2025	
MEADOW MESA DR (PRD)	MOUNTAIN MEADOW RD	END	0.39	OVERLAY	COMPLETED	DECEMBER 2025	
MEADOW VIEW RD	FUERTE FARMS ROAD	CUL DE SAC	0.21	OVERLAY	COMPLETED	NOVEMBER 2024	
MESA GRANDE RD	BLACK CANYON RD	DEMING RANCH RD	0.82	OVERLAY	COMPLETED	NOVEMBER 2025	
MESA GRANDE RD	CATTLE GUARD	BLACK CANYON RD	2.21	OVERLAY	COMPLETED	JULY 2024	
MESA ROCK RD	DEER SPRINGS RD	CUL DE SAC	0.24	OVERLAY	COMPLETED	APRIL 2026	
MILLAR RANCH RD (PRD 1012)	MILLAR RANCH RD	MILLAR RANCH RD	0.43	SEAL	COMPLETE	OCTOBER 2025	
MILLER RD	COLE GRADE RD	END CMR	0.51	OVERLAY	COMPLETED	MAY 2024	
MISSION RD	MISSION RD (SOUTH)	END CMR	0.04	OVERLAY	COMPLETED	APRIL 2026	
MISSION RD	LIVE OAK PARK RD	MACADAMIA DR	1.15	SEAL	COMPLETED	APRIL 2025	
MISSION RD	MACADEMIA DR	RIVERVIEW DR	0.51	SEAL	COMPLETE	OCTOBER 2025	
MISSION RD	OLD HIGHWAY 395	MISSION RD CONNECTOR	0.37	OVERLAY	COMPLETED	JUNE 2024	
MISSION RD (SOUTH)	LIVE OAK PARK RD	STERLING VIEW DR/OLD HWY 395	0.97	OVERLAY	COMPLETED	APRIL 2026	
MISSION RD CONNECTOR	OLD HIGHWAY 395	MISSION RD	0.03	OVERLAY	COMPLETED	JUNE 2024	
MODE DR	ARIA AV	CDS	0.09	OVERLAY	COMPLETED	AUGUST 2024	
MONTECITO WY	MONTECITO RD	END PAVMENT	0.75	OVERLAY	COMPLETED	FEBRUARY 2025	
MOONGLOW CT	MOONGLOW DR	CUL DE SAC	0.18	SEAL	COMPLETED	JUNE 2024	
MOONGLOW DR	BARONA MESA RD E	BARONA MESA RD W	0.66	SEAL	COMPLETED	JUNE 2024	
MT ISRAEL RD	DEL DIOS HY	END	0.91	OVERLAY	COMPLETED	FEBRUARY 2026	
MUSIC LN	LAURASHAWN LN	LARGO LN	0.34	OVERLAY	COMPLETED	AUGUST 2024	
NARANCA AV	TERRA LN	SYCAMORE LN (Z1272)	0.34	OVERLAY	COMPLETED	NOVEMBER 2025	
NECTAR WY	MOONGLOW DR	LA PLATA CT	0.31	SEAL	COMPLETED	JUNE 2024	
NERAK CT	DEGEN DR	CUL DE SAC	0.09	SEAL	COMPLETED	MAY 2024	
NORTE MESA DR	S BARCELONA ST	CUL DE SAC	0.36	OVERLAY	COMPLETED	DECEMBER 2025	
NORTH BONITA ST	ESTRELLA DR	SAN JUAN ST	0.36	OVERLAY	COMPLETED	JUNE 2026	
NUTMEG LN	LAKE DR	FIFTH PL	0.12	SEAL	COMPLETED	JUNE 2024	
OAK CREEK LN (PRD)	RANCH CREEK RD	END	0.08	OVERLAY	COMPLETED	NOVEMBER 2025	
OAK CREEK LN (PRD)	RANCH CREEK RD	END	0.08	OVERLAY	COMPLETED	NOVEMBER 2025	
OAK LN	CEDAR LN	DATE LN	0.02	SEAL	COMPLETED	JUNE 2024	
OAK SPRINGS DR	OAKLEY RD	OAKLEY RD N	0.55	OVERLAY	COMPLETED	MARCH 2026	
OAKLEY CT	OAKLEY RD	CUL DE SAC	0.07	OVERLAY	COMPLETED	MARCH 2026	
OAKLEY PL	OAKLEY RD	CUL DE SAC	0.07	OVERLAY	COMPLETED	MARCH 2026	
OAKLEY RD	GLENN ELLEN WY	SPANGLER PEAK RD	0.57	OVERLAY	COMPLETED	MARCH 2026	
OCOTILLO CR	PALM CANYON DR	OCOTILLO CR/END LOOP	1.39	SEAL	COMPLETED	MAY 2024	
OLD COLE GRADE RD	COLE GRADE RD	END CMR	0.64	OVERLAY	COMPLETED	DECEMBER 2025	

OLD HIGHWAY 395	MISSION RD	RECHE RD	1.04	OVERLAY	COMPLETED	AUGUST 2024	
OLD HWY 395	WEST LILAC RD/WEST LILAC RD	350FT S/O I-15 INEGRESS S	1.02	OVERLAY	COMPLETED	FEBRUARY 2026	
OLD HWY 395	MISSION RD/STERLING VIEW DR	MISSION RD CONNECTOR	0.65	OVERLAY	COMPLETED	FEBRUARY 2026	
OLD HWY 80	.27 MILE E/O MILE POST 34.0	CAMPO ST	0.52	OVERLAY	COMPLETED	MARCH 2026	
OLD HWY 80	1000 FT W/O CRESTWOOD RD	900 FT S/O CRESTWOOD RD	0.36	OVERLAY	COMPLETED	FEBRUARY 2026	
OLD HWY 80	SR-94	0.39 MI W/O SR-94	0.40	OVERLAY	COMPLETED	MARCH 2025	
OLD SAN PASQUAL RD	SUMMIT DR	SAN PASQUAL RD	0.71	OVERLAY	COMPLETED	FEBRUARY 2025	
OLD SCHOOLHOUSE RD	IVANHOE RANCH RD	END	0.06	OVERLAY	COMPLETED	MARCH 2026	
OLD SPRINGS RD	PEG LEG RD	END CMR	0.90	SEAL	COMPLETED	MAY 2024	
OLDE HWY 80	CHOCOLATE SUMMIT RD	FLINN SPRINGS RD	1.97	OVERLAY	COMPLETED	MARCH 2025	
OLIVE LN	LAKE DR	SEVENTH PL	0.16	SEAL	COMPLETED	JUNE 2024	
OOUBLE O RD	WALKING H DR	CULDESEC	0.20	SEAL	COMPLETE	OCTOBER 2025	
ORALANE DR	FUERTE FARMS RD	CUL DE SAC	0.06	OVERLAY	COMPLETED	NOVEMBER 2024	
ORANGE LN	DATE LN	LOOKOUT PL	0.08	SEAL	COMPLETED	JUNE 2024	
ORIENTE DR	HUTCHISON ST	ROCA PL	0.16	OVERLAY	COMPLETED	MAY 2024	
ORIENTE PL	ORIENTE DR	CUL DE SAC	0.04	OVERLAY	COMPLETED	MAY 2024	
OTAY LAKES RD	CV CL ENTER	MP 7.0	3.24	SEAL	COMPLETED	MAY 2024	
OTAY MESA RD	END CMR	HARVEST RD	0.25	OVERLAY	ELIMINATED	N/A	
PALA MISSION RD	SR-76 (WEST)	SR-76 (EAST)	1.15	OVERLAY	COMPLETED	JUNE 2024	
PALM CANYON DR	CHRISTMAS CIRCLE	600 FT W/O CHRISTMAS CIRCLE	0.11	SEAL	COMPLETED	MAY 2024	
PALM CANYON DR	HOBERG RD/MONTEZUMA VALLEY RD	Z1540/ENO CMR	0.18	SEAL	COMPLETE	OCTOBER 2025	
PALM LN	LAKE DR	SEVENTH PL	0.15	SEAL	COMPLETED	JUNE 2024	
PALM VISTA CT	IVANHOE RANCH RD	CUL DE SAC	0.07	OVERLAY	COMPLETED	MARCH 2026	
PALO DANZANTE	VIA VIEJAS	CUL DE SAC	0.11	OVERLAY	COMPLETED	JANUARY 2026	
PAMO RD	PILE ST	DUMP RD	1.11	OVERLAY	COMPLETED	JANUARY 2025	
PAR VIEW CT	MEADOW GLEN WY E	CUL OE SAC	0.14	SEAL	COMPLETE	SEPTEMBER 2025	
PASEO DELICIAS	LA GRANADA	AVNDA DE ACACIAS/LINEA DEL CIE	0.08	OVERLAY	COMPLETED	JUNE 2026	
PASEO POTRIL	ROBINWOOD RD	CUL DE SAC	0.07	SEAL	COMPLETED	MAY 2024	
PAUMA VALLEY DR	COLE GRADE RD	END	0.47	OVERLAY	COMPLETED	DECEMBER 2025	
PEG LEG RD	BORREGO SALTON SEAWAY	PALM CANYON DR	2.43	SEAL	COMPLETED	MAY 2024	
PETITE LN	LAKESHORE DR	CUL DE SAC	0.55	OVERLAY	COMPLETED	APRIL 2026	
PETRA WY	ARNOLD WAY	SOUTH GRADE RD	0.13	OVERLAY	COMPLETED	JANUARY 2026	
POINSETTIA AV	SOUTH SANTA FE	SMILAX RD	0.64	OVERLAY	COMPLETED	FEBRUARY 2025	
POINTE PY W	JAMACHA BL	END CMR	0.13	OVERLAY	COMPLETED	DECEMBER 2025	
PORTOLA AV	DATE ST	EUCALYPTUS ST	0.12	OVERLAY	COMPLETED	DECEMBER 2024	
PRINCE ST	MARY LN	END	0.17	OVERLAY	COMPLETED	JULY 2026	
PUERTA DEL SOL	LAS PALOMAS	LINEA DEL CIELO	0.93	OVERLAY	COMPLETED	JULY 2026	
PUTTER CT	IVANHOE RANCH RD	CUL DE SAC	0.02	OVERLAY	COMPLETED	MARCH 2026	
PUTTER WY	BACK NINE DR	END CMR	0.02	SEAL	COMPLETE	OCTOBER 2025	
QUINCE LN	LAKE DR	FIFTH PL	0.08	SEAL	COMPLETED	JUNE 2024	
RAILROAD ST	BEGIN	SEELEY AV	0.11	OVERLAY	COMPLETED	MARCH 2026	
RAINBOW GLEN RD	RAINBOW VALLEY BL	OLD HIGHWAY 395	0.08	OVERLAY	COMPLETED	JANUARY 2026	
RAINBOW VALLEY BL	HUFFSTATLER ST	RAINBOW VALLEY BL	0.66	OVERLAY	COMPLETED	JUNE 2026	
RAINBOW VALLEY BL	CHICA RD	RIVERSIDE CL	0.98	OVERLAY	COMPLETED	JUNE 2026	
RAINBOW VALLEY BL W	RAINBOW VALLEY BL	CUL DE SAC	0.45	OVERLAY	COMPLETED	JUNE 2026	
RAMONA AIRPORT RD	MONTECITO RD	END	0.75	OVERLAY	COMPLETED	FEBRUARY 2025	
RAMONA AV	DATE ST	CHESTNUT ST	0.10	OVERLAY	COMPLETED	DECEMBER 2024	
RAMONA DR	CASA DE ORO BL	AGUA DULCE BL	0.37	OVERLAY	COMPLETED	JUNE 2026	
RANCH CREEK LN (PRD)	RANCH CREEK RD	END	0.13	OVERLAY	COMPLETED	NOVEMBER 2025	
RANCH CREEK LN (PRD)	RANCH CREEK RD	END	0.13	OVERLAY	COMPLETED	NOVEMBER 2025	
RANCH CREEK RD (PRD)	COOL VALLEY RD	RANCH CREEK LN	0.50	OVERLAY	COMPLETED	JUNE 2024	
RANCHO CAJON PL	FOURTH ST	SYCAMORE LN	0.26	OVERLAY	COMPLETED	NOVEMBER 2025	
RANCHO CANADA RD	CAMINO CANADA	LAGUNA VISTA	0.13	OVERLAY	COMPLETED	JUNE 2026	
RANCHO SANTA FE RD	EL MIRLO/LA BAJADA	EN CL LEAVE	0.17	OVERLAY	COMPLETED	FEBRUARY 2026	
RANCHO WINCHESTER LN	SR-54	CUL DE SAC	0.07	OVERLAY	COMPLETED	JULY 2026	
RANGEVIEW ST	DELORE AV	INNSDALE AV	0.22	OVERLAY	COMPLETED	JANUARY 2025	
RAYLINE WY	STEVE MARK LN	CUL DE SAC	0.04	OVERLAY	COMPLETED	JANUARY 2025	
REDWOOD LN	LAKE DR	FIFTH PL	0.08	SEAL	COMPLETED	JUNE 2024	
RIATA DR	BROKEN ARROW RD	CUL DE SAC	0.12	SEAL	COMPLETED	JUNE 2024	
RINDA LN	SWEETWATER RD	CUL DE SAC	0.19	OVERLAY	COMPLETED	JANUARY 2026	
ROBELINI DR	VISTA CITY LIMIT	SOUTH SANTA FE	0.23	OVERLAY	COMPLETED	APRIL 2026	
ROCA PL	ORIENTE DR	CUL DE SAC E	0.04	OVERLAY	COMPLETED	MAY 2024	
ROCKET RIDGE RD (PRD)	GAY RIO TR	ROCKET RIDGE RD-W	0.44	OVERLAY	PLANNED	SUMMER 2026	THIS ROAD WAS REMOVED FROM THE CONTRACT
ROCKING CHAIR DR	COUNTRY CLUB DR	END CMR	0.24	SEAL	COMPLETED	APRIL 2025	
ROCOSO RD (PRD)	VALLE VISTA RD	END	0.41	OVERLAY	COMPLETED	MARCH 2026	
ROYAL OAK DR (PRD)	CARROLL LN	0.17 MI SE/O CARROLL LN	0.17	OVERLAY	COMPLETED	FEBRUARY 2025	
RUDDICK DR	LAWSON VALLEY RD	END CMR	0.76	SEAL	COMPLETED	APRIL 2025	
SAGE HILL WY	GLENMEADE WY	CUL DE SAC	0.91	OVERLAY	COMPLETED	DECEMBER 2025	
SAN FELIPE RD	MILE POST 11.0	MILE POST 12.0	1.01	OVERLAY	COMPLETED	OCTOBER 2025	
SAN FELIPE RD	MP 8.0	MP 10.0	2.02	OVERLAY	COMPLETED	OCTOBER 2025	
SAN FELIPE RD	MP 10.0	MP 11.0	0.99	OVERLAY	COMPLETED	OCTOBER 2025	
SAN FELIPE RD	MP 7.0	MP 8.0	0.96	OVERLAY	COMPLETED	MARCH 2025	
SAN FELIPE RD	MILE POST 11.0	MILE POST 12.0	1.01	OVERLAY	COMPLETED	OCTOBER 2025	
SAN FELIPE RD	MP 8.0	MP 10.0	2.02	OVERLAY	COMPLETED	OCTOBER 2025	
SAN FELIPE RD	MP 10.0	MP 11.0	0.99	OVERLAY	COMPLETED	OCTOBER 2025	
SAN MIGUEL AV	APPLE ST	EUCALYPTUS ST	0.49	OVERLAY	COMPLETED	DECEMBER 2024	
SAN MIGUEL WY	SAN MIGUEL RD	WATERCREST DR	0.07	SEAL	COMPLETED	MAY 2024	
SAN PASQUAL RD	ES CL LEAVE	SD CL ENTER	0.52	OVERLAY	COMPLETED	FEBRUARY 2025	
SAN PASQUAL RD	SD CL LEAVE	SD CL ENTER	0.35	OVERLAY	COMPLETED	FEBRUARY 2025	
SAN PASQUAL RD	SD CL LEAVE	SR-78/CLOVERDALE RD	0.37	OVERLAY	COMPLETED	FEBRUARY 2025	
SAN VICENTE RD	175' W/O VISTA VICENTE DR	RAMONA OAKS RD	1.06	OVERLAY	COMPLETED	MARCH 2026	
SAN YSIDRO DR	CATARINA DRIVE	BORREGO SPRINGS ROAD	0.30	SEAL	COMPLETED	MAY 2024	
SANCADO TR	ALTURAS RD	WISCONSIN AV	0.16	OVERLAY	COMPLETED	AUGUST 2024	
SANGAMON AV	APPLE ST	CUL DE SAC	0.37	OVERLAY	COMPLETED	JANUARY 2026	
SARVER LN	DEER SPRINGS RD	END CMR	0.17	OVERLAY	COMPLETED	APRIL 2026	
SCENIC TR	CRISTOBAL DR/LOMA RANCHO DR	DON PICO RD	0.10	OVERLAY	COMPLETED	DECEMBER 2024	
SECOND PL	50 FT S/O NUTMEG LN	100 FT N/O JUNIPER LN	0.30	SEAL	COMPLETED	JUNE 2024	
SENDA ANGOSTA	VIA DEL CABALLO BLANCO	CUL DE SAC	0.03	OVERLAY	COMPLETED	JANUARY 2025	
SEVENTH PL	BEGIN CMR	SPRUCE LN	0.16	SEAL	COMPLETED	JUNE 2024	
SEVENTH PL	SIXTH PL	BERNARDO LN	0.06	SEAL	COMPLETED	JUNE 2024	
SHERM CR	WOODLAND VISTA DR	CUL DE SAC	0.06	OVERLAY	COMPLETED	APRIL 2026	
SHORT NINE DR E	BACK NINE DR	END CMR	0.09	SEAL	COMPLETE	OCTOBER 2025	
SIERRA MADRE RD	N BONITA ST	CASA DE ORO BL	0.61	OVERLAY	COMPLETED	JUNE 2026	
SILVA RD	SPRING OAKS RD	CUL DE SAC	0.23	OVERLAY	COMPLETED	MAY 2025	
SIXTEENTH ST	SR-67	END CMR	0.55	OVERLAY	COMPLETED	JUNE 2026	
SIXTH PL	UPAS LN	SPRUCE LN	0.05	SEAL	COMPLETED	JUNE 2024	
SIXTH PL	EIGHTH PL	TAMARACK LN	0.01	SEAL	COMPLETED	JUNE 2024	
SLASH M RD	BROKEN ARROW RD	COUNTRY CLUB RD	0.13	SEAL	COMPLETED	MAY 2024	
SLICE CT	CLUB CIRCLE W	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025	
SOLAR LN	TWIN OAKS VALLEY RD	END CMR	0.19	OVERLAY	COMPLETED	JUNE 2024	
SOUTH BARCELONA ST	CRISTOBAL DR	BUENA VISTA DR	0.30	OVERLAY	COMPLETED	DECEMBER 2025	
SOUTH BARCELONA ST	AUSTIN DR	CRISTOBAL DR	0.71	OVERLAY	COMPLETED	JANUARY 2025	
SOUTH GRANADA AV	NORTE MESA DR	DIVERSION DR	0.15	OVERLAY	COMPLETED	DECEMBER 2025	
SOUTH GRANADA AV	DIVERSION DR	HIGHLANDS BL	0.48	SEAL	COMPLETED	APRIL 2025	
SPANGLER PEAK RD	ARENA DR	OAK SPRINGS DR N	0.58	OVERLAY	COMPLETED	MARCH 2026	
SPRING GLEN BL	ELMDALE DR	JAMACHA BL	0.09	OVERLAY	COMPLETED	DECEMBER 2025	
SPRING VALLEY RD	COLE GRADE RD	CUL DE SAC	0.17	OVERLAY	COMPLETED	DECEMBER 2025	
SPRING VISTA WY	SWEETWATER RD	END	0.19	OVERLAY	COMPLETED	JANUARY 2026	
SPRINGVIEW RD	SR-78	MOUNTAINBROOK RD	0.12	OVERLAY	COMPLETED	MAY 2026	
SPRUCE LN	SIXTH PL	SEVENTH PL	0.03	SEAL	COMPLETED	JUNE 2024	
STEELE CANYON RD	JAMUL DR	VISTA CIELO DR	0.80	OVERLAY	COMPLETED	MARCH 2026	
STEELE CANYON RD	WILLOW GLEN DR/MEDINAH DR	JAMUL DR	0.49	SEAL	COMPLETE	SEPTEMBER 2025	
STEELE CANYON RD	VISTA CIELO DR	SR-94 (CAMPO RD)	0.18	SEAL	COMPLETE	SEPTEMBER 2025	

STERLING VIEW DR	MISSION RD/STERLING VIEW DR	END	0.65	SEAL	COMPLETED	JUNE 2024	
STERLING VIEW EX	STERLING VIEW DR	END	0.05	SEAL	COMPLETED	JUNE 2024	
STEVE MARK LN	TOLEDO RD	CUL DE SAC	0.13	OVERLAY	COMPLETED	JANUARY 2025	
STIRRUP RD	CIRCLE J DR	DIAMOND BAR RD	0.62	SEAL	COMPLETED	APRIL 2025	
STONINGTON WY	SAGE HILL WY	CUL DE SAC	0.09	OVERLAY	COMPLETED	DECEMBER 2025	
STRAWBERRY LN	HIGHRIDGE RD	CUL DE SAC	0.10	OVERLAY	COMPLETED	NOVEMBER 2025	
SUMMIT AV	ELDER ST	END CMR	0.20	OVERLAY	COMPLETED	AUGUST 2024	
SUMMIT CR	EAST GRADE RD/SOUTH GRADE RD	EAST GRADE RD	0.47	OVERLAY	PLANNED	FALL 2025	THIS ROAD WAS REMOVED FROM THE CONTRACT
SUNNYSLOPE LN	RANCHO DR	EIGHTH PL	0.08	SEAL	COMPLETED	JUNE 2024	
SUNRISE HWY (SHOULDER PAVE)	MT LAGUNA DR	MILE POST 24.0	0.10	OVERLAY	COMPLETED	MAY 2025	
SUNRISE HY	CATTLE GUARD 4	MILE POST 30.0	1.46	OVERLAY	COMPLETED	APRIL 2026	
SUNRISE HY	MILE POST 25.0	CATTLE GUARD 4	3.53	OVERLAY	COMPLETED	APRIL 2026	
SUNRISE HY	MILE POST 24.0	MILE POST 25.0	1.02	OVERLAY	COMPLETED	MAY 2025	
SUNSET KNOLLS RD (PRD)	SULLIVAN LN	END	0.19	OVERLAY	COMPLETED	FEBRUARY 2025	
SUNSET RD	CHRISTMAS CIRCLE	605 FT W/O CHRISTMAS CIRCLE	0.11	SEAL	COMPLETED	JUNE 2024	
SWEETWATER RD	JAMACHA BL	JAMACHA RD	0.68	OVERLAY	COMPLETED	DECEMBER 2025	
SWEETWATER RD	CV CL ENTER	BONITA RD	1.03	OVERLAY	COMPLETED	DECEMBER 2025	
SWEETWATER SPRINGS BL	CAMPO RD/AGUA DULCE BL	ROTHGARD RD	0.49	SEAL	COMPLETED	APRIL 2025	
SWEETWATER SPRINGS BL	ROTHGARD RD	AUSTIN DR	0.57	SEAL	COMPLETE	SEPTEMBER 2025	
T ANCHOR OR	DOUBIE O RD	END CMR	0.40	SEAL	COMPLETE	OCTOBER 2025	
TAMARA DR	BEGIN	END	0.16	OVERLAY	COMPLETED	AUGUST 2024	
TAMARACK LN	BEGIN	LAKE DR	0.17	SEAL	COMPLETED	JUNE 2024	
TERAN DR	WISCONSIN AV	CUL DE SAC	0.06	OVERLAY	COMPLETED	AUGUST 2024	
TERRA LN	EC CL LEAVE	END CMR	0.21	OVERLAY	COMPLETED	NOVEMBER 2025	
THIRD PL	VINE LN	UPAS LN	0.03	SEAL	COMPLETED	JUNE 2024	
THIRD PL	REDWOOD LN	100 FT W/O PALM LN/END PVMNT	0.13	SEAL	COMPLETED	JUNE 2024	
THIRD PL	ELM LN	100 FT S/O MAPLE LN/END PVMNT	0.42	SEAL	COMPLETED	JUNE 2024	
THIRD PL	RANCHO DR	TAMARACK LN	0.20	SEAL	COMPLETED	JUNE 2024	
THORN LN	SIXTH PL	FOURTH PL	0.05	SEAL	COMPLETED	JUNE 2024	
TILTING T DR	BORREGO VALLEY RD	END CMR	2.77	SEAL	COMPLETED	APRIL 2024	
TIM ST	ACACIA AV	END	0.63	SEAL	COMPLETED	APRIL 2025	
TIMRICK LN	TIM ST	CAROLYN VISTA LN	0.29	SEAL	COMPLETED	APRIL 2025	
TOLEDO RD	CASA DE ORO BL	AGUA DULCE BL	0.22	OVERLAY	COMPLETED	JANUARY 2025	
TROPHY WY	FOURSOME DR E	END CMR	0.04	SEAL	COMPLETE	OCTOBER 2025	
TWELFTH PL	ASH LN	END CMR	0.05	SEAL	COMPLETED	JUNE 2024	
TWIN OAKS VALLEY RD	TWIN OAKS CREST DR PVT	END	1.46	OVERLAY	COMPLETED	JUNE 2024	
TWIN OAKS VALLEY RD	TWIN OAKS CREST DR PVT	SAN MARCOS CL	2.20	OVERLAY	COMPLETED	JUNE 2024	
UPAS LN	LAKE DR	SIXTH PL	0.11	SEAL	COMPLETED	JUNE 2024	
VALLE DEL SOL	VIA PUERTA DEL DOL	END	1.12	SEAL	COMPLETED	APRIL 2025	
VANGUARD WY	LOS COCHES RD	END CMR	0.16	OVERLAY	COMPLETED	MAY 2025	
VERNON WY	EC CL ENTER	GREENFIELD DR	0.05	OVERLAY	COMPLETED	FEBRUARY 2025	
VIA ALMONTE	VIA BELMONTE	CUL DE SAC	0.09	SEAL	COMPLETED	JUNE 2024	
VIA ALTAMIRA	BEGIN CMR	OLD HWY 395	0.36	SEAL	COMPLETED	JUNE 2024	
VIA BELMONTE	OLD HWY 395	VIA ALTAMIRA	0.19	SEAL	COMPLETED	JUNE 2024	
VIA DE LA VALLE	CALZADA DEL BOSQUE	PASEO DELICIAS	1.50	OVERLAY	COMPLETED	MAY 2024	
VIA DE TODOS SANTOS	VIA ALTAMIRA	END CMR	0.20	SEAL	COMPLETED	JUNE 2024	
VIA DEL ALLAZON	ROBINWOOD RD	CUL DE SAC	0.18	OVERLAY	COMPLETED	JANUARY 2025	
VIA DEL CABALLO BLANCO	ROBINWOOD RD	CUL DE SAC	0.14	OVERLAY	COMPLETED	JANUARY 2025	
VIA DIEGUENOS	VENADITO	CUL DE SAC	0.52	OVERLAY	COMPLETED	JANUARY 2026	
VIA INCA	VIA ALMONTE	CUL DE SAC	0.02	SEAL	COMPLETED	JUNE 2024	
VIA LUISENO	VIA DIEGUENOS	CUL DE SAC	0.11	OVERLAY	COMPLETED	JANUARY 2026	
VIA MADERA CR	VIA VALLE VERDE	VIA VALLE VERDE	0.19	SEAL	COMPLETED	APRIL 2025	
VIA MONTEREY	VIA VALLE VERDE	CUL DE SAC	0.02	SEAL	COMPLETED	APRIL 2025	
VIA PACIFICA	VIA VALLE VERDE	CUL DE SAC	0.03	SEAL	COMPLETED	APRIL 2025	
VIA SERRA	VIA DE TODOS SANTOS	CUL DE SAC	0.04	SEAL	COMPLETED	JUNE 2024	
VIA TALA	VIA DE TODOS SANTOS	CUL DE SAC	0.03	SEAL	COMPLETED	JUNE 2024	
VIA VALLE VERDE	CANCHA DE GOLF	CUL DE SAC	0.50	SEAL	COMPLETED	APRIL 2025	
VICTOR AV	GREENFIELD DR	EL CAJON CL	0.19	OVERLAY	COMPLETED	JULY 2026	
VIEW CREST CT	SOUTH GRANADA AV	CUL DE SAC	0.10	SEAL	COMPLETED	APRIL 2025	
VINE LN	LAKE DR	THIRD PL	0.02	SEAL	COMPLETED	JUNE 2024	
WAGON RD	TILTING T DR	COUNTRY CLUB RD	1.00	SEAL	COMPLETED	APRIL 2024	
WAIMEA DR	NARANCA AV	LANAI DR	0.17	OVERLAY	COMPLETED	NOVEMBER 2025	
WALKING H DR	BORREGO SPRINGS RD	DOUBLE O RD	0.20	SEAL	COMPLETE	OCTOBER 2025	
WALNUT ST	ALICE ST	350' W/O MAPLE ST	0.45	OVERLAY	COMPLETED	APRIL 2026	
WALNUT ST	ALICE ST	END PAVEMENT (250 FT E/O LAMAR ST)	0.64	OVERLAY	COMPLETED	APRIL 2026	
WATERCREST CT	WATERCREST DR	CUL DE SAC	0.04	SEAL	COMPLETED	MAY 2024	
WATERCREST DR	CONDUIT RD	SAN MIGUEL WY	0.23	SEAL	COMPLETED	MAY 2024	
WATERHILL RD	MARILLA DR	RIVERVIEW AV	0.29	OVERLAY	COMPLETED	MARCH 2026	
WEATHER VANE DR	DOUBLE O RD	BEGIN CMR	0.46	SEAL	COMPLETE	OCTOBER 2025	
WEST STAR RD	TILTING T DR	EAST STAR RD	0.39	SEAL	COMPLETED	APRIL 2025	
WHIGHAM PL	FOURTH ST	CUL DE SAC	0.04	OVERLAY	COMPLETED	NOVEMBER 2025	
WHIP DR	OCOTILLO CR	HOBERG RD	0.39	SEAL	COMPLETED	JUNE 2024	
WHIPPOORWILL LM	BONITA WOODS DR	CUL DE SAC	0.10	OVERLAY	COMPLETED	DECEMBER 2024	
WHITESTONE RD	JAMACHA BL	CUL DE SAC	0.34	OVERLAY	COMPLETED	DECEMBER 2025	
WILDCAT CANYON RD	MUTH VALLEY RD	MILE POST 5.0	1.74	OVERLAY	COMPLETED	MARCH 2026	
WILLOW LN	LAKE DR	END	0.11	SEAL	COMPLETED	JUNE 2024	
WISCONSIN AV	FALLBROOK ST	AVIATION RD	0.19	OVERLAY	COMPLETED	AUGUST 2024	
WOODHAVEN DR	ASHMORE AV	CRESTMORE AV	0.12	OVERLAY	COMPLETED	JANUARY 2026	