

San Diego County Road Resurfacing Project Status

(Construction Estimated to Occur from Winter 2024 to Winter 2025)

Please call (858) 694-3096 for any questions or concerns.

Last Updated October 30, 2025.

The Department of Public Works have scheduled resurfacing of roads in the unincorporated areas of San Diego County. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to weather, road conditions and other factors. This table is informational only and updated monthly.

Abbreviations: CMR = County Maintained Road

CL = City/County Limit

EC = City of El Cajon

E/O = East of

S/O = South of

MP = Mile Post

ESC = Escondido

IN = Onramps

INT = Intersection

EB = East Bound

WB = West Bound

RD = Road

SR = State Route

CT = Court

VS = Vista City Limits

HY = Highway

N = North

S = South

E = East

W = West

SEAL = Thin layer of oil, sand and gravel

OVERLAY = Resurfacing ontop of existing pavement

REAS = Slurry Seal with rubberized binder / Pavement sealant

CRACK SEAL = Seal pavement cracks

PVT = Private

R/W = Right of Way

PRD = Private

WY = Way

BL = Boulevard

ECM = End County Maintained Road

CDS = Cul de Sac

ROAD	FROM	TO	LENGTH	TYPE	STATUS	DATE
ACACIA AV	BONITA RD	END	1.16	OVERLAY	PLANNED	SPRING 2026
ACE WV	FOURSOME DR E	END CMR	0.10	SEAL	COMPLETE	OCTOBER 2025
ADAMS DR (PRD)	PASEO LINDO	75' E/O TOPA RD	0.68	OVERLAY	PLANNED	WINTER 2025
AGUA DULCE BL	CENTINELLA DR	CAMPO RD	0.76	OVERLAY	PLANNED	WINTER 2025
ALICE ST	OLIVE ST	MONTECITO RD	0.49	OVERLAY	PLANNED	FALL 2026
ALTA RD	OTAY MESA RD	PASEO DE LA FUENTE	0.25	OVERLAY	PLANNED	SPRING 2026
ANGEL PL	SIXTEENTH ST	CUL DE SAC	0.08	OVERLAY	PLANNED	FALL 2026
ARNOLD WY	MIDWAY DR	BLUE LILAC LN	0.50	OVERLAY	PLANNED	FALL 2026
ARNOLD WY	BLUE LILAC LN	ALPINE TERRACE RD	0.63	OVERLAY	PLANNED	FALL 2026
ARROYO DE VIEJAS	VIA VIEJAS	CUL DE SAC	0.31	OVERLAY	PLANNED	FALL 2026
ASHMORE AV	CARLSBAD ST	ELKELTON BL	0.16	OVERLAY	PLANNED	SPRING 2026
AVIATION RD	ALTURAS RD	MISSION RD	0.39	OVERLAY	PLANNED	WINTER 2025
AVOCADO BL	FUERTE DR	MORNING STAR DR	0.68	OVERLAY	PLANNED	WINTER 2025
AVOCADO BL	MORNING STAR DR	FURY LN	0.23	OVERLAY	PLANNED	WINTER 2025
AVOCADO ST	BANCROFT DR/TYLER ST	VALENCIA ST	0.16	OVERLAY	PLANNED	SUMMER 2026
BACK NINE DR	FOURSOME DR E	CUL DE SAC	0.62	SEAL	COMPLETE	OCTOBER 2025
BALLANTYNE ST	GREENFIELD DR	HART DR	0.13	OVERLAY	PLANNED	SUMMER 2026
BANCROFT DR	AVOCADO ST/TYLER ST	ROSEDALE DR	0.31	OVERLAY	PLANNED	WINTER 2025
BANCROFT DR	ROSEDALE DR	TROY ST	0.05	OVERLAY	PLANNED	WINTER 2025
BARREL DR	BROKEN ARROW RD	DOUBLE O RD	0.31	SEAL	COMPLETE	OCTOBER 2025
BEECH ST	MISSION RD	MAIN AV	0.13	OVERLAY	PLANNED	WINTER 2025
BELLWOOD CT	CARLSBAD ST	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2026
BOULDER CREEK RD	0.15 MI N/O DUBOIS RD	END PAVEMENT	0.95	OVERLAY	PLANNED	WINTER 2026
BRAZOS ST	WALNUT ST	OLIVE ST	0.24	OVERLAY	PLANNED	FALL 2026
BUENA MESA PL	NORTE MESA DR	END	0.03	OVERLAY	PLANNED	WINTER 2025
BURMA RD	PAMO RD	END	0.63	OVERLAY	PLANNED	FALL 2026
CALAVO DR	CHALLENGE BL	LOUISA DR	0.30	OVERLAY	PLANNED	WINTER 2025
CALLE CHAPARRO	RAMBLA DE LAS FLORES	CUL DE SAC	0.14	OVERLAY	PLANNED	SPRING 2026
CAMINO CANADA	EAST COUNTY DR	RANCHO CANADA RD	0.37	OVERLAY	PLANNED	SUMMER 2026
CAMINO CHICO	CAMINO SAN IGNACIO	CUL DE SAC	0.10	OVERLAY	COMPLETED	OCTOBER 2025
CAMINO DEL ARROYO DR	SM CL LEAVE/RANCHO SANTA FE RD	END CMR	0.47	OVERLAY	PLANNED	WINTER 2025
CAMINO LINDA DR	LA CASA DR/LA VERDE DR	END CMR	0.21	OVERLAY	PLANNED	WINTER 2025
CAMINO MORO	CAMINO SAN IGNACIO	CAMINO ORTEGA	0.82	OVERLAY	COMPLETED	OCTOBER 2025
CAMINO ORTEGA	CAMINO SAN IGNACIO	CAMINO MORO	0.70	OVERLAY	COMPLETED	OCTOBER 2025
CAMINO SAN IGNACIO	SR-79	CAMINO ORTEGA	0.61	OVERLAY	COMPLETED	OCTOBER 2025
CANFIELD RD	CATTLE GUARD 1	RECREATION RD	0.87	OVERLAY	COMPLETED	OCTOBER 2025
CARRIZO GORGE RD	200 FT N/O I-8 ACCESS ROAD	OLD HWY 80	1.18	OVERLAY	PLANNED	WINTER 2026
CASA DE ROCA WY	ALPINE BL	CUL DE SAC	0.55	OVERLAY	PLANNED	FALL 2026
CERRADA DEL COYOTE	CAMINO SAN IGNACIO	CUL DE SAC	0.15	OVERLAY	COMPLETED	OCTOBER 2025
CHIHUAHUA VALLEY RD	0.74 MI W/O RIBBONWOOD LN	END CMR	3.50	OVERLAY	PLANNED	FALL 2025
CLEARFIELD AV	AUSTIN DR	FIELDCREST ST	0.05	OVERLAY	PLANNED	WINTER 2025
CLUB CIRCLE E	MARKER LN	MARKER LN	0.27	SEAL	COMPLETE	OCTOBER 2025
CLUB CIRCLE W	MARKER LN	MARKER LN	0.27	SEAL	COMPLETE	OCTOBER 2025
COLLEGE ST	MISSION RD	END CMR	0.31	OVERLAY	PLANNED	WINTER 2025
CORTEZ WY	BEGIN	CUL DE SAC	0.24	OVERLAY	PLANNED	WINTER 2025

COTTONWOOD VIEW DR	IVANHOE RANCH RD	CUL DE SAC	0.10	OVERLAY	PLANNED	SUMMER 2026
CRESTMORE AV	CARLSBAD ST	ELKELTON BL	0.17	OVERLAY	PLANNED	SPRING 2026
CUYAMACA AV	APPLE ST	EUCALYPTUS ST	0.49	OVERLAY	PLANNED	SPRING 2026
DAVIS DR (PRD)	DAVIS DR	CUL DE SAC	0.06	OVERLAY	PLANNED	WINTER 2025
DEEP CANYON CT	FAIRCREST WY	END	0.03	SEAL	COMPLETE	SEPTEMBER 2025
DEHESA RD	MP 4.0	MP 5.0	1.03	OVERLAY	PLANNED	SUMMER 2026
DEL DIOS HWY	ENTER ESCONDIDO CL	VIA RANCHO PKWY	0.41	OVERLAY	PLANNED	FALL 2026
DEL DIOS HWY	VIA RANCHO PKWY	DATE LN	0.49	OVERLAY	PLANNED	FALL 2026
DEL DIOS HWY	MILE POST 12.0	CALLE AMBIENTE	2.85	OVERLAY	PLANNED	FALL 2026
DEL DIOS HWY	MT ISRAEL RD	MP 12.0	0.46	OVERLAY	PLANNED	FALL 2026
DEL DIOS HWY	CALLE AMBIENTE	EL CAMINO DEL NORTE	1.60	OVERLAY	PLANNED	FALL 2026
DEL DIOS HWY	CAMPO RD	DEL RIO RD	0.07	OVERLAY	PLANNED	WINTER 2025
DEL RIO RD	SOUTH GRANADA AV	SWEETWATER SPRINGS BL	0.39	OVERLAY	PLANNED	WINTER 2025
DELROSE AV	CARLSBAD ST	BROADVIEW ST	0.28	OVERLAY	PLANNED	SPRING 2026
DON PICO CT	DON PICO RD	END	0.11	OVERLAY	PLANNED	WINTER 2025
DON PICO RD	CALAVO DR	SWEETWATER SPRINGS RD	0.44	OVERLAY	PLANNED	WINTER 2025
DOUBLE O RD (INTERSECTS TILTING T DR)	CUL DE SAC N	CUL DE SAC S	0.40	SEAL	COMPLETE	OCTOBER 2025
DOUBLE O RD (INTERSECTS BARREL DR)	CUL OE SAC N	CUL DE SAC S	0.10	SEAL	COMPLETE	OCTOBER 2025
DOUBLE O RD (INTERSECTS T ANCHOR DR)	CUL DE SAC N	CUL DE SAC S	0.62	SEAL	COMPLETE	OCTOBER 2025
DUFFER CT	CLUB CIRCLE W	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025
E FIFTH ST (PRD)	RAINBOW VALLEY BL/FIFTH ST	END	0.25	OVERLAY	PLANNED	WINTER 2026
EL ROMERO	PASEO DELICIAS	END	0.11	OVERLAY	PLANNED	SPRING 2026
EL VALLE OPULENTO	ROBELINI DR	END	0.24	OVERLAY	PLANNED	WINTER 2026
ELBROOK DR	ELDER ST	FALLBROOK ST	0.25	OVERLAY	PLANNED	WINTER 2025
ELDER ST	BEGIN CMR	BRANDON RD SOUTH	0.25	OVERLAY	PLANNED	WINTER 2025
EVERETT PL	OAKLEY RD	CUL DE SAC	0.14	OVERLAY	PLANNED	WINTER 2026
FAIRCREST WY	MEADOW GL EN WY E	END	0.11	SEAL	COMPLETE	SEPTEMBER 2025
FALDA DEL CERRO CT	SR-54/JAMACHA RD	CUL DE SAC	0.17	OVERLAY	PLANNED	WINTER 2025
FARLEY RD	SR-78	SR-78	0.26	OVERLAY	PLANNED	WINTER 2026
FLAMBEAU PL	AVOCADO BL	CUL DE SAC	0.08	OVERLAY	PLANNED	WINTER 2025
FLYING H dD	CUL DE SAC N	CUL DE SAC S	0.34	SEAL	COMPLETE	OCTOBER 2025
FOOTHILL BL	VALLEY VIEW TL	WILD OAK RD	0.31	OVERLAY	PLANNED	WINTER 2026
FOURSOME DR E	TILTING T DR	END CMR	0.91	SEAL	COMPLETE	OCTOBER 2025
FRISIUS RD	PINE HILLS RD	DEER LAKE PARK RD	1.52	OVERLAY	PLANNED	WINTER 2026
FRUITLAND DR	GOPHER CANYON RD	END	0.37	SEAL	COMPLETE	SEPTEMBER 2025
FRYING PAN RD	WALKING H DR	CUL DE SAC	0.15	SEAL	COMPLETE	OCTOBER 2025
FRYING PAN RD (INTERSECTS TILTING T DR)	CUL DE SAC N	CUL DE SAC S	0.40	SEAL	COMPLETE	OCTOBER 2025
FRYING PAN RD (INTERSECTS BARREL DR)	CUL DE SAC N	CUL DE SAC S	0.15	SEAL	COMPLETE	OCTOBER 2025
FRYING PAN RD (INTERSECTS T ANCHOR DR)	CUL DE SAC N	CUL DE SAC S	0.62	SEAL	COMPLETE	OCTOBER 2025
GARRISON WY (PRD)	SHIRE DR	EUCID AV	0.17	OVERLAY	PLANNED	SUMMER 2026
GAUL WY	CUL DE SAC	CUL DE SAC	0.11	OVERLAY	PLANNED	WINTER 2025
GLENN ELLEN WY	ARENA DR	CUL DE SAC	0.29	OVERLAY	PLANNED	WINTER 2026
GOPHER CANYON RD	EI PASEO PVT	NELLA LN	1.39	SEAL	COMPLETE	SEPTEMBER 2025
GREEN LINK DR	FOURSOME DR E	END CMR	0.03	SEAL	COMPLETE	OCTOBER 2025
HARBISON CANYON RD	MP 1.0	FRANCES DR	1.56	OVERLAY	PLANNED	FALL 2026
HARNESS ST	SWEETWATER RD	END	0.86	OVERLAY	PLANNED	SPRING 2026
HART DR	GRAVES AV	VICTOR AV	0.37	OVERLAY	PLANNED	SUMMER 2026
HENDERSON CANYON RD	UNNAMED HSO1	1.03 MI E/O UNNAMED HSO1	1.02	SEAL	COMPLETE	OCTOBER 2025
HENDERSON CANYON RD	BORREGO VALLEY RD	UNNAMED HSO1	0.50	SEAL	COMPLETE	OCTOBER 2025
HERDFIELD WY	AGUA DULCE BL	CUL DE SAC	0.05	OVERLAY	PLANNED	WINTER 2025
HERMOSITA DR	CAMINO DEL ARROYO DR	SAN MARINO DR	0.23	OVERLAY	PLANNED	WINTER 2025
HIDDEN MEADOWS LN	MOUNTAIN MEADOW RD	END	0.08	SEAL	COMPLETE	SEPTEMBER 2025
HIGH VISTA OR (PRD 117)	140 FT W/O HIGH VISTA LN	475 FT W/O MOUNTAIN MEADOW RD	0.11	SEAL	COMPLETE	SEPTEMBER 2025
HONOR CT	CLUB CIRCLE E	CUL OE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025
HOOK CT	CLUB CIRCLE E	CUL OE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025
HUFFSTATLER ST	RAINBOW VALLEY BL	FIRST ST	0.79	OVERLAY	PLANNED	WINTER 2026
IVANHOE RANCH RD	JAMUL DR	END	0.30	OVERLAY	PLANNED	SUMMER 2026
LA BAJADA	LOS MORROS	EL MIRLO/RANCHO SANTE FE RD	0.53	OVERLAY	PLANNED	SPRING 2026
LA CASA DR	CAMINO LINDA DR	CUL DE SAC	0.15	OVERLAY	PLANNED	WINTER 2025
LA FREMONTIA	PASEO DELICIAS	PASEO DELICIAS	0.25	OVERLAY	PLANNED	SPRING 2026
LA VERDE DR	CAMINO LINDA DR	CUL DE SAC	0.06	OVERLAY	PLANNED	WINTER 2025
LAKE DR	VIA RANCHO PKWY	ASH LN	0.80	OVERLAY	PLANNED	FALL 2026
LAKE JENNINGS PARK RD	JACK OAK RD	EL MONTE RD	1.06	OVERLAY	PLANNED	SUMMER 2026
LAKESHORE DR	CHANNEL RD	CUL DE SAC	1.49	OVERLAY	PLANNED	SUMMER 2026
LASVEN CT	IVANHOE RANCH RD	CUL DE SAC	0.40	OVERLAY	PLANNED	SUMMER 2026
LEMON ST	BANCROFT DR	VALENCIA ST	0.19	OVERLAY	PLANNED	SUMMER 2026
LINDO LAKE PL	LAKESHORE DR	END	0.07	OVERLAY	PLANNED	SUMMER 2026
LOFTER DR	TILTING T DR	END CMR	0.27	SEAL	COMPLETE	OCTOBER 2025
LOMA LINDA DR	SAN ELIO	END	0.08	OVERLAY	PLANNED	SPRING 2026
LOMA VERDE DR	AVNDA DE ACACIAS	CUL DE SAC	0.33	OVERLAY	PLANNED	SPRING 2026
LOS COCHES RD	WOODSIDE AV	CASTLE COURT DR	0.30	OVERLAY	PLANNED	SUMMER 2026
LYONS VALLEY RD	MP 7.0	JAMUL HIGHLANDS RD	4.60	OVERLAY	PLANNED	SUMMER 2026
MAINE AVE	60' S/O WOODSIDE AV CL	LOS COCHES RD	0.07	OVERLAY	PLANNED	SUMMER 2026
MAPLE ST	OLIVE ST	375' N/O WALNUT ST	0.25	OVERLAY	PLANNED	FALL 2026
MARILLA DR	70' S/O WOODSIDE AV CL	EMERALD GROVE RD	0.84	OVERLAY	PLANNED	SUMMER 2026
MARKER LN	TILTING T DR	CIRCLE E/ CLUB CIRCLE w	0.12	SEAL	COMPLETE	OCTOBER 2025

MARKER LN	CIRCLE E/ CLUB CIRCLE W	END	0.03	SEAL	COMPLETE	OCTOBER 2025
MARY LN	HAAS ST	ES CL ENTER	0.45	OVERLAY	PLANNED	FALL 2026
MESA ROCK RD	DEER SPRINGS RD	CUL DE SAC	0.24	OVERLAY	PLANNED	WINTER 2025
MILLAR RANCH RO (PRD 1012)	MILLAR RANCH RD	MILLAR RANCH RD	0.43	SEAL	COMPLETE	OCTOBER 2025
MISSION RD	MACADEMIA DR	RIVERVIEW DR	0.51	SEAL	COMPLETE	OCTOBER 2025
MISSION RD	MISSION RD (SOUTH)	END CMR	0.04	OVERLAY	PLANNED	WINTER 2025
MISSION RD (SOUTH)	LIVE OAK PARK RD	STERLING VIEW DR/OLD HWY 395	0.97	OVERLAY	PLANNED	WINTER 2025
MT ISRAEL RD	DEL DIOS HY	END	0.91	OVERLAY	PLANNED	FALL 2026
NORTE MESA DR	S BARCELONA ST	CUL DE SAC	0.36	OVERLAY	PLANNED	WINTER 2025
NORTH BONITA ST	ESTRELLA DR	SAN JUAN ST	0.36	OVERLAY	PLANNED	WINTER 2025
OAK CREEK LN (PRD)	RANCH CREEK RD	END	0.08	OVERLAY	PLANNED	FALL 2025
OAK SPRINGS DR	OAKLEY RD	OAKLEY RD N	0.55	OVERLAY	PLANNED	WINTER 2026
OAKLEY CT	OAKLEY RD	CUL DE SAC	0.07	OVERLAY	PLANNED	WINTER 2026
OAKLEY PL	OAKLEY RD	CUL DE SAC	0.07	OVERLAY	PLANNED	WINTER 2026
OAKLEY RD	GLENN ELLEN WY	SPANGLER PEAK RD	0.57	OVERLAY	PLANNED	WINTER 2026
OLD COLE GRADE RD	COLE GRADE RD	END CMR	0.64	OVERLAY	PLANNED	FALL 2025
OLD HWY 395	WEST LILAC RD/WEST LILAC RD	350FT S/O I-15 INEGRESS S	1.02	OVERLAY	PLANNED	WINTER 2025
OLD HWY 395	MISSION RD/STERLING VIEW DR	MISSION RD CONNECTOR	0.65	OVERLAY	PLANNED	WINTER 2025
OLD SCHOOLHOUSE RD	IVANHOE RANCH RD	END	0.06	OVERLAY	PLANNED	SUMMER 2026
OOUBLE O RD	WALKING H DR	CULDESAC	0.20	SEAL	COMPLETE	OCTOBER 2025
PALM CANYON DR	HOBERG RO/MONTEZUMA VALLEY RD	Z1540/ENO CMR	0.18	SEAL	COMPLETE	OCTOBER 2025
PALM VISTA CT	IVANHOE RANCH RD	CUL DE SAC	0.07	OVERLAY	PLANNED	SUMMER 2026
PALO DANZANTE	VIA VIEJAS	CUL DE SAC	0.11	OVERLAY	PLANNED	FALL 2026
PAR VIEW CT	MEADOW GLEN WY E	CUL OE SAC	0.14	SEAL	COMPLETE	SEPTEMBER 2025
PASEO DELICIAS	LA GRANADA	AVNDA DE ACACIAS/LINEA DEL CIE	0.08	OVERLAY	PLANNED	SPRING 2026
PAUMA VALLEY DR	COLE GRADE RD	END	0.47	OVERLAY	PLANNED	FALL 2025
PETITE LN	LAKESHORE DR	CUL DE SAC	0.55	OVERLAY	PLANNED	SUMMER 2026
PETRA WY	ARNOLD WAY	SOUTH GRADE RD	0.13	OVERLAY	PLANNED	FALL 2026
PRINCE ST	MARY LN	END	0.17	OVERLAY	PLANNED	FALL 2026
PUTTER CT	IVANHOE RANCH RD	CUL DE SAC	0.02	OVERLAY	PLANNED	SUMMER 2026
PUTTER WY	BACK NINE DR	END CMR	0.02	SEAL	COMPLETE	OCTOBER 2025
RAINBOW GLEN RD	RAINBOW VALLEY BL	OLD HIGHWAY 395	0.08	OVERLAY	PLANNED	WINTER 2026
RAINBOW VALLEY BL	HUFFSTATLER ST	RAINBOW VALLEY BL	0.66	OVERLAY	PLANNED	WINTER 2026
RAINBOW VALLEY BL	CHICA RD	RIVERSIDE CL	0.98	OVERLAY	PLANNED	WINTER 2026
RAINBOW VALLEY BL W	RAINBOW VALLEY BL	CUL DE SAC	0.45	OVERLAY	PLANNED	WINTER 2026
RAMONA DR	CASA DE ORO BL	AGUA DULCE BL	0.37	OVERLAY	PLANNED	WINTER 2025
RANCH CREEK LN (PRD)	RANCH CREEK RD	END	0.13	OVERLAY	PLANNED	FALL 2025
RANCHO CANADA RD	CAMINO CANADA	LAGUNA VISTA	0.13	OVERLAY	PLANNED	SUMMER 2026
RANCHO SANTA FE RD	EL MIRLO/LA BAJADA	EN CL LEAVE	0.17	OVERLAY	PLANNED	SPRING 2026
RANCHO WINCHESTER LN	SR-54	CUL DE SAC	0.07	OVERLAY	PLANNED	WINTER 2025
RINDA LN	SWEETWATER RD	CUL DE SAC	0.19	OVERLAY	PLANNED	SPRING 2026
ROBELINI DR	VISTA CITY LIMIT	SOUTH SANTA FE	0.23	OVERLAY	PLANNED	WINTER 2026
ROCKET RIDGE RD (PRD)	GAY RIO TR	ROCKET RIDGE RD W	0.13	OVERLAY	PLANNED	SUMMER 2026
ROCOSO RD (PRD)	VALLE VISTA RD	END	0.41	OVERLAY	PLANNED	SUMMER 2026
SAN FELIPE RD	MILE POST 11.0	MILE POST 12.0	1.01	OVERLAY	COMPLETED	OCTOBER 2025
SAN FELIPE RD	MP 8.0	MP 10.0	2.02	OVERLAY	COMPLETED	OCTOBER 2025
SAN FELIPE RD	MP 10.0	MP 11.0	0.99	OVERLAY	COMPLETED	OCTOBER 2025
SAN VICENTE RD	175' W/O VISTA VICENTE DR	RAMONA OAKS RD	1.06	OVERLAY	PLANNED	WINTER 2026
SANGAMON AV	APPLE ST	CUL DE SAC	0.37	OVERLAY	PLANNED	SPRING 2026
SARVER LN	DEER SPRINGS RD	END CMR	0.17	OVERLAY	PLANNED	WINTER 2025
SHERM CR	WOODLAND VISTA DR	CUL DE SAC	0.06	OVERLAY	PLANNED	SUMMER 2026
SHORT NINE DR E	BACK NINE DR	END CMR	0.09	SEAL	COMPLETE	OCTOBER 2025
SIERRA MADRE RD	N BONITA ST	CASA DE ORO BL	0.61	OVERLAY	PLANNED	WINTER 2025
SIXTEENTH ST	SR-67	END CMR	0.55	OVERLAY	PLANNED	FALL 2026
SLICE CT	CLUB CIRLE W	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2025
SOUTH BARCELONA ST	CRISTOBAL DR	BUENA VISTA DR	0.30	OVERLAY	PLANNED	WINTER 2025
SOUTH GRANADA AV	NORTE MESA DR	DIVERSION DR	0.15	OVERLAY	PLANNED	WINTER 2025
SPANGLER PEAK RD	ARENA DR	OAK SPRINGS DR N	0.58	OVERLAY	PLANNED	WINTER 2026
SPRING VALLEY RD	COLE GRADE RD	CUL DE SAC	0.17	OVERLAY	PLANNED	FALL 2025
SPRING VISTA WY	SWEETWATER RD	END	0.19	OVERLAY	PLANNED	SPRING 2026
SPRINGVIEW RD	SR-78	MOUNTAINBROOK RD	0.12	OVERLAY	PLANNED	WINTER 2026
STEELE CANYON RD	WILLOW GLEN OR/MEDINAH DR	JAMUL DR	0.49	SEAL	COMPLETE	SEPTEMBER 2025
STEELE CANYON RD	VISTA CIELO DR	SR-94 (CAMPO RD)	0.18	SEAL	COMPLETE	SEPTEMBER 2025
STEELE CANYON RD	JAMUL DR	VISTA CIELO DR	0.80	OVERLAY	PLANNED	SUMMER 2026
SUMMIT CR	EAST GRADE RD/SOUTH GRADE RD	EAST GRADE RD	0.17	OVERLAY	PLANNED	FALL 2025
SWEETWATER RD	JAMACHA BL	JAMACHA RD	0.68	OVERLAY	PLANNED	SPRING 2026
SWEETWATER RD	CV CL ENTER	BONITA RD	1.03	OVERLAY	PLANNED	SPRING 2026
SWEETWATER SPRINGS BL	ROTHGARD RD	AUSTIN DR	0.57	SEAL	COMPLETE	SEPTEMBER 2025
T ANCHOR OR	DOUBIE O RD	END CMR	0.40	SEAL	COMPLETE	OCTOBER 2025
TROPHY WY	FOURSOME DR E	END CMR	0.04	SEAL	COMPLETE	OCTOBER 2025
VIA DIEGUENOS	VENADITO	CUL DE SAC	0.52	OVERLAY	PLANNED	FALL 2026
VIA LUISENO	VIA DIEGUENOS	CUL DE SAC	0.11	OVERLAY	PLANNED	FALL 2026
VICTOR AV	GREENFIELD DR	EL CAJON CL	0.19	OVERLAY	PLANNED	SUMMER 2026
WALKING H DR	BORREGO SPRINGS RD	DOUBLE O RD	0.20	SEAL	COMPLETE	OCTOBER 2025
WALNUT ST	ALICE ST	350' W/O MAPLE ST	0.45	OVERLAY	PLANNED	FALL 2026
WALNUT ST	ALICE ST	END PAVEMENT (250 FT E/O LAMAR ST)	0.64	OVERLAY	PLANNED	FALL 2026

WATERHILL RD	MARILLA DR	RIVERVIEW AV	0.29	OVERLAY	PLANNED	SUMMER 2026
WEATHER VANE DR	DOUBLE O RD	BEGIN CMR	0.46	SEAL	COMPLETE	OCTOBER 2025
WILDCAT CANYON RD	MUTH VALLEY RD	MILE POST 5.0	1.74	OVERLAY	PLANNED	SUMMER 2026
WOODHAVEN DR	ASHMORE AV	CRESTMORE AV	0.12	OVERLAY	PLANNED	SPRING 2026
WOODLAND VISTA DR	JULIAN AV	CUL DE SAC	0.10	OVERLAY	PLANNED	SUMMER 2026

Road Resurfacing Completed						
ROAD	FROM	TO	LENGTH	TYPE	STATUS	DATE
ALTA LOMA DR (PRD)	JAMACHA HILLS RD	ALTA LOMA LN	0.53	SEAL	COMPLETED	JUNE 2024
ALTA LOMA DR (PRD)	JAMUL DR	JAMACHA HILLS RD	0.54	SEAL	COMPLETED	JUNE 2024
ALTURAS RD	COLLEGE ST	SANCADO TR	0.22	OVERLAY	COMPLETED	AUGUST 2024
ANGELS PT	GRANDVIEW DR	CUL DE SAC	0.11	OVERLAY	COMPLETED	NOVEMBER 2024
ARCO DR	NORTH BROADWAY	LAURASHAWN LN	0.18	OVERLAY	COMPLETED	AUGUST 2024
ARIA AV	LARGO LN	MODE DR	0.15	OVERLAY	COMPLETED	AUGUST 2024
ASH LN	LAKE DR	BEECH LN	0.18	SEAL	COMPLETED	JUNE 2024
ATEX CT	MOONGLOW DR	CUL DE SAC	0.08	SEAL	COMPLETED	JUNE 2024
AVOCADO BL	EL CAYON CL LEAVE	FUERTE DR	0.24	OVERLAY	COMPLETED	DECEMBER 2024
BABY TURTLE DR	BROKEN ARROW RD	COUNTRY CLUB RD	0.15	SEAL	COMPLETED	MAY 2024
BALBOA PL	FREMONT PL	DE SOTO PL	0.04	SEAL	COMPLETED	JUNE 2024
BAR O DR	BROKEN ARROW RD	CUL DE SAC	0.20	SEAL	COMPLETED	MAY 2024
BARONA MESA RD	VISTA VICENTE DR	CUL DE SAC	0.85	SEAL	COMPLETED	JUNE 2024
BEECH LN	LAKE DR	ORANGE LN	0.37	SEAL	COMPLETED	JUNE 2024
BEECH ST	ALTURAS RD	SUMMIT AV	0.06	OVERLAY	COMPLETED	AUGUST 2024
BERNARDO LN	EIGHTH PL	SEVENTH PL	0.03	SEAL	COMPLETED	JUNE 2024
BERNARDO LN	THIRD PL	FOURTH PL	0.03	SEAL	COMPLETED	JUNE 2024
BERNARDO LN (PRD)	VIA RANCHO PY	FELICITA LN	0.41	SEAL	COMPLETED	JUNE 2024
BIRCH BARK LN	BONITA WOOD DR	CUL DE SAC	0.05	OVERLAY	COMPLETED	DECEMBER 2024
BLACKWELL DR (N OF HUTCHISON ST)	BEGIN	HUTCHISON ST	0.18	OVERLAY	COMPLETED	MAY 2024
BLACKWELL DR (S OF HUTCHISON ST)	HUTCHISON ST	END	0.16	OVERLAY	COMPLETED	MAY 2024
BONITA WOODS DR	END CMR	SWEETWATER RD	0.42	OVERLAY	COMPLETED	DECEMBER 2024
BRAM AV	WINNETKA DR	BONITA WOODS DR	0.24	OVERLAY	COMPLETED	DECEMBER 2024
BUENA VISTA AV	DATE ST	END CMR	0.15	OVERLAY	COMPLETED	DECEMBER 2024
BUTTERNUT HOLLOW LN	WINNETKA DR	CUL DE SAC	0.49	OVERLAY	COMPLETED	DECEMBER 2024
CABRILLO PL	LAGUNA PL	BALBOA PL	0.10	SEAL	COMPLETED	JUNE 2024
CALLE DE LOS POTROS	VIA DEL CABALLO BLANCO	CUL DE SAC	0.06	OVERLAY	COMPLETED	JANUARY 2025
CALZADA DEL BOSQUE	VIA DE SANTA FE	LINEA DEL CIELO	1.19	OVERLAY	COMPLETED	MAY 2024
CAMINO DEL NORTE	CAMINO DEL NORTE WB IN	SD CL LEAVE	0.69	OVERLAY	COMPLETED	MAY 2024
CAMINO DEL NORTE EB EG	CAMINO DEL NORTE	CAMINO SAN BERNARDO	0.19	OVERLAY	COMPLETED	MAY 2024
CAMINO DEL NORTE EB IN	CAMINO SAN BERNARDO	CAMINO DEL NORTE	0.19	OVERLAY	COMPLETED	MAY 2024
CAMP KETTLE DR	OCOTILLO CR	CAMP KETTLE DR/END LOOP	0.20	SEAL	COMPLETED	JUNE 2024
CANFIELD RD	RECREATION RD	OBSERVATORY GATE	2.19	OVERLAY	COMPLETED	JUNE 2024
CAPISTRANO AV	APPLE ST	CUL DE SAC	0.28	OVERLAY	COMPLETED	DECEMBER 2024
CAPISTRANO AV	DATE ST	CUL DE SAC	0.07	OVERLAY	COMPLETED	DECEMBER 2024
CARSON PL	DE SOTO PL	END PAVEMENT	0.04	SEAL	COMPLETED	JUNE 2024
CEDAR LN	LAKE DR	BEECH LN	0.24	SEAL	COMPLETED	JUNE 2024
CEDARWOOD RD	ROBINWOOD RD	BRIARWOOD RD	0.20	SEAL	COMPLETED	MAY 2024
CHAPO CT	S BARCELONA ST	CUL DE SAC	0.07	OVERLAY	COMPLETED	JANUARY 2025
CHRISTMAS CIRCLE	PALM CANYON DR E	PALM CANYON DR E	0.26	SEAL	COMPLETED	MAY 2024
CIRCLE R CT	CIRCLE R DR	CUL DE SAC	0.06	OVERLAY	COMPLETED	JUNE 2024
CIRCLE R DR	750 FT E/O CIRCLE R CT	WEST LILAC RD	2.39	OVERLAY	COMPLETED	JUNE 2024
CIRCLE R DR	OLD HWY 395	250FT E/O CIRCLE R VALLEY LN	0.20	OVERLAY	COMPLETED	JUNE 2024
CIRCLE R WY	CIRCLE R DR	CUL DE SAC	0.05	OVERLAY	COMPLETED	JUNE 2024
COLLEGE ST	ALTURAS RD	CUL DE SAC	0.06	OVERLAY	COMPLETED	AUGUST 2024
CONDUIT RD	SAN MIGUEL RD	END PAVEMENT	0.42	OVERLAY	COMPLETED	JANUARY 2025
CORONADO AV	DATE ST	END CMR	0.15	OVERLAY	COMPLETED	DECEMBER 2024
COZY CT	SANCADO TR	CUL DE SAC	0.04	OVERLAY	COMPLETED	AUGUST 2024
CRESENDO DR	140' S/O CADENCE CT	END	0.17	OVERLAY	COMPLETED	AUGUST 2024
DATE LN	DEL DIOS HY	LAKE DR	0.44	SEAL	COMPLETED	JUNE 2024
DATE ST	RAMONA AV	LA PRESA AV	0.19	OVERLAY	COMPLETED	DECEMBER 2024
DATE ST	SAN MIGUEL AV	CAPISTRANO AV	0.06	OVERLAY	COMPLETED	DECEMBER 2024
DATE ST	PORTOLA AV	SAN BERNADINO AVE	0.17	OVERLAY	COMPLETED	DECEMBER 2024
DE SOTO PL	BALBOA PL	CARSON PL	0.04	SEAL	COMPLETED	JUNE 2024
DEL DIOS HY	DATE LN	ELM LN	0.24	OVERLAY	COMPLETED	MAY 2024
DEL DIOS HY	ELM LN	MT ISRAEL RD	1.30	OVERLAY	COMPLETED	MAY 2024
DEL DIOS HY (DIGOUT ONLY)	VIA RANCHO PY	DATE LN	0.47	OVERLAY	COMPLETED	MAY 2024
DEL DIOS HY (DIGOUT ONLY)	MT ISRAEL RD	MP 12.0	0.46	OVERLAY	COMPLETED	MAY 2024
EIGHTH PL	BEGIN CMR	TAMARACK LN	0.13	SEAL	COMPLETED	JUNE 2024
ELEVENTH PL	ASH LN	END CMR	0.09	SEAL	COMPLETED	JUNE 2024
ELFIN FOREST RD	HARMONY GROVE RD	SAN MARCOS CL	2.00	OVERLAY	COMPLETED	AUGUST 2024
ELLENWOOD CR	CARLSBAD ST (N)	CARLSBAD ST (S)	0.18	OVERLAY	COMPLETED	JANUARY 2025
ELM LN	DEL DIOS HY	LAKE DR	0.29	SEAL	COMPLETED	JUNE 2024
EUCALYPTUS ST	BUENA VISTA AV	LA PRESA AV	0.06	OVERLAY	COMPLETED	DECEMBER 2024
EUCALYPTUS ST	SAN MIGUEL AV	CORNADO AV	0.17	OVERLAY	COMPLETED	JANUARY 2025
FAIRVIEW DR	GOPHER CANYON RD	END CMR (100-FT N/O SWEET LIME RD)	0.84	OVERLAY	COMPLETED	MAY 2024
FALLBROOK ST	MAIN AV	ALTURAS RD	0.37	OVERLAY	COMPLETED	AUGUST 2024
FIFTH PL	REDWOOD LN	END PAVEMENT	0.04	SEAL	COMPLETED	JUNE 2024
FIFTH PL	NUTMEG LN	100FT S/O OLIVE LN	0.07	SEAL	COMPLETED	JUNE 2024
FIR LN	ELM LN	END CMR	0.01	SEAL	COMPLETED	JUNE 2024
FIRST PL	NUTMEG LN	ELM LN	0.35	SEAL	COMPLETED	JUNE 2024
FIVE DIAMONDS RD	OCOTILLO CR	PALM CANYON DR	0.39	SEAL	COMPLETED	JUNE 2024
FOURTH PL	100 FT S/O REDWOOD LN	KALMIA LN	0.32	SEAL	COMPLETED	JUNE 2024
FOURTH PL	SUNNYSLOPE LN	TAMARACK LN	0.19	SEAL	COMPLETED	JUNE 2024
FREMONT PL	RANCHO DR	BALBOA PL	0.05	SEAL	COMPLETED	JUNE 2024
FRUITVALE RD	COLE GRADE RD	MAC TAN RD	1.77	OVERLAY	COMPLETED	JULY 2024
FUERTE FARMS RD	FUERTE DR	DAMON LN	0.45	OVERLAY	COMPLETED	NOVEMBER 2024
FURY LN	AVOCADO BL	DORSIE LN	0.81	OVERLAY	COMPLETED	JANUARY 2025

GRAPE LN	ELM LN	DEL DIOS HY	0.11	SEAL	COMPLETED	JUNE 2024
GREENRIDGE AV	CARLSBAD ST	RANGEVIEW ST	0.14	OVERLAY	COMPLETED	JANUARY 2025
HARRIS DR	HUTCHISON ST	END	0.15	OVERLAY	COMPLETED	MAY 2024
HEAVENLY WY	ANGELS PT	CUL DE SAC	0.39	OVERLAY	COMPLETED	NOVEMBER 2024
HILLSLOPE AV	CARLSBAD ST	RANGEVIEW ST	0.14	OVERLAY	COMPLETED	JANUARY 2025
HOBERG RD	BEGIN	PALM CANYON DR	0.99	SEAL	COMPLETED	MAY 2024
HUTCHISON ST	EAST VISTA WY	BARSBY ST	1.69	OVERLAY	COMPLETED	AUGUST 2024
JAEGER RD	JAVELIN WY	MAYA ST	0.22	OVERLAY	COMPLETED	JANUARY 2025
JUNIPER LN	LAKE DR	BEGIN CMR	0.10	SEAL	COMPLETED	JUNE 2024
KALMIA LN	LAKE DR	FOURTH PL	0.10	SEAL	COMPLETED	JUNE 2024
KENNELWORTH LN	CUL DE SAC	BRAM AV	0.37	OVERLAY	COMPLETED	DECEMBER 2024
LA CRESTA RD	SOUTH BARCELONA ST	END	0.04	OVERLAY	COMPLETED	JANUARY 2025
LA PLATA CT	BARONA MESA RD	CUL DE SAC	0.41	SEAL	COMPLETED	JUNE 2024
LA PRESA AVE	DATE ST	EUCALYPTUS ST	0.12	OVERLAY	COMPLETED	DECEMBER 2024
LA VALLE PLATEADA	PASEO DELICIAS	END	0.10	OVERLAY	COMPLETED	MAY 2024
LAGUNA PL	RANCHO DR	CABRILLO PL	0.02	SEAL	COMPLETED	JUNE 2024
LAKE CIRCLE PL	DULIN RD	LAKE SHORE PL	0.09	SEAL	COMPLETED	JUNE 2024
LAKE PARK PL	CUL DE SAC W	CUL DE SAC E	0.11	SEAL	COMPLETED	JUNE 2024
LAKE SHORE PL	CUL DE SAC W	CUL DE SAC E	0.10	SEAL	COMPLETED	JUNE 2024
LARGO LN	MUSIC LN	ARIA AV	0.43	OVERLAY	COMPLETED	AUGUST 2024
LAURASHAWN LN	ARCO DR	NORTH AV	0.98	OVERLAY	COMPLETED	AUGUST 2024
LAUREL LN	LAKE DR	FOURTH PL	0.10	SEAL	COMPLETED	JUNE 2024
LAZY LADDER DR	OCOTILLO CR	HOBERG RD	0.25	SEAL	COMPLETED	JUNE 2024
LITTLE GOPHER CYN RD	GOPHER CANYON RD	OLD RIVER RD	1.50	OVERLAY	COMPLETED	MAY 2024
LOMA DE CABALLO (PASEO DELICIAS)	PASEO DELICIAS	END OF ASPHALT PAVEMENT	0.04	OVERLAY	COMPLETED	MAY 2024
LOMA RANCHO DR	SAN CARLOS DR	CRISTOBAL DR/SCENIC TR	0.37	OVERLAY	COMPLETED	DECEMBER 2024
LOOKOUT PL	TWELFTH PL	ORANGE LN	0.22	SEAL	COMPLETED	JUNE 2024
MAPLE LN	LAKE DR	FOURTH PL	0.11	SEAL	COMPLETED	JUNE 2024
MARIA AVE	EUCALYPTUS ST	CUL DE SAC	0.18	OVERLAY	COMPLETED	DECEMBER 2024
MAYA ST	JAMACHA BL	END CMR	0.17	OVERLAY	COMPLETED	JANUARY 2025
MEADOW CREEK RD	CUL DE SAC	CUL DE SAC	0.17	OVERLAY	COMPLETED	NOVEMBER 2024
MEADOW VIEW RD	FUERTE FARMS ROAD	CUL DE SAC	0.21	OVERLAY	COMPLETED	NOVEMBER 2024
MESA GRANDE RD	CATTLE GUARD	BLACK CANYON RD	2.21	OVERLAY	COMPLETED	JULY 2024
MILLER RD	COLE GRADE RD	END CMR	0.51	OVERLAY	COMPLETED	MAY 2024
MISSION RD	OLD HIGHWAY 395	MISSION RD CONNECTOR	0.37	OVERLAY	COMPLETED	JUNE 2024
MISSION RD CONNECTOR	OLD HIGHWAY 395	MISSION RD	0.03	OVERLAY	COMPLETED	JUNE 2024
MODE DR	ARIA AV	CDS	0.09	OVERLAY	COMPLETED	AUGUST 2024
MOONGLOW CT	MOONGLOW DR	CUL DE SAC	0.18	SEAL	COMPLETED	JUNE 2024
MOONGLOW DR	BARONA MESA RD E	BARONA MESA RD W	0.66	SEAL	COMPLETED	JUNE 2024
MUSIC LN	LAURASHAWN LN	LARGO LN	0.34	OVERLAY	COMPLETED	AUGUST 2024
NECTAR WY	MOONGLOW DR	LA PLATA CT	0.31	SEAL	COMPLETED	JUNE 2024
NERAK CT	DEGEN DR	CUL DE SAC	0.09	SEAL	COMPLETED	MAY 2024
NUTMEG LN	LAKE DR	FIFTH PL	0.12	SEAL	COMPLETED	JUNE 2024
OAK LN	CEDAR LN	DATE LN	0.02	SEAL	COMPLETED	JUNE 2024
OCOTILLO CR	PALM CANYON DR	OCOTILLO CR/END LOOP	1.39	SEAL	COMPLETED	MAY 2024
OLD HIGHWAY 395	MISSION RD	RECHE RD	1.04	OVERLAY	COMPLETED	AUGUST 2024
OLD SPRINGS RD	PEG LEG RD	END CMR	0.90	SEAL	COMPLETED	MAY 2024
OLIVE LN	LAKE DR	SEVENTH PL	0.16	SEAL	COMPLETED	JUNE 2024
ORALANE DR	FUERTE FARMS RD	CUL DE SAC	0.06	OVERLAY	COMPLETED	NOVEMBER 2024
ORANGE LN	DATE LN	LOOKOUT PL	0.08	SEAL	COMPLETED	JUNE 2024
ORIENTE DR	HUTCHISON ST	ROCA PL	0.16	OVERLAY	COMPLETED	MAY 2024
ORIENTE PL	ORIENTE DR	CUL DE SAC	0.04	OVERLAY	COMPLETED	MAY 2024
OTAY LAKES RD	CV CL ENTER	MP 7.0	3.24	SEAL	COMPLETED	MAY 2024
OTAY MESA RD	END CMR	HARVEST RD	0.25	OVERLAY	ELIMINATED	N/A
PALA MISSION RD	SR-76 (WEST)	SR-76 (EAST)	1.15	OVERLAY	COMPLETED	JUNE 2024
PALM CANYON DR	CHRISTMAS CIRCLE	600 FT W/O CHRISTMAS CIRCLE	0.11	SEAL	COMPLETED	MAY 2024
PALM LN	LAKE DR	SEVENTH PL	0.15	SEAL	COMPLETED	JUNE 2024
PASEO POTRIL	ROBINWOOD RD	CUL DE SAC	0.07	SEAL	COMPLETED	MAY 2024
PEG LEG RD	BORREGO SALTON SEAWAY	PALM CANYON DR	2.43	SEAL	COMPLETED	MAY 2024
PORTOLA AV	DATE ST	EUCALYPTUS ST	0.12	OVERLAY	COMPLETED	DECEMBER 2024
QUINCE LN	LAKE DR	FIFTH PL	0.08	SEAL	COMPLETED	JUNE 2024
RAMONA AV	DATE ST	CHESTNUT ST	0.10	OVERLAY	COMPLETED	DECEMBER 2024
RANCH CREEK RD (PRD)	COOL VALLEY RD	RANCH CREEK LN	0.50	OVERLAY	COMPLETED	JUNE 2024
RANGEVIEW ST	DELROSE AV	INNSDALE AV	0.22	OVERLAY	COMPLETED	JANUARY 2025
RAYLINE WY	STEVENMARK LN	CUL DE SAC	0.04	OVERLAY	COMPLETED	JANUARY 2025
REDWOOD LN	LAKE DR	FIFTH PL	0.08	SEAL	COMPLETED	JUNE 2024
RIATA DR	BROKEN ARROW RD	CUL DE SAC	0.12	SEAL	COMPLETED	JUNE 2024
ROCA PL	ORIENTE DR	CUL DE SAC E	0.04	OVERLAY	COMPLETED	MAY 2024
SAN MIGUEL AV	APPLE ST	EUCALYPTUS ST	0.49	OVERLAY	COMPLETED	DECEMBER 2024
SAN MIGUEL WY	SAN MIGUEL RD	WATERCREST DR	0.07	SEAL	COMPLETED	MAY 2024
SAN YSIDRO DR	CATARINA DRIVE	BORREGO SPRINGS ROAD	0.30	SEAL	COMPLETED	MAY 2024
SANCADO TR	ALTURAS RD	WISCONSIN AV	0.16	OVERLAY	COMPLETED	AUGUST 2024
SCENIC TR	CRISTOBAL DR/LOMA RANCHO DR	DON PICO RD	0.10	OVERLAY	COMPLETED	DECEMBER 2024
SECOND PL	50 FT S/O NUTMEG LN	100 FT N/O JUNIPER LN	0.30	SEAL	COMPLETED	JUNE 2024
SENDA ANGOSTA	VIA DEL CABALLO BLANCO	CUL DE SAC	0.03	OVERLAY	COMPLETED	JANUARY 2025
SEVENTH PL	BEGIN CMR	SPRUCE LN	0.16	SEAL	COMPLETED	JUNE 2024
SEVENTH PL	SIXTH PL	BERNARDO LN	0.06	SEAL	COMPLETED	JUNE 2024
SIXTH PL	UPAS LN	SPRUCE LN	0.05	SEAL	COMPLETED	JUNE 2024
SIXTH PL	EIGHTH PL	TAMARACK LN	0.01	SEAL	COMPLETED	JUNE 2024
SLASH M RD	BROKEN ARROW RD	COUNTRY CLUB RD	0.13	SEAL	COMPLETED	MAY 2024
SOLAR LN	TWIN OAKS VALLEY RD	END CMR	0.19	OVERLAY	COMPLETED	JUNE 2024
SOUTH BARCELONA ST	AUSTIN DR	CRISTOBAL DR	0.71	OVERLAY	COMPLETED	JANUARY 2025
SPRUCE LN	SIXTH PL	SEVENTH PL	0.03	SEAL	COMPLETED	JUNE 2024
STERLING VIEW DR	MISSION RD/STERLING VIEW DR	END	0.65	SEAL	COMPLETED	JUNE 2024
STERLING VIEW EX	STERLING VIEW DR	END	0.05	SEAL	COMPLETED	JUNE 2024
STEVENMARK LN	TOLEDO RD	CUL DE SAC	0.13	OVERLAY	COMPLETED	JANUARY 2025
SUMMIT AV	ELDER ST	END CMR	0.20	OVERLAY	COMPLETED	AUGUST 2024
SUNNYSLOPE LN	RANCHO DR	EIGHTH PL	0.08	SEAL	COMPLETED	JUNE 2024
SUNSET RD	CHRISTMAS CIRCLE	605 FT W/O CHRISTMAS CIRCLE	0.11	SEAL	COMPLETED	JUNE 2024
TAMARA DR	BEGIN	END	0.16	OVERLAY	COMPLETED	AUGUST 2024

TAMARACK LN	BEGIN	LAKE DR	0.17	SEAL	COMPLETED	JUNE 2024
TERAN DR	WISCONSIN AV	CUL DE SAC	0.06	OVERLAY	COMPLETED	AUGUST 2024
THIRD PL	VINE LN	UPAS LN	0.03	SEAL	COMPLETED	JUNE 2024
THIRD PL	REDWOOD LN	100 FT N/O PALM LN/END PVMNT	0.13	SEAL	COMPLETED	JUNE 2024
THIRD PL	ELM LN	100 FT S/O MAPLE LN/END PVMNT	0.42	SEAL	COMPLETED	JUNE 2024
THIRD PL	RANCHO DR	TAMARACK LN	0.20	SEAL	COMPLETED	JUNE 2024
THORN LN	SIXTH PL	FOURTH PL	0.05	SEAL	COMPLETED	JUNE 2024
TILTING T DR	BORREGO VALLEY RD	END CMR	2.77	SEAL	COMPLETED	APRIL 2024
TOLEDO RD	CASA DE ORO BL	AGUA DULCE BL	0.22	OVERLAY	COMPLETED	JANUARY 2025
TWELFTH PL	ASH LN	END CMR	0.05	SEAL	COMPLETED	JUNE 2024
TWIN OAKS VALLEY RD	TWIN OAKS CREST DR PVT	END	1.46	OVERLAY	COMPLETED	JUNE 2024
TWIN OAKS VALLEY RD	TWIN OAKS CREST DR PVT	SAN MARCOS CL	2.20	OVERLAY	COMPLETED	JUNE 2024
UPAS LN	LAKE DR	SIXTH PL	0.11	SEAL	COMPLETED	JUNE 2024
VIA ALMONTE	VIA BELMONTE	CUL DE SAC	0.09	SEAL	COMPLETED	JUNE 2024
VIA ALTAMIRA	BEGIN CMR	OLD HWY 395	0.36	SEAL	COMPLETED	JUNE 2024
VIA BELMONTE	OLD HWY 395	VIA ALTAMIRA	0.19	SEAL	COMPLETED	JUNE 2024
VIA DE LA VALLE	CALZADA DEL BOSQUE	PASEO DELICIAS	1.50	OVERLAY	COMPLETED	MAY 2024
VIA DE TODOS SANTOS	VIA ALTAMIRA	END CMR	0.20	SEAL	COMPLETED	JUNE 2024
VIA DEL ALLAZON	ROBINWOOD RD	CUL DE SAC	0.18	OVERLAY	COMPLETED	JANUARY 2025
VIA DEL CABALLO BLANCO	ROBINWOOD RD	CUL DE SAC	0.14	OVERLAY	COMPLETED	JANUARY 2025
VIA INCA	VIA ALMONTE	CUL DE SAC	0.02	SEAL	COMPLETED	JUNE 2024
VIA SERRA	VIA DE TODOS SANTOS	CUL DE SAC	0.04	SEAL	COMPLETED	JUNE 2024
VIA TALA	VIA DE TODOS SANTOS	CUL DE SAC	0.03	SEAL	COMPLETED	JUNE 2024
VINE LN	LAKE DR	THIRD PL	0.02	SEAL	COMPLETED	JUNE 2024
WAGON RD	TILTING T DR	COUNTRY CLUB RD	1.00	SEAL	COMPLETED	APRIL 2024
WATERCREST CT	WATERCREST DR	CUL DE SAC	0.04	SEAL	COMPLETED	MAY 2024
WATERCREST DR	CONDUIT RD	SAN MIGUEL WY	0.23	SEAL	COMPLETED	MAY 2024
WHIP DR	OCOTILLO CR	HOBERG RD	0.39	SEAL	COMPLETED	JUNE 2024
WHIPPOORWILL LM	BONITA WOODS DR	CUL DE SAC	0.10	OVERLAY	COMPLETED	DECEMBER 2024
WILLOW LN	LAKE DR	END	0.11	SEAL	COMPLETED	JUNE 2024