

San Diego County Road Resurfacing Project Status

(Construction Estimated to Occur from Summer 2022 to Fall 2023)

[\(Click here or scroll down for a list of resurfacing roads that have been completed in the last year\)](#)

Please call (858) 694-3096 for any questions or concerns.

Last Updated May 31, 2023

The Department of Public Works have scheduled resurfacing of roads in the unincorporated areas of San Diego County. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to weather, road conditions and other factors. This table is informational only and updated monthly.

Abbreviations: CMR = County Maintained Road

CL = City/County Limit

EC = City of El Cajon

E/O = East of

S/O = South of

MP = Mile Post

ESC = Escondido

IN = Onramps

INT = Intersection

EB = East Bound

WB = West Bound

RD = Road

SR = State Route

CT = Court

VS = Vista City Limits

HY = Highway

N = North

S = South

E = East

W = West

SEAL = Thin layer of oil, sand and gravel

OVERLAY = Resurfacing ontop of existing pavement

REAS = Slurry Seal with rubberized binder / Pavement sealant

CRACK SEAL = Seal pavement cracks

PVT = Private

R/W = Right of Way

PRD = Private

WY = Way

BL = Boulevard

ECM = End County Maintained Road

CDS = Cul de Sac

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
AIRWAY LN	AIRWAY RD	CUL DE SAC	0.18	OVERLAY	PLANNED	SUMMER 2023
AIRWAY RD (CITY)	SD CL LEAVE	ENRICO FERMI DR	0.50	OVERLAY	PLANNED	SUMMER 2023
AIRWAY RD (COUNTY)	SD CL LEAVE	ENRICO FERMI DR	0.50	OVERLAY	PLANNED	SUMMER 2023
ALPINE BL	80 FT N/O OLDE HIGHWAY 80/CHOCOMA	VIEWSIDE LN	0.15	OVERLAY	PLANNED	SUMMER 2023
ALPINE BL	VICTORIA RD (W)/ARNOLD WY	VISTA ALPINE RD	0.27	OVERLAY	PLANNED	SUMMER 2023
ALPINE BL	VISTA ALPINE RD	BAY MEADOWS DR	0.17	OVERLAY	PLANNED	SUMMER 2023
AVENIDA ANGULIA	PASEO IGLESIA	LECHUZA LN	0.22	OVERLAY	PLANNED	SUMMER 2023
BAILEY MEADOW RD	STATE PARK RD	END CMR	0.55	OVERLAY	PLANNED	SUMMER 2023

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
BANCROFT DR	GOLF DR	LM CL ENTER	0.42	OVERLAY	PLANNED	FALL 2023
BAY MEADOWS DR	ALPINE BL	ELTINGE DR	0.22	OVERLAY	PLANNED	SUMMER 2023
BROKEN CINCH TL	GREAT SANDY TL	CUL DE SAC	0.20	OVERLAY	PLANNED	SUMMER 2023
CALIENTE CT	HIALEAH LN	CUL DE SAC	0.02	OVERLAY	PLANNED	SUMMER 2023
CALLE ALBARA	WIEGHORST WY	CUL DE SAC	0.43	OVERLAY	PLANNED	SUMMER 2023
CENTER LOOP	SR-76	SR-76	0.26	OVERLAY	PLANNED	SUMMER 2023
CENTRAL AV	300 FT W/O DAWSONIA ST	COUNTRY TL	1.20	OVERLAY	PLANNED	SUMMER 2023
COFFEE POT TL	KICKIN HORSE TL	WINDFALL TL	0.29	OVERLAY	PLANNED	SUMMER 2023
CONCEPCION AV	JAMACHA BL	JAMACHA RD	0.48	OVERLAY	PLANNED	SUMMER 2023
COUNTRY TL	CHULA VISTA CL	COUNTRY VISTAS LN	0.04	OVERLAY	PLANNED	SUMMER 2023
COUNTRY TRAILS CT	COUNTRY VISTAS LN	CUL DE SAC	0.03	OVERLAY	PLANNED	SUMMER 2023
CRESTLINE RD	EAST GRADE RD	END	1.15	OVERLAY	PLANNED	SUMMER 2023
ENRICO FERMI DR (CITY)	AIRWAY RD	VIA DEL AMISTAD	0.50	OVERLAY	PLANNED	SUMMER 2023
ENRICO FERMI DR (COUNTY)	AIRWAY RD	VIA DEL AMISTAD	0.50	OVERLAY	PLANNED	SUMMER 2023
FIREWATER TL	GREAT SANDY TL	END	0.29	OVERLAY	PLANNED	SUMMER 2023
FORTY ROD TL	GREAT SANDY TL	CUL DE SAC	0.18	OVERLAY	PLANNED	SUMMER 2023
GOLF DR	NEREIS DR	BANCROFT DR	0.50	OVERLAY	PLANNED	SUMMER 2023
GREAT S OVERLAND 1849	SR-78	SHOOTIN IRON TL	2.55	OVERLAY	PLANNED	SUMMER 2023
GREAT SANDY TL	GREAT S OVERLAND 1849	END CMR	0.64	OVERLAY	PLANNED	SUMMER 2023
GRUBSTAKE TL	GREAT SANDY TL	CUL DE SAC	0.27	OVERLAY	PLANNED	SUMMER 2023
GUNSLINGER TL	GREAT SANDY TL	LUCKY DEVIL TL	0.22	OVERLAY	PLANNED	SUMMER 2023
HARDSCRAMBLE TL	SHOOTING IRON TL	SURREY TL	0.26	OVERLAY	PLANNED	SUMMER 2023
HIALEAH LN	BAY MEADOWS DR	PIMLICO PL	0.15	OVERLAY	PLANNED	SUMMER 2023
INNSDALE AV	BROADVIEW ST	END/CITY OF SAN DIEGO	0.45	OVERLAY	PLANNED	SUMMER 2023
JEFFERSON RD	OLIVE VISTA DR	SR 94	0.33	OVERLAY	PLANNED	SUMMER 2023
KENWOOD DR	COUNTRY CLUB PL	CENTRAL AV	0.64	OVERLAY	PLANNED	FALL 2023
KICKIN HORSE TL	GREAT SANDY TL	GREAT S OVERLAND 1849	0.57	OVERLAY	PLANNED	SUMMER 2023
LAKEVIEW DR	ROYAL DR	PLEASANT VIEW DR	0.24	OVERLAY	PLANNED	SUMMER 2023
LAST CHANCE TL	GRUBSTAKE TL	CUL DE SAC	0.18	OVERLAY	PLANNED	SUMMER 2023
LAST DOLLAR TL	GREAT SANDY TL	CUL DE SAC	0.36	OVERLAY	PLANNED	SUMMER 2023
LECHUZA LN	CUL DE SAC N	CUL DE SAC S	0.16	OVERLAY	PLANNED	SUMMER 2023
LINAZA LN	AVNDA ANGULIA (EAST)	AVNDA ANGULIA (SOUTH)	0.12	OVERLAY	PLANNED	SUMMER 2023
LOS COCHES RD	CAMINO CANADA	HWY 8 BUSINESS	0.58	OVERLAY	PLANNED	SUMMER 2023
LUCKY DEVIL TL	BROKEN CINCH TL	FIREWATER TL	0.30	OVERLAY	PLANNED	SUMMER 2023
LYONS VALLEY RD	MP 7.0	MP 8.0	0.96	OVERLAY	PLANNED	SUMMER 2023
LYONS VALLEY RD	MP 8.0	MP 9.0	1.04	OVERLAY	PLANNED	SUMMER 2023
MESA GRANDE RD	CENTER LOOP	CATTLE GUARD	2.99	OVERLAY	PLANNED	SUMMER 2023
ORVILLE ST	THAYER DR	KEMPTON ST/SAN FRANCISCO ST	0.16	OVERLAY	PLANNED	SUMMER 2023
PASEO IGLESIA	WORTHINGTON ST	AVNDA ANGULIA	0.17	OVERLAY	PLANNED	SUMMER 2023
PAYSON DR Y	SR 79	LOT A RD	0.02	OVERLAY	PLANNED	SUMMER 2023
PIMLICO PL	BAY MEADOWS DR	CUL DE SAC	0.27	OVERLAY	PLANNED	SUMMER 2023

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
RIVERFORD RD	WOODSIDE AV	PASEO PARK WY PVT	0.64	OVERLAY	PLANNED	SUMMER 2023
ROCK TERRACE RD (PRD)	ALPINE BL	END	0.14	OVERLAY	PLANNED	SUMMER 2023
SADDLE SORE TL	GREAT S OVERLAND 1849	LAST DOLLAR TL	0.14	OVERLAY	PLANNED	SUMMER 2023
SAN FRANCISCO ST	GRAND AV	KEMPTON ST	0.25	OVERLAY	PLANNED	SUMMER 2023
SHADOW ROCK CT	BLACKSMITH RD	CUL DE SAC	0.04	OVERLAY	PLANNED	SUMMER 2023
SHOOTIN IRON TL	HARDSCRAMBLE TL	GREAT S OVERLAND 1849	0.33	OVERLAY	PLANNED	SUMMER 2023
SOUTH BARCELONA ST	AUSTIN DR	END	0.33	OVERLAY	PLANNED	SUMMER 2023
SOUTH GRADE RD	CALLE DE COMPADRES	KENDA WY/MANZANITA VIEW RD	0.79	OVERLAY	PLANNED	SUMMER 2023
SPRING DR	CAMPO RD	END CMR	0.04	OVERLAY	PLANNED	FALL 2023
SUNRISE HWY	MT LAGUNA DR	MILE POST 24.0	0.87	OVERLAY	PLANNED	SUMMER 2023
SURREY TL	KICKIN HORSE TL	END	0.47	OVERLAY	PLANNED	SUMMER 2023
VALLEY CENTER RD	RINCON CASINO ENTRANCE S	W TRIBAL RD	0.54	OVERLAY	PLANNED	SUMMER 2023
WILDCAT CANYON RD	920 FT N/O WILLOWS RD	MUTH VALLEY RD	2.07	OVERLAY	PLANNED	SUMMER 2023
WINDFALL TL	KICKIN HORSE TL	CUL DE SAC	0.27	OVERLAY	PLANNED	SUMMER 2023

Road Resurfacing Project Completed

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
ALEXANDER DR	HAMILTON LN	CLARENCE LN/CALMAR DR	0.42	OVERLAY	COMPLETE	AUGUST 2022
ALVARADO ST	LIVE OAK PARK RD	STAGE COACH LN	1.22	OVERLAY	COMPLETE	DECEMBER 2022
ALVARADO ST	STAGE COACH LN	MERCEDES RD	0.38	OVERLAY	COMPLETE	DECEMBER 2022
ALY-RANCHO SANTA FE	EL TORDO	LA GRANADA	0.10	OVERLAY	COMPLETE	JANUARY 2023
ANNA ROSE LN	HANSON LN	CUL DE SAC	0.13	OVERLAY	COMPLETE	DECEMBER 2022
APPALOOSA DR	SORREL AV	CUL DE SAC	0.21	OVERLAY	COMPLETE	DECEMBER 2022
AVENEDA NORDESTE	CHRISTMAS CIRCLE DR	END	0.10	CHIP SEAL	COMPLETE	OCTOBER 2022
AVENIDA ALONDRA	EL MIRLO	END	0.26	OVERLAY	COMPLETE	JANUARY 2023
AVENIDA SURESTE	CHRISTMAS CIRCLE DR	END CMR	0.10	CHIP SEAL	COMPLETE	OCTOBER 2022
BABA DR	ARENA WY	GYMKHANA RD	0.06	OVERLAY	COMPLETE	DECEMBER 2022
BARSBY ST	GOODWIN DR CS	VS CL ENTER	0.89	OVERLAY	COMPLETE	DECEMBER 2022
BELLA VISTA DR	MIRA SOL DR	ESTRELITA DR (E)	0.64	OVERLAY	COMPLETE	SEPTEMBER 2022
BELVEDERE DR	FRISIUS DR	FRISIUS DR E	0.53	OVERLAY	COMPLETE	APRIL 2023
BIRCH ST	CAPISTRANO AV	LA MESA AV	0.17	OVERLAY	COMPLETE	MAY 2023
BOND AV	OLDE HIGHWAY 80	CUL DE SAC	0.22	OVERLAY	COMPLETE	JANUARY 2023
BOND CT	BOND AV	CUL DE SAC	0.04	OVERLAY	COMPLETE	JANUARY 2023
BOULDER CREEK RD	330FT S/O MP 1.0	360FT N/O MP 2.0	1.14	OVERLAY	COMPLETE	APRIL 2023
BRETT HARTE DR	COLT LN	CUL DE SAC	0.08	OVERLAY	COMPLETE	DECEMBER 2022
BRIDON RD	DUNBAR LN	END CMR	0.06	OVERLAY	COMPLETE	APRIL 2023
BROKEN ARROW RD	TILTING T DR	WAGON RD	1.09	CHIP SEAL	COMPLETE	OCTOBER 2022

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
CALLE CORTE	EL TORDO	END	0.05	OVERLAY	COMPLETE	JANUARY 2023
CASA GRANDE AV	CUL DE SAC	END	0.20	OVERLAY	COMPLETE	DECEMBER 2022
CASMEG WY	RANCHO DIEGO CR E	RANCHO DIEGO CR	0.16	OVERLAY	COMPLETE	APRIL 2023
CHAMPAGNE BL	DEER SPRINGS RD/MTN MEADOWS RD	CHAMPAGNE VILLAGE DR	2.13	OVERLAY	COMPLETE	NOVEMBER 2022
CHAMPAGNE BL	OLD CASTLE RD	CHAMPAGNE VILLAGE DR	1.92	OVERLAY	COMPLETE	DECEMBER 2022
CHARLAN RD	VALLEY CENTER RD	END CMR	0.37	OVERLAY	COMPLETE	NOVEMBER 2022
CHIMNEY ROCK LN	OLDE HIGHWAY 80	CUL DE SAC	0.33	OVERLAY	COMPLETE	JANUARY 2023
CHRISTMAS CIRCLE DR	PALM CANYON E	PALM CANYON DR E	0.26	CHIP SEAL	COMPLETE	OCTOBER 2022
CIRCLE J DR	VERBENA DR	CAHUILLO RD	0.35	CHIP SEAL	COMPLETE	OCTOBER 2022
CLAIRE AVE	VIA DE LAURENCIO	END	0.02	OVERLAY	COMPLETE	FEBRUARY 2023
CLOUDY MOON DR	VERBENA DR	BORREGO SPRINGS RD	0.42	CHIP SEAL	COMPLETE	OCTOBER 2022
COLT LN	APPALOOSA DR	LAKESHORE DR	0.11	OVERLAY	COMPLETE	DECEMBER 2022
COMPANERO AV	ESPLENDIDO AV	END	0.17	OVERLAY	COMPLETE	SEPTEMBER 2022
COOL VALLEY RD	315' E/O COLE GRADE RD	END CMR	1.48	OVERLAY	COMPLETE	NOVEMBER 2022
COTTONWOOD SPRINGS LN	JAMUL DR (EAST)	JAMUL DR (WEST)	0.51	OVERLAY	COMPLETE	APRIL 2023
COUNTRY TL	WILD OATS RD	BLACKSMITH RD	0.56	SLURRY SEAL	COMPLETE	OCTOBER 2022
COUNTRY TL	BLACKSMITH RD	CHULA VISTA CL	0.50	SLURRY SEAL	COMPLETE	OCTOBER 2022
COUNTRY WY	RANCHO DIEGO CR	STEELE CANYON RD	0.05	OVERLAY	COMPLETE	APRIL 2023
D ST	FOURTEENTH ST	TENTH ST	0.44	OVERLAY	COMPLETE	MAY 2023
D ST	FOURTEENTH ST	TENTH ST	0.44	OVERLAY	COMPLETE	MAY 2023
DAVIS ST	MONTECITO RD	OLIVE ST	0.55	OVERLAY	COMPLETE	DECEMBER 2022
DEHESA RD	MP 9.0	TAVERN RD	1.09	OVERLAY	COMPLETE	APRIL 2023
DEL CHARRO RD	RANCHO MIGUEL RD	CUL DE SAC	0.14	OVERLAY	COMPLETE	APRIL 2023
DI GIORGIO RD	BEGIN	TILTING T DR	6.46	CHIP SEAL	COMPLETE	OCTOBER 2022
DUNBAR LN	80 FT N/O OLDE HIGHWAY 80	END	0.96	OVERLAY	COMPLETE	APRIL 2023
DUNBAR PL	DUMBAR LN	CUL DE SAC	0.08	OVERLAY	COMPLETE	APRIL 2023
EL CIRCULO	LOS EUCALIPTOS	CUL DE SAC	0.02	OVERLAY	COMPLETE	JANUARY 2023
EL RANCHO VISTA	HILLTOP DR	CV CL LEAVE	0.04	OVERLAY	COMPLETE	FEBRUARY 2023
EL RANCHO VISTA	HILLTOP DR	EL RANCHO VISTA NORTH	0.19	OVERLAY	COMPLETE	FEBRUARY 2023
EL RANCHO VISTA NORTH	EL RANCHO VISTA	CUL DE SAC	0.07	OVERLAY	COMPLETE	FEBRUARY 2023
EL TORDO	PASEO DELICIAS	AVENIDA DE ACACIAS	0.24	OVERLAY	COMPLETE	JANUARY 2023
EMERALD GROVE AV	ALMOND RD	END	0.73	OVERLAY	COMPLETE	FEBRUARY 2023
ENGINEERS RD	0.3 MI S/O MP 3.0	SR-79	2.58	CHIP SEAL	COMPLETE	OCTOBER 2022
ENTRADA AV	BELLA VISTA DR	ESPLENDIDO AV	0.16	OVERLAY	COMPLETE	SEPTEMBER 2022
ESPLENDIDO AV	BEGIN	END	0.56	OVERLAY	COMPLETE	SEPTEMBER 2022
ETCHEVERRY ST	190FT NW/O SAN DIEGO AVE	40FT SE/O SAN DIEGO AVE	0.04	OVERLAY	COMPLETE	DECEMBER 2022
ETCHEVERRY ST	650FT W/O HUNTER ST	HUNTER ST	0.12	OVERLAY	COMPLETE	DECEMBER 2022
FRISIUS DR	DEER LAKE PARK RD	END	0.57	OVERLAY	COMPLETE	APRIL 2023
GAVILAN MOUNTAIN RD	ROCK MOUNTAIN DR	END CMR	0.85	OVERLAY	COMPLETE	DECEMBER 2022
GOLF CREST RIDGE RD	RANCHO DIEGO CR E	RANCHO DIEGO CR	0.21	OVERLAY	COMPLETE	APRIL 2023
GYMKHANA RD	DEL AMO RD	END	0.61	OVERLAY	COMPLETE	DECEMBER 2022

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
HAMILTON LN	ES CL LEAVE	ALEXANDER DR	0.16	OVERLAY	COMPLETE	AUGUST 2022
HANSON LN	RAMONA ST	SAN VICENTE RD	0.75	OVERLAY	COMPLETE	DECEMBER 2022
HARMONY GROVE RD	MILE POST 06.0	ELFIN FOREST RD	1.49	OVERLAY	COMPLETE	OCTOBER 2022
HARRITT RD	LAKE JENNINGS PARK RD	END	0.37	OVERLAY	COMPLETE	JANUARY 2023
HEISE PARK RD	FRISIUS DR	END	0.10	OVERLAY	COMPLETE	APRIL 2023
HIGH VISTA DR (PRD)	27601 HIGH VISTA DR	CAMINO ELENA	0.75	OVERLAY	COMPLETE	OCTOBER 2022
HILLCREST LN	BEGIN CMR/IOWA ST	END CMR	0.19	OVERLAY	COMPLETE	SEPTEMBER 2022
INDIAN HILL PL	INDIAN HILL RD	END CMR	0.07	OVERLAY	COMPLETE	NOVEMBER 2022
INDIAN HILL RD	OLD CASTLE RD	CUL DE SAC	0.31	OVERLAY	COMPLETE	NOVEMBER 2022
INDIAN MILLS LN	CUL DE SAC	END	0.36	OVERLAY	COMPLETE	APRIL 2023
JACARANDA DR	EL RANCHO VISTA	CUL DE SAC	0.03	OVERLAY	COMPLETE	FEBRUARY 2023
JAMACHA VIEW DR	BEGIN	CUL DE SAC	0.28	OVERLAY	COMPLETE	APRIL 2023
JAMUL HEIGHTS DR	JAMACHA VIEW DR	STEELE CANYON RD	0.10	OVERLAY	COMPLETE	APRIL 2023
KEYSER RD	HANSON LN	END	0.28	OVERLAY	COMPLETE	DECEMBER 2022
LA MESA AV	CHESTNUT ST	CUL DE SAC	0.22	OVERLAY	COMPLETE	FEBRUARY 2023
LA VALLE PLATEADA	PASEO DELICIAS	EL MONTEVIDEO	1.14	OVERLAY	COMPLETE	JANUARY 2023
LABRADOR LN	OLDE HIGHWAY 80	CUL DE SAC	0.27	OVERLAY	COMPLETE	FEBRUARY 2023
LAZY TRAIL CT	COUNTRY TL	CUL DE SAC	0.04	SLURRY SEAL	COMPLETE	OCTOBER 2022
LEISURE LN	OLD CASTLE RD	END CMR	0.14	OVERLAY	COMPLETE	OCTOBER 2022
LEMON AV	GAMBLE LN	END	0.25	OVERLAY	COMPLETE	AUGUST 2022
LIVE OAK PARK RD	RECHE RD	ALVARADO ST	0.93	OVERLAY	COMPLETE	DECEMBER 2022
LIVE OAK PARK RD Y	LIVE OAK PARK RD	RECHE RD	0.04	OVERLAY	COMPLETE	NOVEMBER 2022
LOS EUCALIPTOS	MIMULUS	CUL DE SAC	0.16	OVERLAY	COMPLETE	JANUARY 2023
LOT A RD	PAYSON DR	END	0.07	OVERLAY	COMPLETE	MAY 2023
LOT A RD	PAYSON DR	END	0.07	OVERLAY	COMPLETE	MAY 2023
MAPLEVIEW ST	PINO DR	CUL DE SAC	0.32	OVERLAY	COMPLETE	DECEMBER 2022
MARINA SPRINGS LN	OLDE HIGHWAY 80	CUL DE SAC	0.28	OVERLAY	COMPLETE	FEBRUARY 2023
MARY LN	ANAHEIM ST	SUMMIT DR	0.73	OVERLAY	COMPLETE	DECEMBER 2022
MILLER AV	FELICITA RD	ES CL LEAVE	0.47	OVERLAY	COMPLETE	AUGUST 2022
NUTMEG ST	ESCONDIDO CL ENTER	ESCONDIDO CL LEAVE	0.17	OVERLAY	COMPLETE	DECEMBER 2022
OLD CALIFORNIA WY	JAMACHA VIEW DR	STEELE CANYON RD	0.05	OVERLAY	COMPLETE	APRIL 2023
OLD CASTLE PL	OLD CASTLE RD	END CMR	0.07	OVERLAY	COMPLETE	NOVEMBER 2022
OLD HWY 395	RAINBOW GLEN RD	SECOND ST	0.87	OVERLAY	COMPLETE	SEPTEMBER 2022
OLD HWY 80	0.26 MI EAST OF MP 27.0	JEWEL VALLEY RD	1.16	OVERLAY	COMPLETE	MAY 2023
OLD HWY 80	MP 33.0	MP 34.0	1.00	OVERLAY	COMPLETE	APRIL 2023
OLD HWY 80	OAK LN	SUNRISE HWY	1.02	OVERLAY	COMPLETE	APRIL 2023
OLD HWY 80	CATTLE GUARD 1	270FT SE/O CATTLE GUARD 2	0.25	OVERLAY	COMPLETE	APRIL 2023
OLD HWY 80 SHOULDER	MILE POST 18.0	MILLER VALLEY RD	1.69	OVERLAY	COMPLETE	APRIL 2023
OLD HWY 80 SHOULDER	600FT E/O MP 32.0	MP 33.0	0.86	OVERLAY	COMPLETE	APRIL 2023
OLD RD	VALLEY CENTER RD	END CMR	0.22	OVERLAY	COMPLETE	OCTOBER 2022
OLD SAN PASQUAL RD	SR-78	SAN PASQUAL RD	1.31	OVERLAY	COMPLETE	FEBRUARY 2023

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
OLIVE AV	PORTER ST	CUL DE SAC	0.35	OVERLAY	COMPLETE	SEPTEMBER 2022
OLIVE ST	DAVIS ST	SUMMER GLEN DR	0.66	OVERLAY	COMPLETE	DECEMBER 2022
OLIVE ST	SAN MARCOS CL LEAVE	MARILYN LN	0.32	OVERLAY	COMPLETE	DECEMBER 2022
ORANGE AV	PORTER ST	CUL DE SAC	0.13	OVERLAY	COMPLETE	SEPTEMBER 2022
ORANGE AV	GAMBLE LN	END	0.16	OVERLAY	COMPLETE	AUGUST 2022
PALM CANYON DR	CHRISTMAS CIRCLE DR	OCOTILLO CR / COUNTRY CLUB RD	0.47	CHIP SEAL	COMPLETE	OCTOBER 2022
PALM CANYON DR	OCOTILLO CR / COUNTRY CLUB RD	FIVE DIAMONDS RD	0.48	CHIP SEAL	COMPLETE	OCTOBER 2022
PALM CANYON DR	FIVE DIAMONDS RD	HOBERG RD / MONTEZUMA VALLEY RD	0.42	CHIP SEAL	COMPLETE	OCTOBER 2022
PANHANDLE TL	SURREY TL	CUL DE SAC	0.12	OVERLAY	COMPLETE	MAY 2023
PANHANDLE TL	SURREY TL	CUL DE SAC	0.12	OVERLAY	COMPLETE	MAY 2023
PASEO DEL CAMPO	VISTA CIELO DR	END	0.06	OVERLAY	COMPLETE	APRIL 2023
PAUMA HEIGHTS RD (PRD)	30610 PAUMA HEIGHTS RD	ORANGE BLOSSOM CT	0.75	OVERLAY	COMPLETE	NOVEMBER 2022
PAYSON DR	SR 79	END CM	0.48	OVERLAY	COMPLETE	MAY 2023
PAYSON DR	SR 79	END CM	0.48	OVERLAY	COMPLETE	MAY 2023
PHEASANT VALLEY CT	OLIVE AV	CUL DE SAC	0.07	OVERLAY	COMPLETE	SEPTEMBER 2022
PINO CT	PINO DR	CUL DE SAC	0.09	OVERLAY	COMPLETE	DECEMBER 2022
PINO DR	LAKE JENNINGS PARK RD	CASA GRANDE AV	0.13	OVERLAY	COMPLETE	FEBRUARY 2023
POCO LAGO	RANCHO SANTA FE FARMS RD	CUL DE SAC	0.65	OVERLAY	COMPLETE	JANUARY 2023
PORTOLA AV	APPLE ST	CUL DE SAC	0.27	OVERLAY	COMPLETE	FEBRUARY 2023
QUESTHAVEN RD	HARMONY GROVE RD	CAM SERENO	0.31	OVERLAY	COMPLETE	AUGUST 2022
RAMSEY LN	RAMONA ST	CUL DE SAC	0.09	OVERLAY	COMPLETE	DECEMBER 2022
RANCHO CAPITAN	LAKE JENNINGS PARK RD	VILLA MONTE	0.08	OVERLAY	COMPLETE	DECEMBER 2022
RANCHO DIEGO CR	COUNTRY WY	CASMEG WY W	0.68	OVERLAY	COMPLETE	APRIL 2023
RANCHO MIGUEL RD	SR-94	CUL DE SAC	0.37	OVERLAY	COMPLETE	APRIL 2023
RED DIAMOND DR	PINO DR	CUL DE SAC	0.12	OVERLAY	COMPLETE	DECEMBER 2022
RESMAR RD	VISTA DE LA CRUZ	GRANDVIEW DR	0.13	OVERLAY	COMPLETE	FEBRUARY 2023
RIO BRAVA CT	DEL CHARRO RD	CUL DE SAC	0.06	OVERLAY	COMPLETE	APRIL 2023
RIVERA DR	BARSBY ST	VS CL ENTER (TAYLOR ST)	0.44	OVERLAY	COMPLETE	DECEMBER 2022
ROCK MOUNTAIN DR	SANDIA CREEK DR	END CMR	1.33	OVERLAY	COMPLETE	DECEMBER 2022
ROCKHOFF RD	NUTMEG ST	ESCONDIDO CL	0.32	OVERLAY	COMPLETE	DECEMBER 2022
SADDLEBACK DR	APPALOOSA DR	CUL DE SAC	0.06	OVERLAY	COMPLETE	DECEMBER 2022
SAN DIEGO AVE	ETCHEVERRY ST	HUNTER ST	0.31	OVERLAY	COMPLETE	DECEMBER 2022
SAN DIEGUITO RD	EL APAJO	END CMR	1.59	OVERLAY	COMPLETE	JANUARY 2023
SAN PASQUAL VALLEY RD	BEGIN CMR (270' E/O SR-78)	END CMR	0.79	OVERLAY	COMPLETE	FEBRUARY 2023
SANDIA CREEK DR	RIVEREDGE RD	END CMR	1.46	OVERLAY	COMPLETE	DECEMBER 2022
SHENANDOAH DR	PINO DR	WHITE HILLS RD	0.19	OVERLAY	COMPLETE	JANUARY 2023
SIERRA ROJO RD (PRD)	WILKES RD	11725 SIERRA ROJO RD	0.55	OVERLAY	COMPLETE	OCTOBER 2022
SORREL AV	APPALOOSA DR	CUL DE SAC	0.06	OVERLAY	COMPLETE	DECEMBER 2022
SOUTH GRADE RD	CATTLE GUARD 3	MILE POST 44.0	1.14	OVERLAY	COMPLETE	MAY 2023
SOUTH MOUNTAIN DR	PINO DR	WHITE HILLS RD	0.19	OVERLAY	COMPLETE	JANUARY 2023
STATE PARK RD	UPPER MEADOW RD	END CMR	1.84	OVERLAY	COMPLETE	MAY 2023

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
SUN AND SHADOWS DR	SUN AND SHADOWS LN	CUL DE SAC	0.07	CHIP SEAL	COMPLETE	OCTOBER 2022
SUN AND SHADOWS LN	PALM CANYON DR	SUN AND SHAWDOWS DR	0.07	CHIP SEAL	COMPLETE	OCTOBER 2022
SUNFLOWER GLEN CT	COTTONWOOD SPRINGS LN	CUL DE SAC	0.03	OVERLAY	COMPLETE	APRIL 2023
SUNSET RD	CHRISTMAS CIRCLE DR	COUNTRY CLUB RD	0.23	CHIP SEAL	COMPLETE	OCTOBER 2022
SUTHERLAND DAM RD	SR-78	END CMR	0.86	OVERLAY	COMPLETE	DECEMBER 2022
SYCAMORE DR	OLIVE ST	SAN MARCOS CL ENTER	0.34	OVERLAY	COMPLETE	DECEMBER 2022
TANGLEFOOT TL	SURREY TL	CUL DE SAC	0.06	OVERLAY	COMPLETE	MAY 2023
TENTH ST	SAN VICENTE RD	D ST	0.29	OVERLAY	COMPLETE	MAY 2023
TWILIGHT VIEW TR	MILLER AV	END CMR	0.14	OVERLAY	COMPLETE	AUGUST 2022
VALLEY CENTER RD	GOLSH RD (PVT)	38' N/O CATTLE GUARD 2	0.60	OVERLAY	COMPLETE	OCTOBER 2022
VIA DE LAURENCIO	VISTA DEL RANCHO	CV CL ENTER	0.12	OVERLAY	COMPLETE	FEBRUARY 2023
VIA ROBLAR CT	RANCHO DIEGO CR	CUL DE SAC	0.02	OVERLAY	COMPLETE	APRIL 2023
VILLA MONTE	RANCHO CAPITAN	VISTA PARQUE	0.06	OVERLAY	COMPLETE	DECEMBER 2022
VISTA CIELO DR	STEELE CANYON RD	VISTA CIELO LN	0.26	OVERLAY	COMPLETE	APRIL 2023
VISTA CIELO LN	BEGIN	CUL DE SAC	0.18	OVERLAY	COMPLETE	APRIL 2023
VISTA DE LA CRUZ	GRANDVIEW DR	RESMAR RD	0.31	OVERLAY	COMPLETE	FEBRUARY 2023
VISTA DEL RANCHO	CHULA VISTA CL ENTER	VIA DEL LAURENCIO	0.02	OVERLAY	COMPLETE	FEBRUARY 2023
VISTA DEL RANCHO	EL RANCHO VISTA	CHULA VISTA CL	0.03	OVERLAY	COMPLETE	FEBRUARY 2023
VISTA PARQUE	MAPLEVIEW ST	CUL DE SAC	0.15	OVERLAY	COMPLETE	DECEMBER 2022
VISTA PARQUE CT	VISTA PARQUE	CUL DE SAC	0.02	OVERLAY	COMPLETE	DECEMBER 2022
WATT RD	GUNN STAGE RD	RAMONA OAKS RD	1.00	OVERLAY	COMPLETE	DECEMBER 2022
WHITE HILLS RD	SOUTH MOUNTAIN DR	CUL DE SAC	0.08	OVERLAY	COMPLETE	JANUARY 2023
WILDCAT CANYON RD	500 FT E/O MP12	1800 FT W/O MP12	0.44	OVERLAY	COMPLETE	MARCH 2023
WILKES RD (PRD)	1700' E/O MYSTERY MOUNTAIN RD	650' E/O SIERRA ROJO RD	0.20	OVERLAY	COMPLETE	NOVEMBER 2022
WILLOW GLEN DR	WILLOW GLEN LN	MILE POST 1.0	1.03	OVERLAY	COMPLETE	MAY 2023
WILLOW GLEN DR	WILLOW GLEN LN	CAMINO DE LAS PIEDRAS	1.39	OVERLAY	COMPLETE	MAY 2023
WINCHESTER WY	LAKE JENNINGS PARK RD	CUL DE SAC	0.10	OVERLAY	COMPLETE	DECEMBER 2022
WINNETKA RD	PLUTO CT	CUL DE SAC	0.10	SLURRY SEAL	COMPLETE	OCTOBER 2022
WYNOLA RD	SR 79	MP 1.0	0.99	OVERLAY	COMPLETE	APRIL 2023