

Fiscal Year 18/19 Road Resurfacing Project Status

(Construction Estimated to Occur from Summer 2019 to Summer 2020)

Last Updated March 06, 2020

The Department of Public Works has issued five road resurfacing contracts in the unincorporated areas of San Diego County totaling more than 130 miles. Construction began in the summer and fall of 2019 and is estimated to take between 4 and 8 months to complete. The following list identifies each road segment included in the current construction contracts. The Road Status below is identified as 'Planned' for upcoming work and 'Complete' for resurfacing activities that have finished. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to weather, road conditions and other factors. This table is informational only and updated monthly. Please call (858) 694-3096 for any questions or concerns regarding the information listed below.

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
A AVE	PROSPECT AV	SINGLE OAK DR	0.06	OVERLAY	COMPLETE	DECEMBER 2019
ADRIENNE DR	PEPPER TREE DR/CARVALOS DR	VISTA DR	0.28	OVERLAY	PLANNED	SUMMER 2020
ALISO CANYON RD	ALISO CANYON RD	END	0.48	OVERLAY	COMPLETE	JANUARY 2020
ALTA VISTA DR	ROYAL DR	END PAVEMENT	0.19	OVERLAY	PLANNED	SPRING 2020
ALTURAS RD (REPAIRS ONLY)	AMMUNITION RD	END CMR	0.81	SEAL	COMPLETE	OCTOBER 2019
ALVARADO ST	WISCONSIN AV	END	0.19	SEAL	COMPLETE	OCTOBER 2019
ALLY-RAMONA BTN MAIN & 8TH	10TH ST	B ST	0.22	OVERLAY	COMPLETE	DECEMBER 2019
AMADITA CT	AMADITA RD	CUL DE SAC	0.03	SEAL	COMPLETE	OCTOBER 2019
AMADITA LN	SAN MIGUEL RD	AMADITA CT	0.08	SEAL	COMPLETE	OCTOBER 2019
ANAHEIM DR	CALAVO DR	AVOCADO BL	0.45	OVERLAY	PLANNED	SPRING 2020
ARCHIE MOORE TL	ARCHIE MOORE RD	HIGHLAND VALLEY RD	0.24	OVERLAY	COMPLETE	NOVEMBER 2019
ARCHIE MOORE RD	SR-67	HIGHLAND VALLEY RD	1.50	OVERLAY	COMPLETE	NOVEMBER 2019
ARNOLD WY	ALPINE BLVD/VICTORIA DR	ALPINE TERRACE RD	0.92	OVERLAY	COMPLETE	JANUARY 2020
AUSTIN DR	SWEETWATER SPRINGS BL	CALAVO DR/DEL RIO RD	0.56	OVERLAY	PLANNED	SPRING 2020
AVENIDA DEL DUQUE	ALISO CANYON RD	CUL DE SAC	0.75	OVERLAY	COMPLETE	JANUARY 2020
AVNDA BENJAMIN	CALLE VERDE	AVENIDA JOHANNA	0.07	OVERLAY	PLANNED	SPRING 2020
AVNDA GREGORY	VISTA DEL SOL	CUL DE SAC	0.27	OVERLAY	PLANNED	SPRING 2020
AVNDA JOHANNA	CUL DE SAC S	CUL DE SAC N	0.18	OVERLAY	PLANNED	SPRING 2020
AVNDA MARCELLA	CUL DE SAC	VIA JACQUELINA	0.60	OVERLAY	PLANNED	SPRING 2020
BARBADOS CR	(SOUTH) HILL AV	CUL DE SAC	0.04	SEAL	COMPLETE	OCTOBER 2019
BELLEMORE DR	RAMONA OAKS RD	CUL DE SAC	1.19	OVERLAY	COMPLETE	DECEMBER 2019
BISHOPS WY	WISTER DR	LEMON GROVE CL	0.12	OVERLAY	PLANNED	SPRING 2020
BLUE JAY DR	EAGLE PEAK RD	PINE HILLS RD	1.03	OVERLAY	PLANNED	SPRING 2020
BONITA MESA RD	NATIONAL CITY CL	MESA VISTA WY	0.61	OVERLAY	PLANNED	SUMMER 2020
BORREGO SALTON SEAWAY	0.31 MILES W/O MP 32.0	SD COUNTY LINE	7.27	SEAL	COMPLETE	OCTOBER 2019
BORREGO SPRINGS RD	CHRISTMAS CIRCLE DR	TILTING T DR	1.71	SEAL	COMPLETE	OCTOBER 2019
BORREGO SPRINGS RD	TILTING T DR	YAQUI PASS RD	3.61	SEAL	COMPLETE	OCTOBER 2019
BORREGO VALLEY RD	RANGO WY	PALM CANYON DR	2.36	SEAL	COMPLETE	OCTOBER 2019
BRABHAM ST	FURY LANE	SR 54/JAMACHA RD	0.62	OVERLAY	PLANNED	SPRING 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
BUENA CREEK RD	HOLLYBERRY DR	SAN MARCOS CL ENTER	1.43	OVERLAY	COMPLETE	JANUARY 2020
BUENA VISTA DR	MAR VISTA DR	150 FT S/O KEYS PL	0.45	OVERLAY	COMPLETE	JANUARY 2020
CALLE ARDILLA	AVENIDA MARCELLA	AVENIDA APOLINARIA	0.03	OVERLAY	PLANNED	SPRING 2020
CALLE DE LA ESTRELLA	ROCKY PASS	END	0.11	OVERLAY	COMPLETE	FEBRUARY 2020
CALLE DE LA FIESTA	RUA ALTA VISTA	PASEO DEL TERRENO	0.09	OVERLAY	COMPLETE	FEBRUARY 2020
CALLE DE LA SIERRA	CAMINO MONTE SOMBRA	END	0.46	OVERLAY	COMPLETE	DECEMBER 2019
CALLE DEL ALCALDE	ROCKY PASS	CUL DE SAC	0.11	OVERLAY	COMPLETE	FEBRUARY 2020
CALLE DEL BOSQUE	ROCKY PASS	SPRING RD	0.24	OVERLAY	PLANNED	SPRING 2020
CALLE FREDERICO	FURY LN	AVENIDA MARCELLA	0.08	OVERLAY	PLANNED	SPRING 2020
CALLE LA BEATA	AVENIDA MARCELLA	AVENIDA APOLINARIA	0.03	OVERLAY	PLANNED	SPRING 2020
CALLE LIMONERO	CALLE LORNZANA	CUL DE SAC	0.10	OVERLAY	PLANNED	SPRING 2020
CALLE LORENZANA	CALLE ALBARA	VIA ZAPATA	0.12	OVERLAY	PLANNED	SPRING 2020
CALLE TEZAC	AVENIDA JOHANNA	CUL DE SAC	0.02	OVERLAY	PLANNED	SPRING 2020
CALLE VERDE	AVOCADO BL	FURY LN	0.56	OVERLAY	PLANNED	SPRING 2020
CAMINO DEL REY	CAMINO DEL LOS CABALLOS	OLD HWY 395	2.02	OVERLAY	PLANNED	SPRING 2020
CAMINO MONTE SOMBRA	CERRO SERENO	END	0.38	OVERLAY	COMPLETE	DECEMBER 2019
CANCUN CT	ALTURAS RD	CUL DE SAC	0.08	SEAL	COMPLETE	OCTOBER 2019
CANYON DR	WILLOW LN	HOLLY AV	0.32	OVERLAY	PLANNED	SPRING 2020
CARAS CT	BELLEMORE DR	CUL DE SAC	0.09	OVERLAY	COMPLETE	DECEMBER 2019
CARMEN DR	CALAVO DR	END LOOP	0.33	OVERLAY	PLANNED	SPRING 2020
CARVALOS DR	PEPPER TREE DR/DOVARY RD	END	0.26	OVERLAY	PLANNED	SUMMER 2020
CARVEACRE RD	JAPATUL SPUR W.	END	0.31	OVERLAY	PLANNED	SPRING 2020
CARYN CT	GANTRY WY	CUL DE SAC	0.17	OVERLAY	COMPLETE	DECEMBER 2019
CEDAR LN	PINE BL	LAGUNA TL	0.16	OVERLAY	PLANNED	SPRING 2020
CENTRAL AV	VIEJAS GRADE RD	END CMR	0.10	OVERLAY	COMPLETE	FEBRUARY 2020
CENTRAL AV	SWEETWATER RD	DAWSONIA ST	0.45	SEAL	COMPLETE	OCTOBER 2019
CERRO SERENO	MADISON AV	CUL DE SAC	0.38	OVERLAY	COMPLETE	DECEMBER 2019
CHALLENGE BL	SIERRA MADRE RD	LARIAT LN	0.28	OVERLAY	PLANNED	SPRING 2020
CITRUS AV	SR-78/SAN PASQUAL VALLEY RD	ESCONDIDO CL ENTER	0.93	OVERLAY	COMPLETE	FEBRUARY 2020
COLE GRADE RD	SR 76	50' S/O PAUMA DRIVE	3.33	OVERLAY	COMPLETE	JANUARY 2020
CLOVER AV	STONEHURST DR	CANYON DR	0.11	OVERLAY	PLANNED	SPRING 2020
CONGRESSIONAL DR	SAWGRASS ST	SEA PINES RD	0.12	OVERLAY	PLANNED	SPRING 2020
CORTE MARIPOSA	WHEELING LN	CUL DE SAC	0.05	OVERLAY	PLANNED	SUMMER 2020
COUNTRY CLUB DR	ROYAL DR	END PAVEMENT	0.02	OVERLAY	PLANNED	SPRING 2020
COUNTRY CLUB RD	BEGIN CMR	PALM CANYON DR	3.07	SEAL	COMPLETE	OCTOBER 2019
CRESTHILL PL	CRESTHILL RD	CUL DE SAC	0.02	OVERLAY	PLANNED	SPRING 2020
CRESTHILL RD	SECOND ST	CUL DE SAC	0.26	OVERLAY	PLANNED	SPRING 2020
DAMON LN	FUERTE DR	END	0.21	OVERLAY	PLANNED	SPRING 2020
DE LUZ RD	KALMIA ST/PICO AV	ROYAL GLEN DR	0.17	OVERLAY	PLANNED	SPRING 2020
DEERHORN VALLEY	HONEY SPRINGS RD	3200 FT W/O THE END CMR	2.15	OVERLAY	PLANNED	SPRING 2020
DOUGHERTY ST	MAIN AV	END CMR	0.35	SEAL	COMPLETE	OCTOBER 2019
DOVARY RD	CARVALOS DR	CUL DE SAC	0.04	OVERLAY	PLANNED	SUMMER 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
EAST GRADE RD	MP 7.0	CANFIELD RD	4.34	OVERLAY	COMPLETE	OCTOBER 2019
ELENA LN	DEERHORN VALLEY RD (W)	DEERHORN VALLEY RD (E)	0.52	OVERLAY	COMPLETE	FEBRUARY 2020
ELKELTON BL	JAMACHA RD	BEGIN CMR	0.41	OVERLAY	PLANNED	SPRING 2020
ESTRELITA DR	PALMYRA DR	LOVEENY DR	0.14	OVERLAY	COMPLETE	JANUARY 2020
ETCHEVERRY ST	SR-67	550 FT S/E RAYMOND AV	0.22	OVERLAY	COMPLETE	DECEMBER 2019
FAIRWAY DR	PAR DR	CENTRAL AV	0.16	OVERLAY	PLANNED	SPRING 2020
FARRAND CT	FARRAND RD	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2020
FARRAND RD	PALOMINO RD	PEPPER TREE LN	0.32	OVERLAY	PLANNED	SPRING 2020
FEKANIN WY	BELLEMORE DR	STAPLES RD	0.12	OVERLAY	COMPLETE	DECEMBER 2019
FELICITA RD	630 FT N/O MILLER AVE	VIA RANCHO PKWY	0.54	OVERLAY	POSTPONED	TBD
FERN PL	BUENA VISTA DR	CUL DE SAC	0.26	OVERLAY	COMPLETE	JANUARY 2020
FLETCHER PT	OAK GROVE DR	END LOOP	0.20	OVERLAY	PLANNED	SPRING 2020
FOURSOME DR	GOLF DR	NIBLICK DR	0.20	OVERLAY	PLANNED	SPRING 2020
GANTRY WY	BELLEMORE DR	CUL DE SAC	0.24	OVERLAY	COMPLETE	DECEMBER 2019
GARWOOD CT	ELKELTON BL	CUL DE SAC	0.05	OVERLAY	PLANNED	SPRING 2020
GAVIOTA CT	WHEELING LN	CUL DE SAC	0.05	OVERLAY	PLANNED	SUMMER 2020
GILFORD ST	DARBY ST	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2020
GOLF DR	FOURSOME DR	NEREIS DR	0.08	OVERLAY	PLANNED	SPRING 2020
GRETA ST	FIRST ST	EL CAJON CL	0.17	OVERLAY	PLANNED	SPRING 2020
GREYSTONE AV	HOLLY AV	CANYON DR	0.13	OVERLAY	COMPLETE	FEBRUARY 2020
HIDDEN GLEN RD	JAPATUL RD	END	0.91	OVERLAY	PLANNED	SPRING 2020
HIGHLAND VALLEY RD	HIGHLAND TRAILS DR	ARCHIEMOORE RD	2.92	OVERLAY	PLANNED	SPRING 2020
HIGHLAND VALLEY RD	SD CL ENTER	HIGHLAND TRAILS DR	4.13	OVERLAY	PLANNED	SPRING 2020
HILL AV	(EAST) MISSION RD	KALMIA ST	0.06	OVERLAY	COMPLETE	FEBRUARY 2020
HILL CT	S. HILL AV	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2019
HILLCREST AV	JESMOND DR	END LOOP	0.22	OVERLAY	PLANNED	SPRING 2020
HWY 8 BUSINESS	EC CL LEAVE	LAKE JENNINGS PARK RD	2.62	OVERLAY	COMPLETE	JANUARY 2020
IDAHO AV	270 FT E/O BEAR VALLEY PKWY	CITRUS AV	0.26	OVERLAY	COMPLETE	FEBRUARY 2020
IDAHO AV	CITRUS AV	ORO VERDE RD	0.73	OVERLAY	COMPLETE	FEBRUARY 2020
INVERARY DR	HILTON HEAD	SAWGRASS ST	0.03	OVERLAY	PLANNED	SPRING 2020
IOWA ST	(EAST) MISSION RD	DOUGHERTY ST	0.20	OVERLAY	PLANNED	SPRING 2020
ITZAMNA RD	ANAHEIM DR	AVOCADO BL	0.31	OVERLAY	PLANNED	SPRING 2020
JAPATUL RD	HIDDEN GLEN RD	LYONS VALLEY RD	2.73	OVERLAY	PLANNED	SPRING 2020
JAPATUL SPUR	JAPATUL RD W	JAPATUL RD E	0.90	OVERLAY	PLANNED	SPRING 2020
JESMOND DR	JESMOND DENE RD	HILLCREST AVE	0.39	OVERLAY	PLANNED	SPRING 2020
JULIAN AV	PROSPECT AV	PETITE LN	0.81	OVERLAY	COMPLETE	DECEMBER 2019
KALMIA ST	N HILL AV	N MAIN AV	0.12	OVERLAY	COMPLETE	FEBRUARY 2020
KALMIA ST	ORANGE AV	IOWA ST	0.06	SEAL	COMPLETE	OCTOBER 2019
KELLI LN	RIOS CANYON RD	CUL DE SAC	0.06	OVERLAY	COMPLETE	JANUARY 2020
KENTWOOD DR	ROYAL DR	END CMR	0.10	OVERLAY	PLANNED	SPRING 2020
KENWOOD DR	CAMPO RD	CENTRAL AV	1.13	OVERLAY	PLANNED	SPRING 2020
KOONCE DR	BANCROFT DR	CUL DE SAC	0.09	OVERLAY	PLANNED	SPRING 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
KYRSTEN TERRACE	ARNOLD WY	CUL DE SAC	0.14	OVERLAY	COMPLETE	JANUARY 2020
LA GRANADA	MIMOSA	LOS MORROS	1.26	OVERLAY	COMPLETE	DECEMBER 2019
LA POSADA WY	BLUE JAY DR	BLUE JAY DR	0.26	OVERLAY	PLANNED	SPRING 2020
LAGO LINDO	EL MONTEVIDEO	AVENIDA ACACIAS	0.75	OVERLAY	COMPLETE	JANUARY 2020
LAKE MORENA DR	MP 2.0	END CMR	1.37	OVERLAY	PLANNED	SPRING 2020
LAKEVIEW DR	ROYAL DR	PLEASANT VIEW DR	0.24	OVERLAY	PLANNED	SPRING 2020
LEGACY CT	RIOS CANYON RD	CUL DE SAC	0.18	OVERLAY	COMPLETE	JANUARY 2020
LEGACY LN	RIOS CANYON RD	CUL DE SAC	0.11	OVERLAY	COMPLETE	JANUARY 2020
LEMONCREST DR	RIVERVIEW AVE	WINTER GARDENS BL	0.25	OVERLAY	POSTPONED	TBD
LINK DR	PAR DR	NIBLICK DR	0.10	OVERLAY	PLANNED	SPRING 2020
LINK DR	TROPHY DR/PAR DR	FAIRWAY DR	0.05	SEAL	COMPLETE	OCTOBER 2019
LITTEN WY	BELLEMORE DR	CUL DE SAC	0.15	OVERLAY	COMPLETE	DECEMBER 2019
LIVE OAKS TL	BEGIN/Z1037	ROYAL DR	0.39	OVERLAY	PLANNED	SPRING 2020
LOCKLAND CT	ELKELTON BL	CUL DE SAC	0.03	OVERLAY	PLANNED	SPRING 2020
LOMA DEL SOL DR	SAN MIGUEL RD	SUNNY VIEW DR	0.19	SEAL	COMPLETE	OCTOBER 2019
LOUISA DR	CALAVO DR	AVOCADO BL	0.29	OVERLAY	PLANNED	SPRING 2020
MAIN AV	(EAST) MISSION RD	END CMR	0.32	OVERLAY	COMPLETE	FEBRUARY 2020
MALAGA WY	MERIDA DR	CUL DE SAC	0.11	SEAL	COMPLETE	OCTOBER 2019
MANILA TL	LAGUNA TL	SPRING RD	0.06	OVERLAY	COMPLETE	FEBRUARY 2020
MANZANITA LN	VIEJAS BL (WEST)	VIEJAS BL (EAST)	0.59	OVERLAY	COMPLETE	FEBRUARY 2020
MARINE VIEW DR	MIRAMAR DR	CDS	0.33	OVERLAY	COMPLETE	JANUARY 2020
MEDINAH DR	WILLOW GLEN DR/STEELE CANYON	SAWGRASS ST	0.04	OVERLAY	PLANNED	SPRING 2020
MEMORY LN	BANCROFT DR	END	0.08	OVERLAY	PLANNED	SPRING 2020
MINNESOTA AV	DOUGHERTY ST	MISSION RD (EAST)	0.20	SEAL	COMPLETE	OCTOBER 2019
MIRAMAR DR	MAR VISTA DR	END CMR	0.47	OVERLAY	COMPLETE	JANUARY 2020
MIRAMAR DR Y	MIRAMAR DR	MAR VISTA DR	0.02	OVERLAY	COMPLETE	JANUARY 2020
MISSION CT	ROYAL DR	LIVE OAKS TL	0.08	OVERLAY	PLANNED	SPRING 2020
MOLLY WOODS AV	WISTER DR	LEMON GROVE CL	0.19	OVERLAY	PLANNED	SPRING 2020
NABAL DR	CHALLENGE BL	CALAVO DR	0.50	OVERLAY	PLANNED	SPRING 2020
NAVEL PL	BUENA VISTA DR	END CMR	0.20	OVERLAY	COMPLETE	JANUARY 2020
NIBLICK DR	PAR DR	BIRDIE DR	0.60	OVERLAY	PLANNED	SPRING 2020
NORTH LAKE WOHLFORD RD	GUEJITO RD	WOODS VALLEY RD	1.43	OVERLAY	COMPLETE	OCTOBER 2019
OAK GROVE DR	DETRICK WY	FLETCHER PT	0.46	OVERLAY	PLANNED	SPRING 2020
OLD HWY 80	250 FT E/O DEODAR TL	OAK LN	0.57	OVERLAY	PLANNED	SPRING 2020
OLD HWY 80 SHOULDERS	MP 29.0	MP 30.0	1.00	OVERLAY	PLANNED	SPRING 2020
OLD HWY 80 SHOULDERS	LA POSTA TRUCK TRAIL	MP 18.0	1.21	OVERLAY	PLANNED	SPRING 2020
OLD HWY 80 SHOULDERS	MP 30.0	MP 31.0	1.00	OVERLAY	PLANNED	SPRING 2020
OLD JAPATUL RD	JAPATUL RD	END	0.27	OVERLAY	PLANNED	SPRING 2020
OLD RANCH RD	CARVALOS DR	CUL DE SAC	0.09	OVERLAY	PLANNED	SUMMER 2020
OLVERA RD	CALAVO DR	END	0.10	OVERLAY	PLANNED	SPRING 2020
OPALOCKA RD	RIBBONWOOD RD	END CMR	0.30	OVERLAY	PLANNED	SPRING 2020
ORANGE AV	(EAST) MISSION RD	KALMIA ST	0.06	SEAL	COMPLETE	OCTOBER 2019

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
PALA ST	SR-67	RAYMOND AV	0.13	OVERLAY	COMPLETE	DECEMBER 2019
PALMYRA DR	PRIMROSE AV	LOVEENY DR	0.24	OVERLAY	COMPLETE	JANUARY 2020
PAR DR	LINK DR	FAIRWAY DR	0.30	OVERLAY	PLANNED	SPRING 2020
PARADISE VALLEY RD	ELKELTON BL	SD CL ENTER	0.89	OVERLAY	PLANNED	SPRING 2020
PARK ST	JESMOND DR	CANYON DR	0.03	OVERLAY	PLANNED	SPRING 2020
PASADENA AV	ELDER ST	ALVARADO ST	0.12	SEAL	COMPLETE	OCTOBER 2019
PASEO AL MONTE	ROCKY PASS	CUL DE SAC	0.09	OVERLAY	COMPLETE	FEBRUARY 2020
PASEO DEL LA VISTA	WINNETKA DR	CUL DE SAC	0.86	OVERLAY	PLANNED	SUMMER 2020
PASEO DEL TERRENO	CALLE DE LA ESTRELLA	CALLE DE LA FIESTA	0.15	OVERLAY	COMPLETE	FEBRUARY 2020
PASEO ENCANTADA	RUA ALTA VISTA	PASEO DEL TERRENO	0.09	OVERLAY	COMPLETE	FEBRUARY 2020
PECAN PARK LN	OLD HWY 80 W	OLD HWY 80 E	0.32	OVERLAY	COMPLETE	JANUARY 2020
PEPPER TREE LN	BEGIN CMR	CALAVO RD	0.50	OVERLAY	PLANNED	SPRING 2020
PEPPER TREE RD	CV CITY LIMITS ENTER	ANDRIENNE DR	0.13	OVERLAY	PLANNED	SUMMER 2020
PERA ALTA DR	FLETCHER PT	END CMR	0.34	OVERLAY	PLANNED	SPRING 2020
PICO AV	(EAST) MISSION RD	KALMIA ST	0.06	OVERLAY	COMPLETE	FEBRUARY 2020
PINE CONE DR	ROYAL DR	END CMR	0.26	OVERLAY	PLANNED	SPRING 2020
PINE HILLS CREST RD	PERA ALTA DR	END CMR	0.05	OVERLAY	PLANNED	SPRING 2020
PLAZA BONITA RD	END CMR/BRIDGE	160 FT N/O BONITA RD (CV CL LEAVE)	0.34	OVERLAY	PLANNED	SUMMER 2020
PLEASANT VIEW DR	LAKEVIEW DR	END	0.21	OVERLAY	PLANNED	SPRING 2020
PLUMOSA AV	POINSETTIA AV	END	0.33	OVERLAY	COMPLETE	JANUARY 2020
POTRERO VALLEY RD	SR 94	POTRERO CIRCLE EAST	2.06	OVERLAY	PLANNED	SPRING 2020
PRIMROSE AV	VISTA CITY LIMITS LEAVE	PLUMOSA AV	0.26	OVERLAY	COMPLETE	JANUARY 2020
PRINCE EDWARD CT	SEA PINES RD	CUL DE SAC	0.10	OVERLAY	PLANNED	SPRING 2020
PROSPECT AV	WOODSIDE AV	LEMON CREST DR	0.46	OVERLAY	PLANNED	SPRING 2020
QUAIL RD	ESCONDIDO CITY LIMITS LEAVE	ESCONDIDO CITY LIMITS ENTER	0.25	OVERLAY	PLANNED	SPRING 2020
RANCHO BERNARDO RD	SAN DIEGO CL LEAVE	4S RANCH PKWY	1.07	OVERLAY	COMPLETE	FEBRUARY 2020
RANGO WY	YAQUI PASS RD	BORREGO VALLEY RD	1.10	SEAL	COMPLETE	OCTOBER 2019
RAYMOND AV	ETCHEVERRY ST	RAMONA ST	1.00	OVERLAY	COMPLETE	DECEMBER 2019
RED PONY LN	BLOSSOM VALLEY RD	RANCH TRAIL DR	0.45	OVERLAY	COMPLETE	JANUARY 2020
RIBBONWOOD RD	TULE ACCESS RD (2900' SOUTH OF OPALOCAKA RD)	OPALOCKA RD	0.54	OVERLAY	PLANNED	SPRING 2020
RICE CANYON RD	EIGHTH ST	MP 2.0	3.06	OVERLAY	COMPLETE	FEBRUARY 2020
RIOS CANYON RD	PECAN PARK LN	END CMR / RUIS RD	0.50	OVERLAY	COMPLETE	JANUARY 2020
ROCKY PASS	PINE BL	END	0.61	OVERLAY	COMPLETE	FEBRUARY 2020
ROYAL DR	SR-79	COUNTRY CLUB DR	0.56	OVERLAY	PLANNED	SPRING 2020
ROYAL DR	OLD HWY 80	LIVE OAKS TL	0.31	OVERLAY	PLANNED	SPRING 2020
ROYAL GLEN DR	DE LUZ RD	CUL DE SAC	0.08	SEAL	COMPLETE	OCTOBER 2019
RUA ALTA VISTA	ROCKY PASS	END	0.17	OVERLAY	COMPLETE	FEBRUARY 2020
RUEDA ALCALDE	CALLE DE ALCAIDE	END	0.03	OVERLAY	COMPLETE	FEBRUARY 2020
SAN MIGUEL RD	BONITA RD	CONDUIT RD	0.53	SEAL	COMPLETE	OCTOBER 2019
SAWGRASS ST	CUL DE SAC	CUL DE SAC	0.51	OVERLAY	PLANNED	SPRING 2020
SCRUB JAY LN	ROCKY PASS	END	0.04	OVERLAY	COMPLETE	FEBRUARY 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
SEA PINES RD	SAWGRASS ST	CUL DE SAC	0.23	OVERLAY	PLANNED	SPRING 2020
SHALOM RD	RAMONA OAKS RD	CUL DE SAC	0.10	OVERLAY	COMPLETE	DECEMBER 2019
SIERRA VISTA AV	FUERTE RD	END/GROSAILA AV	0.42	OVERLAY	PLANNED	SPRING 2020
SKYLINE TRUCK TL	LYONS VALLEY RD (W)	3500 FT E/O LAWSON VALLEY RD (E)	2.97	OVERLAY	COMPLETE	JANUARY 2020
SPRING DR	SPRING PL	END	0.08	OVERLAY	PLANNED	SPRING 2020
SPRING PL	BANCROFT DR	SPRING DR	0.07	OVERLAY	PLANNED	SPRING 2020
SPRING RD	LAGUNA TL	CALLE DEL BOSQUE	0.13	OVERLAY	PLANNED	SPRING 2020
STAPLES RD	BELLEMORE DR	CUL DE SAC	0.25	OVERLAY	COMPLETE	DECEMBER 2019
STONEHURST DR	WILLOW LN	BEGIN CMR	0.24	OVERLAY	PLANNED	SPRING 2020
STONERIDGE DR	ELKELTON BL	CUL DE SAC	0.11	OVERLAY	PLANNED	SPRING 2020
SUNNY VIEW DR	CUL DE SAC (W)	CUL DE SAC (E)	0.18	SEAL	COMPLETE	OCTOBER 2019
SUNUP CT	SUNNY VIEW DR	CUL DE SAC	0.04	SEAL	COMPLETE	OCTOBER 2019
SWEETWATER RD	BONITA RD	QUARRY RD	0.68	OVERLAY	PLANNED	SUMMER 2020
SWITZER DR	BANCROFT DR	CUL DE SAC	0.10	OVERLAY	PLANNED	SPRING 2020
TODOS SANTOS	MERIDA DR	CUL DE SAC	0.15	SEAL	COMPLETE	OCTOBER 2019
TRANQUILITY LN	SHALOM RD	CUL DE SAC	0.05	OVERLAY	COMPLETE	DECEMBER 2019
TROPHY DR	BIRDIE DR	FAIRWAY DR	0.23	OVERLAY	PLANNED	SPRING 2020
TROPHY DR	TURF LN	LINK DR/PAR DR	0.14	SEAL	COMPLETE	OCTOBER 2019
TROY ST	SWEETWATER RD	BANCROFT DR	0.46	OVERLAY	PLANNED	SPRING 2020
TURF LN	TROPHY DR	END CMR	0.03	SEAL	COMPLETE	OCTOBER 2019
VALLEY CENTER RD	CATTLE GUARD 1	SUNSET RD	1.78	OVERLAY	COMPLETE	DECEMBER 2019
VALLEY CENTER RD	SUNSET RD	400' W/O LIZARD ROCKS RD	2.62	OVERLAY	COMPLETE	DECEMBER 2019
VIA CARLOTTA	AVENIDA MARCELLA	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2020
VIA DE LA VALLE	SD CL LEAVE	CLAZADA DE BOSQUE	1.64	OVERLAY	PLANNED	SPRING 2020
VIA DE LA VALLE	SD CL LEAVE	SD CL ENTER	0.23	OVERLAY	PLANNED	SPRING 2020
VIA DE LAURENCIO	CHULA VISTA CL ENTER	CARVALOS DR	0.11	OVERLAY	PLANNED	SUMMER 2020
VIA DEL PARQUE	CALAVO DR	CUL DE SAC	0.14	OVERLAY	PLANNED	SPRING 2020
VIA DIANA	AVENIDA MARCELLA	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2020
VIA ELENA	AVENIDA MARCELLA	CUL DE SAC	0.03	OVERLAY	PLANNED	SPRING 2020
VIA GERMO	VIA GRANERO	CUL DE SAC	0.03	OVERLAY	PLANNED	SPRING 2020
VIA GRANERO	CALLE LIMONERO	AVENIDA MARCELLA	0.28	OVERLAY	PLANNED	SPRING 2020
VIA ISABEL	AVENIDA MARCELLA	CUL DE SAC	0.06	OVERLAY	PLANNED	SPRING 2020
VIA JACQUELINA	AVENIDA MARCELLA	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2020
VIA MANDRIL	PASEO DE LA VISTA	CUL DE SAC	0.07	OVERLAY	PLANNED	SUMMER 2020
VIA MERCADO	SR 94	CALLE VERDER	0.15	OVERLAY	PLANNED	SPRING 2020
VIA NICOLE	AVENIDA MARCELLA	CUL DE SAC	0.09	OVERLAY	PLANNED	SPRING 2020
VIA ORANGE WY	AUSTIN DR	CUL DE SAC	0.24	OVERLAY	PLANNED	SPRING 2020
VIA SELMA	CALLE LORNZANA	CUL DE SAC	0.04	OVERLAY	PLANNED	SPRING 2020
VIA ZAPATA	AVENIDA MARCELLA	CUL DE SAC	0.08	OVERLAY	PLANNED	SPRING 2020
VIEW ST	MAIN AV	IOWA ST	0.19	OVERLAY	PLANNED	SPRING 2020
VIEW ST	DE LUZ RD	MAIN AV	0.06	SEAL	COMPLETE	OCTOBER 2019
VINE ST	(EAST) MISSION RD	END CMR	0.15	OVERLAY	PLANNED	SPRING 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
VIRGINIAN LN	WISTER DR E	WISTER DR W	0.19	OVERLAY	PLANNED	SPRING 2020
VISTA ABIERTA	CAMINO MONTE SOMBRA	CUL DE SAC	0.35	OVERLAY	COMPLETE	DECEMBER 2019
VISTA DEL SOL	CONRAD DR	END	0.13	OVERLAY	PLANNED	SPRING 2020
VISTA DR	PEPPER TREE DR	END CMR /UNNAMED RD	0.31	OVERLAY	PLANNED	SUMMER 2020
VISTA VICENTE CT	VISTA VICENTE DR	CUL DE SAC	0.04	OVERLAY	COMPLETE	DECEMBER 2019
VISTA VICENTE DR	SAN VICENTE RD	BARONA MESA RD	1.02	OVERLAY	COMPLETE	DECEMBER 2019
VISTA VICENTE WY	VISTA VICENTE DR	CUL DE SAC	0.11	OVERLAY	COMPLETE	DECEMBER 2019
WALLACE DR	PASEO DE LA VISTA	CUL DE SAC	0.12	OVERLAY	PLANNED	SPRING 2020
WELCOME WY	ROMONA OAKS RD	BELLEMORE DR	0.05	OVERLAY	COMPLETE	DECEMBER 2019
WEST DOUGHERTY ST	DE LUZ RD	END CMR	0.10	SEAL	COMPLETE	OCTOBER 2019
WHEELING LN	BUTTERNUT HALLOW LN	WINNETKA DR	0.25	OVERLAY	PLANNED	SUMMER 2020
WILLOW GLEN RD	(EAST) MISSION RD	STAGE COACH /END PVMT	2.16	OVERLAY	PLANNED	SPRING 2020
WILLOW LN	BEGIN CMR	END CMR	0.34	OVERLAY	PLANNED	SPRING 2020
WINTER GARDENS BL	SAPOTA DR	LEMON CREST DR	1.31	OVERLAY	PLANNED	SPRING 2020
WISCONSIN AV	ELDER ST	ALVARADO ST	0.12	SEAL	COMPLETE	OCTOBER 2019
WISTER DR	GROSSMONT BL	END LOOP	0.52	OVERLAY	PLANNED	SPRING 2020
YAQUI PASS RD	RAM HILLS RD	1700 FT S/O RAM HILLS RD	0.32	SEAL	COMPLETE	OCTOBER 2019
YAQUI PASS RD	BORREGO SPRINGS RD	END CMR	1.16	SEAL	COMPLETE	OCTOBER 2019
YUCATAN WY	MERIDA DR	CUL DE SAC	0.09	SEAL	COMPLETE	OCTOBER 2019
Z ST	CANYON DR	STONEHURST DR	0.03	OVERLAY	PLANNED	SPRING 2020
TOTAL MILES			132.15			

Abbreviations: CMR = County Maintained Road

CL = City/County Limit

EC = City of El Cajon

E/O = East of

S/O = South of

MP = Mile Post

N = North

S = South

E = East

W = West