

Fiscal Year 18/19 Road Resurfacing Project Status

(Construction Estimated to Occur from Summer 2019 to Summer 2020)

[\(Click here or scroll down for Fiscal Year 19/20 Road Resurfacing Project Status\)](#)

Last Updated October 01, 2020

The Department of Public Works has issued five road resurfacing contracts in the unincorporated areas of San Diego County totaling more than 130 miles. Construction began in the summer and fall of 2019 and is estimated to take between 4 and 8 months to complete. The following list identifies each road segment included in the current construction contracts. The Road Status below is identified as 'Planned' for upcoming work and 'Complete' for resurfacing activities that have finished. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to weather, road conditions and other factors. This table is informational only and updated monthly. Please call (858) 694-3096 for any questions or concerns regarding the information listed below.

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
A AVE	PROSPECT AV	SINGLE OAK DR	0.06	OVERLAY	COMPLETE	DECEMBER 2019
ADRIENNE DR	PEPPER TREE DR/CARVALOS DR	VISTA DR	0.28	OVERLAY	COMPLETE	AUGUST 2020
ALISO CANYON RD	ALISO CANYON RD	END	0.48	OVERLAY	COMPLETE	JANUARY 2020
ALTA VISTA DR	ROYAL DR	END PAVEMENT	0.19	OVERLAY	COMPLETE	JUNE 2020
ALTURAS RD (REPAIRS ONLY)	AMMUNITION RD	END CMR	0.81	SEAL	COMPLETE	OCTOBER 2019
ALVARADO ST	WISCONSIN AV	END	0.19	SEAL	COMPLETE	OCTOBER 2019
ALLY-RAMONA BTN MAIN & 8TH	10TH ST	B ST	0.22	OVERLAY	COMPLETE	DECEMBER 2019
AMADITA CT	AMADITA RD	CUL DE SAC	0.03	SEAL	COMPLETE	OCTOBER 2019
AMADITA LN	SAN MIGUEL RD	AMADITA CT	0.08	SEAL	COMPLETE	OCTOBER 2019
ANAHEIM DR	CALAVO DR	AVOCADO BL	0.45	OVERLAY	COMPLETE	JUNE 2020
ARCHIE MOORE TL	ARCHIE MOORE RD	HIGHLAND VALLEY RD	0.24	OVERLAY	COMPLETE	NOVEMBER 2019
ARCHIE MOORE RD	SR-67	HIGHLAND VALLEY RD	1.50	OVERLAY	COMPLETE	NOVEMBER 2019
ARNOLD WY	ALPINE BLVD/VICTORIA DR	ALPINE TERRACE RD	0.92	OVERLAY	COMPLETE	JANUARY 2020
AUSTIN DR	SWEETWATER SPRINGS BL	CALAVO DR/DEL RIO RD	0.56	OVERLAY	COMPLETE	JULY 2020
AVENIDA DEL DUQUE	ALISO CANYON RD	CUL DE SAC	0.75	OVERLAY	COMPLETE	JANUARY 2020
AVNDA BENJAMIN	CALLE VERDE	AVENIDA JOHANNA	0.07	OVERLAY	COMPLETE	APRIL 2020
AVNDA GREGORY	VISTA DEL SOL	CUL DE SAC	0.27	OVERLAY	COMPLETE	JUNE 2020
AVNDA JOHANNA	CUL DE SAC S	CUL DE SAC N	0.18	OVERLAY	COMPLETE	APRIL 2020
AVNDA MARCELLA	CUL DE SAC	VIA JACQUELINA	0.60	OVERLAY	COMPLETE	APRIL 2020
BARBADOS CR	(SOUTH) HILL AV	CUL DE SAC	0.04	SEAL	COMPLETE	OCTOBER 2019
BELLEMORE DR	RAMONA OAKS RD	CUL DE SAC	1.19	OVERLAY	COMPLETE	DECEMBER 2019
BISHOPS WY	WISTER DR	LEMON GROVE CL	0.12	OVERLAY	COMPLETE	JUNE 2020
BLUE JAY DR	EAGLE PEAK RD	PINE HILLS RD	1.03	OVERLAY	COMPLETE	JUNE 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
BONITA MESA RD	NATIONAL CITY CL	MESA VISTA WY	0.61	OVERLAY	COMPLETE	AUGUST 2020
BORREGO SALTON SEAWAY	0.31 MILES W/O MP 32.0	SD COUNTY LINE	7.27	SEAL	COMPLETE	OCTOBER 2019
BORREGO SPRINGS RD	CHRISTMAS CIRCLE DR	TILTING T DR	1.71	SEAL	COMPLETE	OCTOBER 2019
BORREGO SPRINGS RD	TILTING T DR	YAQUI PASS RD	3.61	SEAL	COMPLETE	OCTOBER 2019
BORREGO VALLEY RD	RANGO WY	PALM CANYON DR	2.36	SEAL	COMPLETE	OCTOBER 2019
BRABHAM ST	FURY LANE	SR 54/JAMACHA RD	0.62	OVERLAY	COMPLETE	APRIL 2020
BUENA CREEK RD	HOLLYBERRY DR	SAN MARCOS CL ENTER	1.43	OVERLAY	COMPLETE	JANUARY 2020
BUENA VISTA DR	MAR VISTA DR	150 FT S/O KEYS PL	0.45	OVERLAY	COMPLETE	JANUARY 2020
CALLE ARDILLA	AVENIDA MARCELLA	AVENIDA APOLINARIA	0.03	OVERLAY	COMPLETE	APRIL 2020
CALLE DE LA ESTRELLA	ROCKY PASS	END	0.11	OVERLAY	COMPLETE	FEBRUARY 2020
CALLE DE LA FIESTA	RUA ALTA VISTA	PASEO DEL TERRENO	0.09	OVERLAY	COMPLETE	FEBRUARY 2020
CALLE DE LA SIERRA	CAMINO MONTE SOMBRA	END	0.46	OVERLAY	COMPLETE	DECEMBER 2019
CALLE DEL ALCALDE	ROCKY PASS	CUL DE SAC	0.11	OVERLAY	COMPLETE	FEBRUARY 2020
CALLE DEL BOSQUE	ROCKY PASS	SPRING RD	0.24	OVERLAY	COMPLETE	MAY 2020
CALLE FREDERICO	FURY LN	AVENIDA MARCELLA	0.08	OVERLAY	COMPLETE	APRIL 2020
CALLE LA BEATA	AVENIDA MARCELLA	AVENIDA APOLINARIA	0.03	OVERLAY	COMPLETE	APRIL 2020
CALLE LIMONERO	CALLE LORNZANA	CUL DE SAC	0.10	OVERLAY	COMPLETE	APRIL 2020
CALLE LORENZANA	CALLE ALBARA	VIA ZAPATA	0.12	OVERLAY	COMPLETE	APRIL 2020
CALLE TEZAC	AVENIDA JOHANNA	CUL DE SAC	0.02	OVERLAY	COMPLETE	APRIL 2020
CALLE VERDE	AVOCADO BL	FURY LN	0.56	OVERLAY	COMPLETE	APRIL 2020
CAMINO DEL REY	CAMINO DEL LOS CABALLOS	OLD HWY 395	2.02	OVERLAY	COMPLETE	APRIL 2020
CAMINO MONTE SOMBRA	CERRO SERENO	END	0.38	OVERLAY	COMPLETE	DECEMBER 2019
CANCUN CT	ALTURAS RD	CUL DE SAC	0.08	SEAL	COMPLETE	OCTOBER 2019
CANYON DR	WILLOW LN	HOLLY AV	0.32	OVERLAY	COMPLETE	APRIL 2020
CARAS CT	BELLEMORE DR	CUL DE SAC	0.09	OVERLAY	COMPLETE	DECEMBER 2019
CARMEN DR	CALAVO DR	END LOOP	0.33	OVERLAY	COMPLETE	JUNE 2020
CARVALOS DR	PEPPER TREE DR/DOVARY RD	END	0.26	OVERLAY	COMPLETE	AUGUST 2020
CARVEACRE RD	JAPATUL SPUR W.	END	0.31	OVERLAY	COMPLETE	MAY 2020
CARYN CT	GANTRY WY	CUL DE SAC	0.17	OVERLAY	COMPLETE	DECEMBER 2019
CEDAR LN	PINE BL	LAGUNA TL	0.16	OVERLAY	COMPLETE	MAY 2020
CENTRAL AV	VIEJAS GRADE RD	END CMR	0.10	OVERLAY	COMPLETE	FEBRUARY 2020
CENTRAL AV	SWEETWATER RD	DAWSONIA ST	0.45	SEAL	COMPLETE	OCTOBER 2019
CERRO SERENO	MADISON AV	CUL DE SAC	0.38	OVERLAY	COMPLETE	DECEMBER 2019
CHALLENGE BL	SIERRA MADRE RD	LARIAT LN	0.28	OVERLAY	COMPLETE	JUNE 2020
CITRUS AV	SR-78/SAN PASQUAL VALLEY RD	ESCONDIDO CL ENTER	0.93	OVERLAY	COMPLETE	FEBRUARY 2020
COLE GRADE RD	SR 76	50' S/O PAUMA DRIVE	3.33	OVERLAY	COMPLETE	JANUARY 2020
CLOVER AV	STONEHURST DR	CANYON DR	0.11	OVERLAY	COMPLETE	APRIL 2020
CONGRESSIONAL DR	SAWGRASS ST	SEA PINES RD	0.12	OVERLAY	COMPLETE	MARCH 2020
CORTE MARIPOSA	WHEELING LN	CUL DE SAC	0.05	OVERLAY	COMPLETE	JULY 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
COUNTRY CLUB DR	ROYAL DR	END PAVEMENT	0.02	OVERLAY	COMPLETE	JUNE 2020
COUNTRY CLUB RD	BEGIN CMR	PALM CANYON DR	3.07	SEAL	COMPLETE	OCTOBER 2019
CRESTHILL PL	CRESTHILL RD	CUL DE SAC	0.02	OVERLAY	COMPLETE	MARCH 2020
CRESTHILL RD	SECOND ST	CUL DE SAC	0.26	OVERLAY	COMPLETE	MARCH 2020
DAMON LN	FUERTE DR	END	0.21	OVERLAY	COMPLETE	APRIL 2020
DE LUZ RD	KALMIA ST/PICO AV	ROYAL GLEN DR	0.17	OVERLAY	COMPLETED	FEBRUARY 2020
DEERHORN VALLEY	HONEY SPRINGS RD	3200 FT W/O THE END CMR	2.15	OVERLAY	COMPLETE	APRIL 2020
DOUGHERTY ST	MAIN AV	END CMR	0.35	SEAL	COMPLETE	OCTOBER 2019
DOVARY RD	CARVALOS DR	CUL DE SAC	0.04	OVERLAY	COMPLETE	AUGUST 2020
EAST GRADE RD	MP 7.0	CANFIELD RD	4.34	OVERLAY	COMPLETE	OCTOBER 2019
ELENA LN	DEERHORN VALLEY RD (W)	DEERHORN VALLEY RD (E)	0.52	OVERLAY	COMPLETE	FEBRUARY 2020
ELKELTON BL	JAMACHA RD	BEGIN CMR	0.41	OVERLAY	COMPLETE	JULY 2020
ESTRELITA DR	PALMYRA DR	LOVEENY DR	0.14	OVERLAY	COMPLETE	JANUARY 2020
ETCHEVERRY ST	SR-67	550 FT S/E RAYMOND AV	0.22	OVERLAY	COMPLETE	DECEMBER 2019
FAIRWAY DR	PAR DR	CENTRAL AV	0.16	OVERLAY	COMPLETE	JULY 2020
FARRAND CT	FARRAND RD	CUL DE SAC	0.04	OVERLAY	COMPLETE	APRIL 2020
FARRAND RD	PALOMINO RD	PEPPER TREE LN	0.32	OVERLAY	COMPLETE	APRIL 2020
FECANIN WY	BELLEMORE DR	STAPLES RD	0.12	OVERLAY	COMPLETE	DECEMBER 2019
FELICITA RD	630 FT N/O MILLER AVE	VIA RANCHO PKWY	0.54	OVERLAY	POSTPONED	TBD
FERN PL	BUENA VISTA DR	CUL DE SAC	0.26	OVERLAY	COMPLETE	JANUARY 2020
FLETCHER PT	OAK GROVE DR	END LOOP	0.20	OVERLAY	COMPLETE	JUNE 2020
FOURSOME DR	GOLF DR	NIBLICK DR	0.20	OVERLAY	COMPLETE	JULY 2020
GANTRY WY	BELLEMORE DR	CUL DE SAC	0.24	OVERLAY	COMPLETE	DECEMBER 2019
GARWOOD CT	ELKELTON BL	CUL DE SAC	0.05	OVERLAY	COMPLETE	JULY 2020
GAVIOTA CT	WHEELING LN	CUL DE SAC	0.05	OVERLAY	COMPLETE	JULY 2020
GILFORD ST	DARBY ST	CUL DE SAC	0.04	OVERLAY	COMPLETE	JULY 2020
GOLF DR	FOURSOME DR	NEREIS DR	0.08	OVERLAY	COMPLETE	JULY 2020
GRETA ST	FIRST ST	EL CAJON CL	0.17	OVERLAY	COMPLETE	MARCH 2020
GREYSTONE AV	HOLLY AV	CANYON DR	0.13	OVERLAY	COMPLETE	FEBRUARY 2020
HIDDEN GLEN RD	JAPATUL RD	END	0.91	OVERLAY	COMPLETE	MAY 2020
HIGHLAND VALLEY RD	HIGHLAND TRAILS DR	ARCHIEMOORE RD	2.92	OVERLAY	COMPLETE	APRIL 2020
HIGHLAND VALLEY RD	SD CL ENTER	HIGHLAND TRAILS DR	4.13	OVERLAY	COMPLETE	APRIL 2020
HILL AV	(EAST) MISSION RD	KALMIA ST	0.06	OVERLAY	COMPLETE	FEBRUARY 2020
HILL CT	S. HILL AV	CUL DE SAC	0.05	SEAL	COMPLETE	OCTOBER 2019
HILLCREST AV	JESMOND DR	END LOOP	0.22	OVERLAY	CPMLETE	APRIL 2020
HWY 8 BUSINESS	EC CL LEAVE	LAKE JENNINGS PARK RD	2.62	OVERLAY	COMPLETE	JANUARY 2020
IDAHO AV	270 FT E/O BEAR VALLEY PKWY	CITRUS AV	0.26	OVERLAY	COMPLETE	FEBRUARY 2020
IDAHO AV	CITRUS AV	ORO VERDE RD	0.73	OVERLAY	COMPLETE	FEBRUARY 2020
INVERARY DR	HILTON HEAD	SAWGRASS ST	0.03	OVERLAY	COMPLETE	APRIL 2020
IOWA ST	(EAST) MISSION RD	DOUGHERTY ST	0.20	OVERLAY	COMPLETE	APRIL 2020
ITZAMNA RD	ANAHEIM DR	AVOCADO BL	0.31	OVERLAY	COMPLETE	JUNE 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
JAPATUL RD	HIDDEN GLEN RD	LYONS VALLEY RD	2.73	OVERLAY	COMPLETE	MAY 2020
JAPATUL SPUR	JAPATUL RD W	JAPATUL RD E	0.90	OVERLAY	COMPLETE	MAY 2020
JESMOND DR	JESMOND DENE RD	HILLCREST AVE	0.39	OVERLAY	COMPLETE	APRIL 2020
JULIAN AV	PROSPECT AV	PETITE LN	0.81	OVERLAY	COMPLETE	DECEMBER 2019
KALMIA ST	N HILL AV	N MAIN AV	0.12	OVERLAY	COMPLETE	FEBRUARY 2020
KALMIA ST	ORANGE AV	IOWA ST	0.06	SEAL	COMPLETE	OCTOBER 2019
KELLI LN	RIOS CANYON RD	CUL DE SAC	0.06	OVERLAY	COMPLETE	JANUARY 2020
KENTWOOD DR	ROYAL DR	END CMR	0.10	OVERLAY	COMPLETE	JUNE 2020
KENWOOD DR	CAMPO RD	CENTRAL AV	1.13	OVERLAY	COMPLETE	SEPTEMBER 2020
KOONCE DR	BANCROFT DR	CUL DE SAC	0.09	OVERLAY	COMPLETE	JULY 2020
KYRSTEN TERRACE	ARNOLD WY	CUL DE SAC	0.14	OVERLAY	COMPLETE	JANUARY 2020
LA GRANADA	MIMOSA	LOS MORROS	1.26	OVERLAY	COMPLETE	DECEMBER 2019
LA POSADA WY	BLUE JAY DR	BLUE JAY DR	0.26	OVERLAY	COMPLETE	JUNE 2020
LAGO LINDO	EL MONTEVIDEO	AVENIDA ACACIAS	0.75	OVERLAY	COMPLETE	JANUARY 2020
LAKE MORENA DR	MP 2.0	END CMR	1.37	OVERLAY	COMPLETE	MAY 2020
LAKEVIEW DR	ROYAL DR	PLEASANT VIEW DR	0.24	OVERLAY	COMPLETE	JUNE 2020
LEGACY CT	RIOS CANYON RD	CUL DE SAC	0.18	OVERLAY	COMPLETE	JANUARY 2020
LEGACY LN	RIOS CANYON RD	CUL DE SAC	0.11	OVERLAY	COMPLETE	JANUARY 2020
LEMONCREST DR	RIVERVIEW AVE	WINTER GARDENS BL	0.25	OVERLAY	POSTPONED	TBD
LINK DR	PAR DR	NIBLICK DR	0.10	OVERLAY	COMPLETE	JULY 2020
LINK DR	TROPHY DR/PAR DR	FAIRWAY DR	0.05	SEAL	COMPLETE	OCTOBER 2019
LITTEN WY	BELLEMORE DR	CUL DE SAC	0.15	OVERLAY	COMPLETE	DECEMBER 2019
LIVE OAKS TL	BEGIN/Z1037	ROYAL DR	0.39	OVERLAY	COMPLETE	JUNE 2020
LOCKLAND CT	ELKELTON BL	CUL DE SAC	0.03	OVERLAY	COMPLETE	JULY 2020
LOMA DEL SOL DR	SAN MIGUEL RD	SUNNY VIEW DR	0.19	SEAL	COMPLETE	OCTOBER 2019
LOUISA DR	CALAVO DR	AVOCADO BL	0.29	OVERLAY	COMPLETE	JUNE 2020
MAIN AV	(EAST) MISSION RD	END CMR	0.32	OVERLAY	COMPLETE	FEBRUARY 2020
MALAGA WY	MERIDA DR	CUL DE SAC	0.11	SEAL	COMPLETE	OCTOBER 2019
MANILA TL	LAGUNA TL	SPRING RD	0.06	OVERLAY	COMPLETE	FEBRUARY 2020
MANZANITA LN	VIEJAS BL (WEST)	VIEJAS BL (EAST)	0.59	OVERLAY	COMPLETE	FEBRUARY 2020
MARINE VIEW DR	MIRAMAR DR	CDS	0.33	OVERLAY	COMPLETE	JANUARY 2020
MEDINAH DR	WILLOW GLEN DR/STEELE CANYON	SAWGRASS ST	0.04	OVERLAY	COMPLETE	APRIL 2020
MEMORY LN	BANCROFT DR	END	0.08	OVERLAY	COMPLETE	JULY 2020
MINNESOTA AV	DOUGHERTY ST	MISSION RD (EAST)	0.20	SEAL	COMPLETE	OCTOBER 2019
MIRAMAR DR	MAR VISTA DR	END CMR	0.47	OVERLAY	COMPLETE	JANUARY 2020
MIRAMAR DR Y	MIRAMAR DR	MAR VISTA DR	0.02	OVERLAY	COMPLETE	JANUARY 2020
MISSION CT	ROYAL DR	LIVE OAKS TL	0.08	OVERLAY	COMPLETE	JUNE 2020
MOLLY WOODS AV	WISTER DR	LEMON GROVE CL	0.19	OVERLAY	COMPLETE	JUNE 2020
NABAL DR	CHALLENGE BL	CALAVO DR	0.50	OVERLAY	COMPLETE	JUNE 2020
NAVEL PL	BUENA VISTA DR	END CMR	0.20	OVERLAY	COMPLETE	JANUARY 2020
NIBLICK DR	PAR DR	BIRDIE DR	0.60	OVERLAY	COMPLETE	JULY 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
NORTH LAKE WOHLFORD RD	GUEIJITO RD	WOODS VALLEY RD	1.43	OVERLAY	COMPLETE	OCTOBER 2019
OAK GROVE DR	DETRICK WY	FLETCHER PT	0.46	OVERLAY	COMPLETE	JUNE 2020
OLD HWY 80	250 FT E/O DEODAR TL	OAK LN	0.57	OVERLAY	COMPLETE	MAY 2020
OLD HWY 80 SHOULDERS	MP 29.0	MP 30.0	1.00	OVERLAY	COMPLETE	MAY 2020
OLD HWY 80 SHOULDERS	LA POSTA TRUCK TRAIL	MP 18.0	1.21	OVERLAY	COMPLETE	JUNE 2020
OLD HWY 80 SHOULDERS	MP 30.0	MP 31.0	1.00	OVERLAY	COMPLETE	JUNE 2020
OLD JAPATUL RD	JAPATUL RD	END	0.27	OVERLAY	COMPLETE	MAY 2020
OLD RANCH RD	CARVALOS DR	CUL DE SAC	0.09	OVERLAY	COMPLETE	AUGUST 2020
OLVERA RD	CALAVO DR	END	0.10	OVERLAY	COMPLETE	JUNE 2020
OPALOCKA RD	RIBBONWOOD RD	END CMR	0.30	OVERLAY	COMPLETE	MAY 2020
ORANGE AV	(EAST) MISSION RD	KALMIA ST	0.06	SEAL	COMPLETE	OCTOBER 2019
PALA ST	SR-67	RAYMOND AV	0.13	OVERLAY	COMPLETE	DECEMBER 2019
PALMYRA DR	PRIMROSE AV	LOVEENY DR	0.24	OVERLAY	COMPLETE	JANUARY 2020
PAR DR	LINK DR	FAIRWAY DR	0.30	OVERLAY	COMPLETE	JULY 2020
PARADISE VALLEY RD	ELKELTON BL	SD CL ENTER	0.89	OVERLAY	COMPLETE	SEPTEMBER 2020
PARK ST	JESMOND DR	CANYON DR	0.03	OVERLAY	COMPLETE	APRIL 2020
PASADENA AV	ELDER ST	ALVARADO ST	0.12	SEAL	COMPLETE	OCTOBER 2019
PASEO AL MONTE	ROCKY PASS	CUL DE SAC	0.09	OVERLAY	COMPLETE	FEBRUARY 2020
PASEO DEL LA VISTA	WINNETKA DR	CUL DE SAC	0.86	OVERLAY	COMPLETE	JULY 2020
PASEO DEL TERRENO	CALLE DE LA ESTRELLA	CALLE DE LA FIESTA	0.15	OVERLAY	COMPLETE	FEBRUARY 2020
PASEO ENCANTADA	RUA ALTA VISTA	PASEO DEL TERRENO	0.09	OVERLAY	COMPLETE	FEBRUARY 2020
PECAN PARK LN	OLD HWY 80 W	OLD HWY 80 E	0.32	OVERLAY	COMPLETE	JANUARY 2020
PEPPER TREE LN	BEGIN CMR	CALAVO RD	0.50	OVERLAY	COMPLETE	APRIL 2020
PEPPER TREE RD	CV CITY LIMITS ENTER	ANDRIENNE DR	0.13	OVERLAY	COMPLETE	AUGUST 2020
PERA ALTA DR	FLETCHER PT	END CMR	0.34	OVERLAY	COMPLETE	JUNE 2020
PICO AV	(EAST) MISSION RD	KALMIA ST	0.06	OVERLAY	COMPLETE	FEBRUARY 2020
PINE CONE DR	ROYAL DR	END CMR	0.26	OVERLAY	COMPLETE	JUNE 2020
PINE HILLS CREST RD	PERA ALTA DR	END CMR	0.05	OVERLAY	COMPLETE	JUNE 2020
PLAZA BONITA RD	END CMR/BRIDGE	160 FT N/O BONITA RD (CV CL LEAVE)	0.34	OVERLAY	COMPLETE	AUGUST 2020
PLEASANT VIEW DR	LAKEVIEW DR	END	0.21	OVERLAY	COMPLETE	JUNE 2020
PLUMOSA AV	POINSETTIA AV	END	0.33	OVERLAY	COMPLETE	JANUARY 2020
POTRERO VALLEY RD	SR 94	POTRERO CIRCLE EAST	2.06	OVERLAY	COMPLETE	MAY 2020
PRIMROSE AV	VISTA CITY LIMITS LEAVE	PLUMOSA AV	0.26	OVERLAY	COMPLETE	JANUARY 2020
PRINCE EDWARD CT	SEA PINES RD	CUL DE SAC	0.10	OVERLAY	COMPLETE	MARCH 2020
PROSPECT AV	WOODSIDE AV	LEMON CREST DR	0.46	OVERLAY	COMPLETE	MARCH 2020
QUAIL RD	ESCONDIDO CITY LIMITS LEAVE	ESCONDIDO CITY LIMITS ENTER	0.25	OVERLAY	COMPLETE	APRIL 2020
RANCHO BERNARDO RD	SAN DIEGO CL LEAVE	4S RANCH PKWY	1.07	OVERLAY	COMPLETE	FEBRUARY 2020
RANGO WY	YAQUI PASS RD	BORREGO VALLEY RD	1.10	SEAL	COMPLETE	OCTOBER 2019
RAYMOND AV	ETCHEVERRY ST	RAMONA ST	1.00	OVERLAY	COMPLETE	DECEMBER 2019
RED PONY LN	BLOSSOM VALLEY RD	RANCH TRAIL DR	0.45	OVERLAY	COMPLETE	JANUARY 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
RIBBONWOOD RD	TULE ACCESS RD (2900' SOUTH OF OPALOCAKA RD)	OPALOCKA RD	0.54	OVERLAY	COMPLETE	MAY 2020
RICE CANYON RD	EIGHTH ST	MP 2.0	3.06	OVERLAY	COMPLETE	FEBRUARY 2020
RIOS CANYON RD	PECAN PARK LN	END CMR / RUIS RD	0.50	OVERLAY	COMPLETE	JANUARY 2020
ROCKY PASS	PINE BL	END	0.61	OVERLAY	COMPLETE	FEBRUARY 2020
ROYAL DR	SR-79	COUNTRY CLUB DR	0.56	OVERLAY	COMPLETE	JUNE 2020
ROYAL DR	OLD HWY 80	LIVE OAKS TL	0.31	OVERLAY	COMPLETE	JUNE 2020
ROYAL GLEN DR	DE LUZ RD	CUL DE SAC	0.08	SEAL	COMPLETE	OCTOBER 2019
RUA ALTA VISTA	ROCKY PASS	END	0.17	OVERLAY	COMPLETE	FEBRUARY 2020
RUEDA ALCALDE	CALLE DE ALCAIDE	END	0.03	OVERLAY	COMPLETE	FEBRUARY 2020
SAN MIGUEL RD	BONITA RD	CONDUIT RD	0.53	SEAL	COMPLETE	OCTOBER 2019
SAWGRASS ST	CUL DE SAC	CUL DE SAC	0.51	OVERLAY	COMPLETE	APRIL 2020
SCRUB JAY LN	ROCKY PASS	END	0.04	OVERLAY	COMPLETE	FEBRUARY 2020
SEA PINES RD	SAWGRASS ST	CUL DE SAC	0.23	OVERLAY	COMPLETE	MARCH 2020
SHALOM RD	RAMONA OAKS RD	CUL DE SAC	0.10	OVERLAY	COMPLETE	DECEMBER 2019
SIERRA VISTA AV	FUERTE RD	END/GROSAILA AV	0.42	OVERLAY	COMPLETE	JUNE 2020
SKYLINE TRUCK TL	LYONS VALLEY RD (W)	3500 FT E/O LAWSON VALLEY RD (E)	2.97	OVERLAY	COMPLETE	JANUARY 2020
SPRING DR	SPRING PL	END	0.08	OVERLAY	COMPLETE	JULY 2020
SPRING PL	BANCROFT DR	SPRING DR	0.07	OVERLAY	COMPLETE	JULY 2020
SPRING RD	LAGUNA TL	CALLE DEL BOSQUE	0.13	OVERLAY	COMPLETE	MAY 2020
STAPLES RD	BELLEMORE DR	CUL DE SAC	0.25	OVERLAY	COMPLETE	DECEMBER 2019
STONEHURST DR	WILLOW LN	BEGIN CMR	0.24	OVERLAY	COMPLETE	APRIL 2020
STONERIDGE DR	ELKELTON BL	CUL DE SAC	0.11	OVERLAY	COMPLETE	JULY 2020
SUNNY VIEW DR	CUL DE SAC (W)	CUL DE SAC (E)	0.18	SEAL	COMPLETE	OCTOBER 2019
SUNUP CT	SUNNY VIEW DR	CUL DE SAC	0.04	SEAL	COMPLETE	OCTOBER 2019
SWEETWATER RD	BONITA RD	QUARRY RD	0.68	OVERLAY	COMPLETE	JULY 2020
SWITZER DR	BANCROFT DR	CUL DE SAC	0.10	OVERLAY	COMPLETE	JULY 2020
TODOS SANTOS	MERIDA DR	CUL DE SAC	0.15	SEAL	COMPLETE	OCTOBER 2019
TRANQUILITY LN	SHALOM RD	CUL DE SAC	0.05	OVERLAY	COMPLETE	DECEMBER 2019
TROPHY DR	BIRDIE DR	FAIRWAY DR	0.23	OVERLAY	COMPLETE	JULY 2020
TROPHY DR	TURF LN	LINK DR/PAR DR	0.14	SEAL	COMPLETE	OCTOBER 2019
TROY ST	SWEETWATER RD	BANCROFT DR	0.46	OVERLAY	COMPLETE	JULY 2020
TURF LN	TROPHY DR	END CMR	0.03	SEAL	COMPLETE	OCTOBER 2019
VALLEY CENTER RD	CATTLE GUARD 1	SUNSET RD	1.78	OVERLAY	COMPLETE	DECEMBER 2019
VALLEY CENTER RD	SUNSET RD	400' W/O LIZARD ROCKS RD	2.62	OVERLAY	COMPLETE	DECEMBER 2019
VIA CARLOTTA	AVENIDA MARCELLA	CUL DE SAC	0.04	OVERLAY	COMPLETE	APRIL 2020
VIA DE LA VALLE	SD CL LEAVE	CLAZADA DE BOSQUE	1.64	OVERLAY	COMPLETE	MAY 2020
VIA DE LA VALLE	SD CL LEAVE	SD CL ENTER	0.23	OVERLAY	COMPLETE	MAY 2020
VIA DE LAURENCIO	CHULA VISTA CL ENTER	CARVALOS DR	0.11	OVERLAY	COMPLETE	AUGUST 2020
VIA DEL PARQUE	CALAVO DR	CUL DE SAC	0.14	OVERLAY	COMPLETE	JULY 2020
VIA DIANA	AVENIDA MARCELLA	CUL DE SAC	0.04	OVERLAY	COMPLETE	APRIL 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
VIA ELENA	AVENIDA MARCELLA	CUL DE SAC	0.03	OVERLAY	COMPLETE	APRIL 2020
VIA GERMO	VIA GRANERO	CUL DE SAC	0.03	OVERLAY	COMPLETE	APRIL 2020
VIA GRANERO	CALLE LIMONERO	AVENIDA MARCELLA	0.28	OVERLAY	COMPLETE	APRIL 2020
VIA ISABEL	AVENIDA MARCELLA	CUL DE SAC	0.06	OVERLAY	COMPLETE	APRIL 2020
VIA JACQUELINA	AVENIDA MARCELLA	CUL DE SAC	0.04	OVERLAY	COMPLETE	APRIL 2020
VIA MANDRIL	PASEO DE LA VISTA	CUL DE SAC	0.07	OVERLAY	COMPLETE	JULY 2020
VIA MERCADO	SR 94	CALLE VERDER	0.15	OVERLAY	COMPLETE	APRIL 2020
VIA NICOLE	AVENIDA MARCELLA	CUL DE SAC	0.09	OVERLAY	COMPLETE	APRIL 2020
VIA ORANGE WY	AUSTIN DR	CUL DE SAC	0.24	OVERLAY	COMPLETE	JULY 2020
VIA SELMA	CALLE LORNZANA	CUL DE SAC	0.04	OVERLAY	COMPLETE	APRIL 2020
VIA ZAPATA	AVENIDA MARCELLA	CUL DE SAC	0.08	OVERLAY	COMPLETE	APRIL 2020
VIEW ST	MAIN AV	IOWA ST	0.19	OVERLAY	COMPLETE	APRIL 2020
VIEW ST	DE LUZ RD	MAIN AV	0.06	SEAL	COMPLETE	OCTOBER 2019
VINE ST	(EAST) MISSION RD	END CMR	0.15	OVERLAY	COMPLETE	APRIL 2020
VIRGINIAN LN	WISTER DR E	WISTER DR W	0.19	OVERLAY	COMPLETE	JUNE 2020
VISTA ABIERTA	CAMINO MONTE SOMBRA	CUL DE SAC	0.35	OVERLAY	COMPLETE	DECEMBER 2019
VISTA DEL SOL	CONRAD DR	END	0.13	OVERLAY	COMPLETE	JUNE 2020
VISTA DR	PEPPER TREE DR	END CMR /UNNAMED RD	0.31	OVERLAY	COMPLETE	AUGUST 2020
VISTA VICENTE CT	VISTA VICENTE DR	CUL DE SAC	0.04	OVERLAY	COMPLETE	DECEMBER 2019
VISTA VICENTE DR	SAN VICENTE RD	BARONA MESA RD	1.02	OVERLAY	COMPLETE	DECEMBER 2019
VISTA VICENTE WY	VISTA VICENTE DR	CUL DE SAC	0.11	OVERLAY	COMPLETE	DECEMBER 2019
WALLACE DR	PASEO DE LA VISTA	CUL DE SAC	0.12	OVERLAY	COMPLETE	JULY 2020
WELCOME WY	ROMONA OAKS RD	BELLEMORE DR	0.05	OVERLAY	COMPLETE	DECEMBER 2019
WEST DOUGHERTY ST	DE LUZ RD	END CMR	0.10	SEAL	COMPLETE	OCTOBER 2019
WHEELING LN	BUTTERNUT HALLOW LN	WINNETKA DR	0.25	OVERLAY	COMPLETE	JULY 2020
WILLOW GLEN RD	(EAST) MISSION RD	STAGE COACH /END PVMT	2.16	OVERLAY	COMPLETE	APRIL 2020
WILLOW LN	BEGIN CMR	END CMR	0.34	OVERLAY	COMPLETE	MAY 2020
WINTER GARDENS BL	SAPOTA DR	LEMON CREST DR	1.31	OVERLAY	COMPLETE	MARCH 2020
WISCONSIN AV	ELDER ST	ALVARADO ST	0.12	SEAL	COMPLETE	OCTOBER 2019
WISTER DR	GROSSMONT BL	END LOOP	0.52	OVERLAY	COMPLETE	JUNE 2020
YAQUI PASS RD	RAM HILLS RD	1700 FT S/O RAM HILLS RD	0.32	SEAL	COMPLETE	OCTOBER 2019
YAQUI PASS RD	BORREGO SPRINGS RD	END CMR	1.16	SEAL	COMPLETE	OCTOBER 2019
YUCATAN WY	MERIDA DR	CUL DE SAC	0.09	SEAL	COMPLETE	OCTOBER 2019
Z ST	CANYON DR	STONEHURST DR	0.03	OVERLAY	COMPLETE	APRIL 2020
FISCAL YEAR 18/19 TOTAL MILES			132.15			

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
------	------	----	---------------	-------------------	-------------	-----------------

Fiscal Year 19/20 Road Resurfacing Project Status

(Construction Estimated to Occur from Summer 2020 to Summer 2021)

The Department of Public Works is in the process of issuing seven road resurfacing contracts in the unincorporated areas of San Diego County totaling more than 140 miles. Construction began in the summer and fall of 2020 and is estimated to take between 4 and 8 months to complete. The following list identifies each road segment for construction contracts that have been issued. The Road Status below is identified as 'Planned' for upcoming work and 'Complete' for resurfacing activities that have finished. The estimated completion times below are based on schedules provided by the contractor prior to the start of work and are subject to change due to weather, road conditions and other factors. This table is informational only and updated monthly. Please call (858) 694-3096 for any questions or concerns regarding the information listed below.

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
ADRIANA ST	SAFFORD AV	BRUCKER AV	0.10	OVERLAY	PLANNED	FALL 2020
ALENE ST	NOELINE AV	PARKBROOK ST	0.18	OVERLAY	PLANNED	FALL 2020
AMYS ST	PRESIOCA ST	CUL DE SAC	0.08	OVERLAY	PLANNED	FALL 2020
ANDORRA WY	BONITA RD	GLEN ABBEY BL	0.09	OVERLAY	PLANNED	FALL 2020
ASHWOOD ST	LAUREL ST	MAPLEVIEW ST	0.11	OVERLAY	PLANNED	FALL 2020
AUTOCROSS CT	DONAHUE DR	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
AVENIDA DE ACACIAS	LA FLECHA	PASEO DELICIAS	0.06	OVERLAY	PLANNED	WINTER 2020/2021
AVENIDA DE ROBLES VERDE	SR-94	ECM	0.48	OVERLAY	PLANNED	WINTER 2020/2021
AVENIDA DEL CHARRO	BLANCO TERRACE	CUL DE SAC	0.34	OVERLAY	PLANNED	FALL 2020
AVOCADO VILLAGE CT	CALLE VERDE	CUL DE SAC	0.07	OVERLAY	PLANNED	WINTER 2020/2021
AVOYER PL	ESTRELLA DR	CUL DE SAC	0.09	OVERLAY	PLANNED	WINTER 2020/2021
AZALEA AV	EAGLE PEAK RD	BLUE JAY DR	0.65	OVERLAY	PLANNED	FALL 2020
BANOCK ST	LA PRESA AV	ST GEORGE ST	0.39	OVERLAY	PLANNED	FALL 2020
BARONA MESA RD	SAN VICENTE RD	VISTA VICENTE DR	0.73	OVERLAY	PLANNED	FALL 2020
BARONA MESA WY	CALISTOGA PL	BARONA MESA RD	0.11	OVERLAY	PLANNED	FALL 2020
BARRINGTON CT	WINNETKA DR	CUL DE SAC	0.09	OVERLAY	PLANNED	FALL 2020
BASS RD	OAK DR	END	0.18	OVERLAY	PLANNED	WINTER 2020/2021
BEECHTREE ST	LAUREL ST	PINO DR	0.41	OVERLAY	PLANNED	FALL 2020
BIG WAGON RD	SOUTH GRADE RD	CUL DE SAC	0.27	OVERLAY	PLANNED	FALL 2020
BIG WHEEL WY	BIG WAGON RD	CUL DE SAC	0.05	OVERLAY	PLANNED	FALL 2020
BIRCH ST	SWEETWATER LN	PRESIOCA ST	0.24	OVERLAY	PLANNED	FALL 2020
BLANCO TERRACE	AVENIDA DEL CHARRO	CUL DE SAC	0.08	OVERLAY	PLANNED	FALL 2020
BLARNEY AV	KENORA DR	TRALEE TERRACE	0.06	OVERLAY	PLANNED	FALL 2020
BLUEGILL DR	CANADIAN HONKER RD	WHITE GOOSE RD	0.20	OVERLAY	PLANNED	WINTER 2020/2021
BORREGO SPRINGS RD	HENDERSON CANYON RD	CHRISTMAS CIRCLE DR N	3.26	SEAL	PLANNED	FALL 2020
BORREGO VALLEY RD	END CMR	PALM CANYON DR	3.70	SEAL	PLANNED	FALL 2020
BOYNE ST	SUMMERFIELD DR	BRAY AV	0.22	OVERLAY	PLANNED	FALL 2020
BRAY AV	TRAYLEE TERRACE	CUL DE SAC	0.11	OVERLAY	PLANNED	FALL 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
BRUCKER AV	ORVILLE ST	CUL DE SAC	0.34	OVERLAY	PLANNED	FALL 2020
BUBBLING LN	BUBBLING WELLS RD	END CMR	0.05	OVERLAY	PLANNED	FALL 2020
BUBBLING WELLS RD	EAST LAKEVIEW RD	END CMR	0.28	OVERLAY	PLANNED	FALL 2020
BUCKTHORN TL	SLEEPY HOLLOW	SEQUAN LN	0.05	OVERLAY	PLANNED	WINTER 2020/2021
CAHUILLA RD	BORREGO SPRINGS RD	SADDLE RD	0.54	SEAL	PLANNED	FALL 2020
CALISTOGA DR	VISTA VICENTE DR W	VISTA VICENTE DR E	0.35	OVERLAY	PLANNED	FALL 2020
CALISTOGA PL	CALISTOGA DR	CUL DE SAC	0.55	OVERLAY	PLANNED	FALL 2020
CAMINO DEL NORTE	RANCHO BERNARDO RD	DOVE CANYON RD	0.54	OVERLAY	PLANNED	WINTER 2020/2021
CAMINO SAN BERNARDO	RANCHO BERNARDO RD	CAMINO DEL NORTE WB RAMPS	0.62	OVERLAY	PLANNED	WINTER 2020/2021
CANADIAN HONKER DR	MOLCHAN RD	END PAVEMENT	0.26	OVERLAY	PLANNED	WINTER 2020/2021
CANVASBACK DR	BLUEGILL DR	END	0.21	OVERLAY	PLANNED	WINTER 2020/2021
CANYON RD	HARNESS ST	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
CARAWAY ST	CASTLE COURT DR	JULIAN AV	0.07	OVERLAY	PLANNED	FALL 2020
CAROWAY CT	WILDWIND DR	CUL DE SAC	0.08	OVERLAY	PLANNED	WINTER 2020/2021
CASTANO LN	RIDGE HILL RD	AVENIDA DEL CHARRO	0.16	OVERLAY	PLANNED	FALL 2020
CASTLE COURT DR	BEGIN CMR	END CMR	0.38	OVERLAY	PLANNED	FALL 2020
CERRO VISTA WY	DEL AMO RD	CUL DE SAC	0.16	OVERLAY	PLANNED	FALL 2020
CHERIMOYA ST	LYONS VALLEY RD	MYRTLE ST	0.07	OVERLAY	PLANNED	WINTER 2020/2021
CHIPMUNK LN	WILD OAK RD	CUL DE SAC	0.06	OVERLAY	PLANNED	WINTER 2020
COASTWOOD RD	CAMINO SAN BERNARDO	GOLDEN TOP RD	0.25	OVERLAY	PLANNED	WINTER 2020/2021
COCHERA RD	LOS COCHES RD	SINSONTE LN	0.11	OVERLAY	PLANNED	FALL 2020
COMPADRE WY	DEL AMO RD	CUL DE SAC	0.11	OVERLAY	PLANNED	FALL 2020
CORDIAL RD	RIDGE HILL RD	HAWICK DR	0.49	OVERLAY	PLANNED	FALL 2020
CORRAL CANYON RD	CENTRAL AV	CHULA VISTA CL	1.19	OVERLAY	PLANNED	FALL 2020
CORTA MADRE WY	DEL AMO RD	CUL DE SAC	0.12	OVERLAY	PLANNED	FALL 2020
COUNTRY CLUB PL	KENWOOD DR	CUL DE SAC	0.15	OVERLAY	PLANNED	FALL 2020
CUISSE LN	BARTIZON DR	CUL DE SAC	0.09	SEAL	PLANNED	FALL 2020
DEGEN DR	SWEETWATER RD	RIBBONWOOD RD	0.61	OVERLAY	PLANNED	FALL 2020
DEHESA RD	500' E/O SPRINGTIME WY	EC CL LEAVE	0.91	OVERLAY	PLANNED	FALL 2020
DEL AMO CT	DEL AMO RD	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
DEL AMO PL	DEL AMO RD	CUL DE SAC	0.07	OVERLAY	PLANNED	FALL 2020
DEL AMO RD	ARENA DR	ARENA WY	0.81	OVERLAY	PLANNED	FALL 2020
DEODAR TL	OLD HWY 80	END CMR	0.13	OVERLAY	PLANNED	WINTER 2020/2021
DIEGUENO RD	CAHUILLA RD	VERBENA DR	0.25	SEAL	PLANNED	FALL 2020
DONAHUE DR	WIND RIVER RD	HILLSDALE RD	0.74	OVERLAY	PLANNED	WINTER 2020/2021
DOVE AV	LAKE VIEW DR	CANADIAN HONKER RD	0.04	OVERLAY	PLANNED	WINTER 2020/2021
DOVEVIEW CT	SUMMERFIELD ST/QUAILVIEW ST	CUL DE SAC	0.04	OVERLAY	PLANNED	FALL 2020
DUTTON DR	NABAL DR	END	0.45	OVERLAY	PLANNED	WINTER 2020/2021
E ST	TWELFTH ST	END CMR	0.11	OVERLAY	PLANNED	FALL 2020
EAGLE PEAK RD	PINE HILLS RD	BLUE JAY DR	1.35	OVERLAY	PLANNED	FALL 2020
EAST LAKEVIEW RD	WEST LAKEVIEW RD/LAKEVIEW RD	HIGHWAY 8 BUSINESS	0.71	OVERLAY	PLANNED	FALL 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
EL CERRO DR	EAST LAKEVIEW RD	CUL DE SAC	0.12	OVERLAY	PLANNED	FALL 2020
EL MIRAR	LOS MORROS	CUL DE SAC	0.18	OVERLAY	PLANNED	WINTER 2020/2021
EL SECRETO	RAMBLA DE LAS FLORES	AVENIDA MARAVILLAS	0.90	OVERLAY	PLANNED	WINTER 2020/2021
ELEVENTH ST	SR-67	SAN VICENTE RD	0.52	OVERLAY	PLANNED	FALL 2020
ESTRELLA DR	CONRAD DR	LOMO DEL SUR	0.50	OVERLAY	PLANNED	WINTER 2020/2021
ETCHING WY	EAST LAKEVIEW RD	GIDEON CIRCLE	0.06	OVERLAY	PLANNED	FALL 2020
FOOTHILL BL	WILD OAK RD	CUL DE SAC	0.16	OVERLAY	PLANNED	WINTER 2020/2021
FOOTHILL BL	SEQUAN LN/PINE BL	END CMR	0.11	OVERLAY	PLANNED	WINTER 2020/2021
FOREST DR	KAYWOOD DR	CDS	0.54	OVERLAY	PLANNED	WINTER 2020/2021
FOYT CT	DONAHUE DR	CUL DE SAC	0.03	OVERLAY	PLANNED	WINTER 2020/2021
FRANCES DR	HARBISON CANYON RD	MTN VIEW RD/ALMYRA RD	0.33	OVERLAY	PLANNED	FALL 2020
FREDERICK ST	GILLISPIE DR	THAYER DR	0.18	OVERLAY	PLANNED	FALL 2020
GARDEN KNOLL WY	KNOLL CREST PL	CUL DE SAC	0.07	OVERLAY	PLANNED	FALL 2020
GIDEON CIRCLE	ETCHING WY	MARJAY DR	0.25	OVERLAY	PLANNED	FALL 2020
GILLISPIE DR	JAMACHA BL	JAMACHA RD	0.50	OVERLAY	PLANNED	FALL 2020
GLEN ABBEY BL	BONITA RD	CUL DE SAC	0.43	OVERLAY	PLANNED	FALL 2020
GOLDENTOP RD	COASTWOOD RD	CUL DE SAC (NORTH)	0.20	OVERLAY	PLANNED	WINTER 2020/2021
GORRION CT	CORDIAL RD	CUL DE SAC	0.04	OVERLAY	PLANNED	FALL 2020
GRANDVIEW DR	LAWLER CT	EDGEWOOD DR	0.46	OVERLAY	PLANNED	FALL 2020
GRANDVIEW DR	FUERTE DR	LAWLER CT	1.01	OVERLAY	PLANNED	FALL 2020
GREENVIEW PL	KENWOOD DR	CUL DE SAC	0.22	OVERLAY	PLANNED	FALL 2020
HAWICK DR	CORDIAL RD	CUL DE SAC	0.26	OVERLAY	PLANNED	FALL 2020
HAWICK TERR	CORDIAL RD	CUL DE SAC	0.23	OVERLAY	PLANNED	FALL 2020
HEATHERWOOD DR	STEELE CANYON RD	CUL DE SAC	0.19	OVERLAY	PLANNED	WINTER 2020/2021
HENDERSON CANYON RD	BORREGO SPRINGS RD	BORREGO VALLEY RD	2.23	SEAL	PLANNED	FALL 2020
HIEL ST	SAFFORD AV	BRUCKER AV	0.14	OVERLAY	PLANNED	FALL 2020
HIGHGROVE DR	SR-78	END CMR	0.31	OVERLAY	PLANNED	WINTER 2020/2021
HIGHLAND VALLEY RD	800' W/O SR-67	ADRIENNE WY	0.83	OVERLAY	PLANNED	FALL 2020
HIGHLANDS VIEW RD	SOUTH GRADE RD	END CMR/HIGHLAND VIEWS RD	0.23	OVERLAY	PLANNED	FALL 2020
HOTZ ST	NOELINE AV	PARKBROOK ST	0.17	OVERLAY	PLANNED	FALL 2020
INDIAN HEAD CT	BARONA MESA RD	CUL DE SAC	0.22	OVERLAY	PLANNED	FALL 2020
JACKSON PL	ROCK SPRINGS RD	CUL DE SAC	0.06	OVERLAY	PLANNED	WINTER 2020/2021
JAYLEE AV	CARLSBAD ST	ELKELTON BL	0.22	OVERLAY	PLANNED	FALL 2020
JEFFER LN	GRANDVIEW DR	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
KATY CT	GRANDVIEW DR	CUL DE SAC	0.08	OVERLAY	PLANNED	FALL 2020
KAYJAY CT	KAYJAY LN	CUL DE SAC	0.03	OVERLAY	PLANNED	FALL 2020
KAYJAY LN	EAST LAKEVIEW RD	END CMR	0.14	OVERLAY	PLANNED	FALL 2020
KAYWOOD CR	FOREST DR	CDS	0.11	OVERLAY	PLANNED	WINTER 2020/2021
KAYWOOD CT	FOREST DR	CDS	0.07	OVERLAY	PLANNED	WINTER 2020/2021
KAYWOOD DR	NORTH AV	END CMR	0.74	OVERLAY	PLANNED	WINTER 2020/2021
KAYWOOD LN	FOREST DR	CDS	0.11	OVERLAY	PLANNED	WINTER 2020/2021

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
KAYWOOD PL	KAYWOOD WY	CDS	0.03	OVERLAY	PLANNED	WINTER 2020/2021
KAYWOOD TR	FOREST DR	CDS	0.13	OVERLAY	PLANNED	WINTER 2020/2021
KAYWOOD WY	FOREST DR	CDS	0.18	OVERLAY	PLANNED	WINTER 2020/2021
KELBURN AV	CARLSBAD ST	ELKELTON BL	0.22	OVERLAY	PLANNED	FALL 2020
KELSO ST	SAFFORD AV	BRUCKER AV	0.12	OVERLAY	PLANNED	FALL 2020
KENORA WOODS LN	KENORA DR	CUL DE SAC	0.09	OVERLAY	PLANNED	FALL 2020
KENWOOD CT	KENWOOD DR	CUL DE SAC	0.07	OVERLAY	PLANNED	FALL 2020
KENWOOD DR	CAMPO RD	COUNTRY CLUB PL	0.09	OVERLAY	PLANNED	FALL 2020
KIMBER LN	MARJAY DR	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
KNOLL CREST PL	WINTER GARDENS BL	CUL DE SAC	0.14	OVERLAY	PLANNED	FALL 2020
LA FLECHA	LA GRACIA	PASEO DELICIAS	0.31	OVERLAY	PLANNED	WINTER 2020/2021
LA GRANADA	VIA DE SANTA FE	PASEO DELICIAS	0.13	OVERLAY	PLANNED	WINTER 2020/2021
LA HAINA PL	LA HAINA ST	CUL DE SAC	0.02	OVERLAY	PLANNED	FALL 2020
LA HAINA ST	FOURTEENTH ST	CUL DE SAC	0.09	OVERLAY	PLANNED	FALL 2020
LAKE JENNINGS PARK RD (NON - CT R/W)	OLDE HWY 80/RIDGE HILL RD	JACK OAK RD	0.75	OVERLAY	PLANNED	WINTER 2020/2021
LAKE JENNINGS PARK RD (W/IN - CT R/W)	OLDE HWY 80/RIDGE HILL RD	JACK OAK RD	0.75	OVERLAY	PLANNED	WINTER 2020/2021
LAKE VIEW DR	MORENA VIEW DR	QUAIL RD	0.14	OVERLAY	PLANNED	WINTER 2020/2021
LANCE AV	CARLSBAD ST	ELKELTON BL	0.22	OVERLAY	PLANNED	FALL 2020
LANGHOLM RD	RIDGE HILL RD	ROSADA WY	0.31	OVERLAY	PLANNED	FALL 2020
LAUREL ST	RIVER ST	BEECHTREE ST	0.46	OVERLAY	PLANNED	FALL 2020
LEBANON RD	OLD HWY 80	CORTE MADERA RD	0.38	OVERLAY	PLANNED	WINTER 2020/2021
LEDGE AV	LEDGESIDE ST	END CMR	0.03	OVERLAY	PLANNED	FALL 2020
LEDGESIDE ST	LEDGEVIEW AV	SOUTH BARCELONA ST	0.32	OVERLAY	PLANNED	FALL 2020
LEDGEVIEW AV	AUSTIN DR	END CMR	0.24	OVERLAY	PLANNED	FALL 2020
LEMON PL	SUNNY SLOPE DR	END	0.10	OVERLAY	PLANNED	WINTER 2020/2021
LEMON PL Y	SUNNY SLOPE DR	LEMON PL	0.01	OVERLAY	PLANNED	WINTER 2020/2021
LITTLE BROOK LN	BUBBLING WELLS RD	END CMR	0.05	OVERLAY	PLANNED	FALL 2020
LOBELIA DR	PRIMROSE AV	ROBELINI DR	0.20	OVERLAY	PLANNED	WINTER 2020/2021
LOS COCHES RD	CASTLE COURT DR	VIA DIEGO	1.08	OVERLAY	PLANNED	FALL 2020
LOS MORROS	LA GRANADA	EL CAMINO REAL	0.94	OVERLAY	PLANNED	WINTER 2020/2021
LOS MORROS	LA BAJADA	LA GRANADA	0.32	OVERLAY	PLANNED	WINTER 2020/2021
LOUISE LN	SUMMIT DR	BRIARWOOD CT/END CMR	0.04	OVERLAY	PLANNED	WINTER 2020/2021
LYONS VALLEY RD	SKYLINE TRUCK TL	ORANGE ST	0.77	OVERLAY	PLANNED	WINTER 2020/2021
MAJELLA DR	DEL AMO RD	CUL DE SAC	0.10	OVERLAY	PLANNED	FALL 2020
MALLARD DR	BASS RD	END	0.21	OVERLAY	PLANNED	WINTER 2020/2021
MANZANITA VIEW RD	SOUTH GRADE RD	CUL DE SAC	0.22	OVERLAY	PLANNED	FALL 2020
MARJAY DR	LAKEVIEW RD	CUL DE SAC	0.29	OVERLAY	PLANNED	FALL 2020
MARKY WY	GRANDVIEW DR	CUL DE SAC	0.11	OVERLAY	PLANNED	FALL 2020
MATTY CT	GRANDVIEW DR	CUL DE SAC	0.03	OVERLAY	PLANNED	FALL 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
MCLEES CT	REES RD	CUL DE SAC	0.10	OVERLAY	PLANNED	WINTER 2020/2021
MESETA LN	LOS COCHES RD	SINSONTE LN	0.08	OVERLAY	PLANNED	FALL 2020
MILBURN AV	CARLSBAD ST	ELKELTON BL	0.22	OVERLAY	PLANNED	FALL 2020
MOLCHAN RD	OAK DR	LAKE MORENO DR	0.26	OVERLAY	PLANNED	WINTER 2020/2021
MORENA VIEW DR	BEGIN CMR	END CMR	0.08	OVERLAY	PLANNED	WINTER 2020/2021
MORENA VIEW DR	MOLCHAN RD	END CMR	0.15	OVERLAY	PLANNED	WINTER 2020/2021
MOUNTAIN VIEW DR	CANYON CREST DR	END CMR	0.59	OVERLAY	PLANNED	WINTER 2020/2021
MOUNTIAN VIEW RD	LA CRESTA BL	FRANCES DR	2.48	OVERLAY	PLANNED	FALL 2020
MT HELIX DR	VIVERA DR	VIVERA DR	1.32	OVERLAY	PLANNED	FALL 2020
MT HELIX DR	FUERTE DR	VIVERA DR	0.22	OVERLAY	PLANNED	FALL 2020
MYRTLE ST	ORANGE ST	END CMR	0.23	OVERLAY	PLANNED	WINTER 2020/2021
NAVEL PL	SUNNY SLOPE DR	END CMR	0.08	OVERLAY	PLANNED	WINTER 2020/2021
NAVEL PL Y	SUNNY SLOPE DR	NAVEL PL	0.02	OVERLAY	PLANNED	WINTER 2020/2021
NIGHT STAR CT	NIGHT STAR PL	CUL DE SAC	0.05	OVERLAY	PLANNED	WINTER 2020/2021
NIGHT STAR PL	VICTORIA MEADOWS DR	CUL DE SAC	0.15	OVERLAY	PLANNED	WINTER 2020/2021
NORDAHL RD	AVOCADO WY	ESCONDIDO CL ENTER	0.76	OVERLAY	PLANNED	WINTER 2020/2021
NORTH AV	KAYWOOD DR	END CMR	0.21	OVERLAY	PLANNED	WINTER 2020/2021
NORTH BARCELONA ST	SAN JUAN ST	CAMPO RD	0.06	OVERLAY	PLANNED	WINTER 2020/2021
NORTH BONITA ST	SAN JUAN ST	CAMPO RD	0.06	OVERLAY	PLANNED	WINTER 2020/2021
OAKLEAF CT	BOYNE ST	CUL DE SAC	0.03	OVERLAY	PLANNED	FALL 2020
OLD HWY 80	450' W/O MCCAIN VALLEY RD	745' W/O MP 28.0	0.48	OVERLAY	PLANNED	WINTER 2020/2021
OLD HWY 80	2070' E/O MP 31.0	600' E/O MP 32.0	0.73	OVERLAY	PLANNED	WINTER 2020/2021
OLD HWY 80 SHOULDER	MP 29.0	745' W/O MP 28.0	1.14	OVERLAY	PLANNED	WINTER 2020/2021
OLD HWY 80 SHOULDER	MP 31.0	600' E/O MP 32.0	1.11	OVERLAY	PLANNED	WINTER 2020/2021
ORANGE ST	LYONS VALLEY RD	MYRTLE ST	0.08	OVERLAY	PLANNED	WINTER 2020/2021
ORCHARD AV	VALLEY VEIW BL	END	0.33	OVERLAY	PLANNED	FALL 2020
ORVILLE ST	SWEETWATER RD	THAYER DR	0.43	OVERLAY	PLANNED	FALL 2020
OSAGE ST	PARKBROOK ST	INNSDALE AV	0.42	OVERLAY	PLANNED	FALL 2020
OSAGE ST	PECOS ST	SAN MIGUEL ST (SOUTH)	0.26	OVERLAY	PLANNED	FALL 2020
PALM CANYON DR*	CHRISTMAS CIRCLE DR E	PEG LEG RD	4.29	SEAL	PLANNED	FALL 2020
PANCHOY DR	PUEBLA DR	FUERTE DR	0.09	OVERLAY	PLANNED	WINTER 2020/2021
PAR FOUR DR	STEELE CANYON RD	END CMR	0.30	OVERLAY	PLANNED	WINTER 2020/2021
PASEO CASTANADA	VIA PICANTE		0.13	OVERLAY	PLANNED	WINTER 2020/2021
PASEO OROZCO	VIA MERIDA	CUL DE SAC	0.02	OVERLAY	PLANNED	WINTER 2020/2021
PASEO SALAMONER	VIA PICANTE	CUL DE SAC	0.13	OVERLAY	PLANNED	WINTER 2020/2021
PECOS ST	BANOCK ST	JAMACHA BL	0.45	OVERLAY	PLANNED	FALL 2020
PINE BL	SEQUAN LN/FOOTHILL BL	DEER CREEK TL	0.35	OVERLAY	PLANNED	WINTER 2020/2021
PINE CREEK RD	PINE CREEK CROSSING	END CMR	0.87	OVERLAY	PLANNED	WINTER 2020/2021
PINE HILLS RD	BOULDER CREEK RD	PINE RIDGE WY	0.80	OVERLAY	PLANNED	FALL 2020
PINE RIDGE WY	PINE HILLS RD	PINE RIDGE AV	0.38	OVERLAY	PLANNED	FALL 2020
PINE VALLEY RD	OLD HWY 80	END CMR	0.21	OVERLAY	PLANNED	WINTER 2020/2021

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
PINNACLE LN	VIVERA DR	END CMR	0.09	OVERLAY	PLANNED	FALL 2020
PINO DR	RINGNECK CT	LAKE JENNINGS PARK RD	0.66	OVERLAY	PLANNED	FALL 2020
PRESIOCA ST	JAMACHA RD	AMYS ST	0.38	OVERLAY	PLANNED	FALL 2020
PRIMROSE AV	VISTA CL LEAVE/ROBELINI DR	VISTA CL ENTER	0.66	OVERLAY	PLANNED	WINTER 2020/2021
PRINCE LN	CALAVO DR	END	0.05	OVERLAY	PLANNED	WINTER 2020/2021
PROTEA DR	VISTA DEL CANYON RD	END	0.06	OVERLAY	PLANNED	FALL 2020
PUEBLA DR	CALAVO DR	AVOCADO BL	0.24	OVERLAY	PLANNED	WINTER 2020/2021
QUAIL RD	OAK DR	END	0.30	OVERLAY	PLANNED	WINTER 2020/2021
QUAILCREEK LN	KENORA DR	TRALEE TERRACE	0.07	OVERLAY	PLANNED	FALL 2020
QUAILVIEW CT	SUMMERFIELD ST	CUL DE SAC	0.03	OVERLAY	PLANNED	FALL 2020
QUAILVIEW ST	BOYNE ST	SUMMERFIELD ST/QUAILVIEW CT	0.20	OVERLAY	PLANNED	FALL 2020
QUEEN AV	CALAVO DR	AVOCADO BL	0.60	OVERLAY	PLANNED	WINTER 2020/2021
RAMONA OAKS RD	SAN VICENTE RD	DAZA DR	0.92	OVERLAY	PLANNED	FALL 2020
RANCHO DEL VILLA	LAKE JENNINGS PK RD	CUL DE SAC	0.12	OVERLAY	PLANNED	WINTER 2020/2021
RANCHO DIEGUENO RD	SAN DIEGUITO RD	RANCHO SANTA FE FARMS RD	1.23	OVERLAY	PLANNED	WINTER 2020/2021
RANCHO SANTA FE FARMS RD	RANCHO DIEGUENO RD	POCO LAGO	0.20	OVERLAY	PLANNED	WINTER 2020/2021
REES RD	ROCK SPRINGS RD	EL NORTE PKWY/END CMR	0.34	OVERLAY	PLANNED	WINTER 2020/2021
RESERVOIR DR	LYONS VALLEY RD	END CMR	0.15	OVERLAY	PLANNED	WINTER 2020/2021
RIDGE HILL RD	CORDIAL RD	CUL DE SAC	0.12	OVERLAY	PLANNED	FALL 2020
RINGNECK CT	PINO DR	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
RIPPLE LN	BUBBLING WELLS RD	END CMR	0.05	OVERLAY	PLANNED	FALL 2020
RIVER ST	WOODSIDE AV	LAUREL ST	0.28	OVERLAY	PLANNED	FALL 2020
ROBLE GRANDE LN	ROBLE GRANDE RD	CUL DE SAC	0.15	OVERLAY	PLANNED	FALL 2020
ROBLE GRANDE RD	TAVERN ROAD	END	0.34	OVERLAY	PLANNED	FALL 2020
ROBLE GRANDE TR	ROBLE GRANDE TR N	ROBLE GRANDE TR S	0.15	OVERLAY	PLANNED	FALL 2020
ROSADA CT	AVENIDA DEL CHARRO	CUL DE SAC	0.02	OVERLAY	PLANNED	FALL 2020
ROSADA WY	LANGHOLM RD	AVENIDA DEL CHARRO/ROSADA CT	0.15	OVERLAY	PLANNED	FALL 2020
ROSEGLEN PL	KENWOOD CT	CUL DE SAC	0.02	OVERLAY	PLANNED	FALL 2020
RUDDY DR	BASS RD	END	0.10	OVERLAY	PLANNED	WINTER 2020/2021
SADDLE RD	DIEGUENO RD	OCOTILLO CIRCLE	0.37	SEAL	PLANNED	FALL 2020
SAFFORD AV	ST GEORGE ST	ORVILLE ST	0.22	OVERLAY	PLANNED	FALL 2020
SAGE DR	POPPY DR	OAK DR	0.24	OVERLAY	PLANNED	WINTER 2020/2021
SAGE VIEW DRIVE	MANZANITA VIEW RD	CUL DE SAC	0.22	OVERLAY	PLANNED	FALL 2020
SAN DIEGUITO RD	SAN DIEGO CITY LIMITS	EL APAJO	0.96	OVERLAY	PLANNED	WINTER 2020/2021
SAN ELIJO	LA GRANADA	LOS MORROS	0.15	OVERLAY	PLANNED	WINTER 2020/2021
SAN FELIPE RD	SR-79	MONTEZUMA VALLEY RD	4.68	SEAL	PLANNED	FALL 2020
SAN JUAN ST	BEGIN CMR(210' W/O N BONITA ST)	NORTH GRANADA AV	0.29	OVERLAY	PLANNED	WINTER 2020/2021
SAN JUHN ST	OSAGE ST	JAMACHA BL	0.14	OVERLAY	PLANNED	FALL 2020
SAN MIGUEL RD	CONDUIT RD	PROCTOR VALLEY RD	0.42	OVERLAY	PLANNED	FALL 2020
SAN MIGUEL ST	OSAGE ST (N)	JAMACHA BL	0.10	OVERLAY	PLANNED	FALL 2020
SAN VICENTE RD	WARNOCK DR	H ST/10TH ST	1.60	OVERLAY	PLANNED	FALL 2020

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
SARAYFAYE CT	MCLEES CT	CUL DE SAC	0.08	OVERLAY	PLANNED	WINTER 2020/2021
SCHAUMBERG PL	WINNETKA DR	CUL DE SAC	0.14	OVERLAY	PLANNED	FALL 2020
SEQUAN LN	BUCKTHORN TL	PINE BL/FOOTHILL BL	0.07	OVERLAY	PLANNED	WINTER 2020/2021
SEVENTH ST	150' S/O OLIVE ST	ASHLEY RD/TELFORD LN	0.89	OVERLAY	PLANNED	FALL 2020
SHOOTING STAR PL	VICTORIA MEADOWS DR	VICTORI CR	0.30	OVERLAY	PLANNED	WINTER 2020/2021
SINSONTE LN	COCHERA RD	CUL DE SAC	0.25	OVERLAY	PLANNED	FALL 2020
SIXTH ST	SR 78	TELFORD LN	0.73	OVERLAY	PLANNED	FALL 2020
SKYLINE TRUCK TL	MP 1.0	MP 3.0	2.00	OVERLAY	PLANNED	WINTER 2020/2021
SLEEPY HOLLOW	VALLEY VIEW TL	CUL DE SAC	0.08	OVERLAY	PLANNED	WINTER 2020/2021
SOMBRIA RD	COCHERA RD	CUL DE SAC	0.12	OVERLAY	PLANNED	FALL 2020
SOUTH SANTA FE AV	PALMYRA DR	SAN MARCOS CL/SMILAX RD	0.64	OVERLAY	PLANNED	WINTER 2020/2021
SPRIG PL	BLUEGILL DR	END	0.03	OVERLAY	PLANNED	WINTER 2020/2021
SPRINGTIME LN	SPRINGTIME WY	CUL DE SAC	0.06	OVERLAY	PLANNED	FALL 2020
SPRINGTIME WY	DEHESA RD	CUL DE SAC	0.15	OVERLAY	PLANNED	FALL 2020
ST GEORGE CT	ST GEORGE ST	CUL DE SAC	0.07	OVERLAY	PLANNED	FALL 2020
ST GEORGE PL	ST GEORGE ST	CUL DE SAC	0.15	OVERLAY	PLANNED	FALL 2020
ST GEORGE ST	SWEETWATER RD	ST GEORGE PL	0.25	OVERLAY	PLANNED	FALL 2020
SUMMERFIELD CT	SUMMERFIELD ST	CUL DE SAC	0.02	OVERLAY	PLANNED	FALL 2020
SUMMERFIELD DR	KENWOOD DR	CUL DE SAC	0.14	OVERLAY	PLANNED	FALL 2020
SUMMERFIELD ST	SUMMERFIELD DR	KENORA DR	0.27	OVERLAY	PLANNED	FALL 2020
SUMMIT DR	SAN PASQUAL VALLEY RD	MARY LN	0.98	OVERLAY	PLANNED	WINTER 2020/2021
SUMMIT DR	MARY LN	OLD SAN PASQUAL RD	1.01	OVERLAY	PLANNED	WINTER 2020/2021
SUNNY SLOPE DR	CITRUS AV	SUMMIT DR	0.24	OVERLAY	PLANNED	WINTER 2020/2021
SUNRISE HWY	SR 79	SNOW GATE #2	3.36	SEAL	PLANNED	FALL 2020
SUNRISE HWY	MP 33.0	SNOW GATE #2	1.21	SEAL	PLANNED	FALL 2020
SUSAN CT	REES RD	CUL DE SAC	0.11	OVERLAY	PLANNED	WINTER 2020/2021
SWAN DR	WHITE GOOSE RD	END	0.03	OVERLAY	PLANNED	WINTER 2020/2021
SWEETWATER LN	JAMACHA RD	HARNESS ST	0.29	OVERLAY	PLANNED	FALL 2020
SYBIL CT	EL NORTE PY	CUL DE SAC	0.06	OVERLAY	PLANNED	WINTER 2020/2021
TAFT AV	DUTTON DR	QUEEN AV	0.15	OVERLAY	PLANNED	WINTER 2020/2021
TAG LN	E ST	CUL DE SAC	0.09	OVERLAY	PLANNED	FALL 2020
TEAL RD	BASS RD	MALLARD DR	0.05	OVERLAY	PLANNED	WINTER 2020/2021
THIRTEENTH ST	SR-67	D ST	0.07	OVERLAY	PLANNED	FALL 2020
TITAN CT	MCLEES CT	CUL DE SAC	0.10	OVERLAY	PLANNED	WINTER 2020/2021
TRALEE TERRACE	QUAILVIEW ST	QUAILCREEK LN	0.07	OVERLAY	PLANNED	FALL 2020
TWELFTH ST	SR-67	H ST	0.36	OVERLAY	PLANNED	FALL 2020
VALLEY VIEW BL	EUCLID AV	EC CL ENTER	0.66	OVERLAY	PLANNED	FALL 2020
VERBENA DR	DIEGUENO RD	BORREGO SPRINGS RD	2.38	SEAL	PLANNED	FALL 2020
VIA DE SANTA FE	LA FLECHA	PASEO DELICIAS	0.06	OVERLAY	PLANNED	WINTER 2020/2021
VIA MERIDA	CALLE VERDE	VIA PICANTE	0.14	OVERLAY	PLANNED	WINTER 2020/2021
VIA PALMA	CUL DE SAC N	CUL DE SAC S	0.19	OVERLAY	PLANNED	WINTER 2020/2021

ROAD	FROM	TO	LENGTH MI.	TREATMENT TYPE	ROAD STATUS	EST. COMPLETION
VIA PICANTE	CALLE VERDE	VIA PALMA	0.27	OVERLAY	PLANNED	WINTER 2020/2021
VIA RANCHO SAN DIEGO	FURY LN	BRABHAM ST	0.55	OVERLAY	PLANNED	WINTER 2020/2021
VICTORIA CR	W. VICTORIA DR	VICTORIA MEADOWS DR	0.72	OVERLAY	PLANNED	WINTER 2020/2021
VICTORIA MEADOWS DR	W. VICTORIA DR	VICTORIA CR	0.43	OVERLAY	PLANNED	WINTER 2020/2021
VIDAS CIRCLE	ROCK SPRINGS RD	CUL DE SAC	0.15	OVERLAY	PLANNED	WINTER 2020/2021
VISTA DEL CAJON PL	VISTA DEL CANYON RD	CUL DE SAC	0.10	OVERLAY	PLANNED	FALL 2020
VISTA DEL CAJON RD	WINTER GARDENS DR	END CMR	0.19	OVERLAY	PLANNED	FALL 2020
VIVERA DR	MT HELIX DR	FURETE DR	0.31	OVERLAY	PLANNED	FALL 2020
W. VICTORIA DR	ALPINE BL	VICTORIA MEADOWS DR	0.31	OVERLAY	PLANNED	WINTER 2020/2021
WEST LAKEVIEW RD	EAST LAKEVIEW RD /LAKEVIEW RD	CUL DE SAC	0.12	OVERLAY	PLANNED	FALL 2020
WHITE GOOSE RD	BEGIN CMR	OAK DR	0.06	OVERLAY	PLANNED	WINTER 2020/2021
WHITE GOOSE RD	OAK DR	CANADIAN HONKER RD	0.23	OVERLAY	PLANNED	WINTER 2020/2021
WIDGEON RD	BASS RD	MALLARD DR	0.10	OVERLAY	PLANNED	WINTER 2020/2021
WILD OAK RD	VALLEY VIEW TL	FOOTHILL BL	0.09	OVERLAY	PLANNED	WINTER 2020
WILDWIND DR	PAR FOUR DR	CUL DE SAC	0.19	OVERLAY	PLANNED	WINTER 2020/2021
WILLOWS RD	MP 2.0	300' W/O W. WILLOWS OC	1.91	OVERLAY	PLANNED	WINTER 2020/2021
WINDWOOD WY	PAR FOUR DR	CUL DE SAC	0.11	OVERLAY	PLANNED	WINTER 2020/2021
WINNETKA DR	BUTTERNUT HOLLOW LN	SWEETWATER RD	0.48	OVERLAY	PLANNED	FALL 2020
WINTER GARDENS BL	WINTERCREST DR	SR-67 EB EGRESS	0.38	OVERLAY	PLANNED	WINTER 2020/2021
WINTER GARDENS DR	WINTER GARDENS BL	CUL DE SAC	0.70	OVERLAY	PLANNED	FALL 2020
WORTHINGTON ST	PARKBROOK ST	INNSDALE AV	0.42	OVERLAY	PLANNED	FALL 2020
YORBA LINDA CT	DEL AMO RD	CUL DE SAC	0.12	OVERLAY	PLANNED	FALL 2020
YUCCA ST	RESERVOIR DR	END CMR	0.20	OVERLAY	PLANNED	WINTER 2020/2021

FISCAL YEAR 19/20 TOTAL MILES ISSUED 112.49

Abbreviations: CMR = County Maintained Road

CL = City/County Limit

EC = City of El Cajon

E/O = East of

S/O = South of

MP = Mile Post

N = North

S = South

E = East

W = West