



SAN DIEGO AIR POLLUTION CONTROL DISTRICT
 COMPLIANCE DIVISION
 10124 OLD GROVE ROAD
 SAN DIEGO CA 92131
 PHONE (858) 586-2650 FAX (858) 586-2651

APCD USE ONLY	
SECTOR	
ID#	
NOV#	

**DYNAMIC BACK PRESSURE
 TP-201.4**

Facility Name: _____ A/C or PO Number: _____ Time of Test: _____
(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A or L)

The pressure drop shall be measured from each nozzle to the UST (methodology 1) or from the dispenser riser to the UST (methodology 4) with pressure/vacuum vent valves installed and with the poppeted Phase I vapor connection open. This test shall be performed after liquid is introduced down each dispenser riser into the Phase II system.

Test Requirements per EO VR 203-XX/204-XX/205-XX/207-XX/208-XX/209-XX Exhibit 6

1) Dispensers deactivated before testing?	Yes <input type="checkbox"/> NO <input type="checkbox"/> NA <input type="checkbox"/>
2) Hirt VCS 100 Thermal Oxidizer turned off before testing? (if applicable)	Yes <input type="checkbox"/> NO <input type="checkbox"/> NA <input type="checkbox"/>
3) Nozzle and hose completely drained of gasoline prior to inserting nozzle into Dynamic Back Pressure Unit?	Yes <input type="checkbox"/> NO <input type="checkbox"/> NA <input type="checkbox"/>
4) Nozzle lever fully engaged when conducting flow test?	Yes <input type="checkbox"/> NO <input type="checkbox"/> NA <input type="checkbox"/>
5) Hirt VCS 100 Thermal Oxidizer turned on after testing? (If applicable)	Yes <input type="checkbox"/> NO <input type="checkbox"/> NA <input type="checkbox"/>

Methodology 1

Fueling Point	Grade Point	Pressure Drop @	
		60 CFH	80 CFH

Methodology 4

Dispenser No.	Pressure Drop @ 60 CFH
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	