



SAN DIEGO AIR POLLUTION CONTROL DISTRICT
COMPLIANCE DIVISION
10124 OLD GROVE ROAD
SAN DIEGO CA 92131-1649
 PHONE (858) 586-2650 FAX (858) 586-2651

APCD USE ONLY	
SECTOR	
ID#	
NOV#	

DETERMINATION OF STATIC PRESSURE PERFORMANCE
OF THE HEALY CLEAN AIR SEPARATOR
 Exhibit 4 of ARB E.O. VR-201/202-XX and Exhibit 14 of ARB E.O VR-203/204-XX

Facility Name: _____ **A/C or PO Number:** _____ **Time of Test:** _____
(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A)

For ISD Alarm Response Purposes Only: CAS Ball Valve positions checked for proper orientations: Yes or No

Time and Date of most recent delivery:	Leak Check Conducted: <input type="checkbox"/> Yes or <input type="checkbox"/> No
Date of Last Calibration of Pressure Measurement Device:	Phase II Executive Order #:

If the station pressure is -2.00" W.C. or more negative, a vacuum test must be performed followed by a pressure test. If the pressure is less negative than -2.00" W.C., a pressure test must be performed. Anytime a vacuum test is conducted a subsequent pressure test shall **also** be conducted immediately after the vacuum test.

Existing station pressure: _____

VACUUM TEST

Time (Minutes)	Vacuum Measurement (in wc)
Beginning of Test	
At 1 minute	
At 2 minutes	
At 3 minutes	
At 4 minutes	
At 5 minutes	
Allowable Minimum Vacuum (from Table 1)	

PRESSURE TEST

Time (Minutes)	Pressure Measurement (in wc)
Beginning of Test	
At 1 minute	
At 2 minutes	
At 3 minutes	
At 4 minutes	
At 5 minutes	
Allowable Final Pressure	1.77