



SAN DIEGO AIR POLLUTION CONTROL DISTRICT
COMPLIANCE DIVISION
10124 OLD GROVE ROAD
SAN DIEGO CA 92131
 PHONE (858) 586-2650 FAX (858) 586-2651

APCD USE ONLY
SECTOR
ID#
NOV#

Exhibit 13 of VR-203/4 and Exhibit 8 of VR-208 **Hirt VCS 100 Processor Operability Test**

Facility Name: _____ **A/C or PO Number:** _____ **Date/Time of Test:** _____

(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A.)

For ISD Alarm Response Purposes only: Processor is on and processing vapors: **Yes** **No**

Was TP-201.3 (Including Exhibit 4) conducted in the last 24 hours? **Yes** or **No**

Was TP-201.4 (Including Exhibit 6) conducted in the last 24 hours? **Yes** or **No**

Was Exhibit 5 conducted in the last 24 hours? **Yes** or **No**

Was there a fuel delivery within the last 3 hours? **Yes** or **No**

Is the total ullage 70% or less of the total capacity of the GDF storage tank(s) : **Yes** or **No**

STEP 5.1	Is POWER switch lit? <input type="checkbox"/> Yes or <input type="checkbox"/> No
STEP 5.2	Is PROCESSING lamp ON? <input type="checkbox"/> Yes or <input type="checkbox"/> No If "YES", test cannot be performed until lamp goes off.
STEP 5.9	Time for PROCESSING Lamp to Light? _____ minutes Did PROCESSING Lamp light within three (3) minutes? <input type="checkbox"/> Yes or <input type="checkbox"/> No
STEP 5.10	Time for OVERPRESSURE Lamp to Light? _____ minutes Did OVERPRESSURE Lamp light within sixty two (62) minutes? <input type="checkbox"/> Yes or <input type="checkbox"/> No