

COUNTY OF SAN DIEGO

PERMIT#:			
DATE:	1	1	

PAGE: _____ OF ____

COMPLIANCE INSPECTION REPORT

		71D

VIOLATION REPORT: The items checked below refer to specific section numbers of Title 23 of the California Code of Regulations (CCR), Chapters 6.7 of the Health & Safety Code (HSC) & the County Code of Regulatory Ordinances (SDCC). The following code sections checked are in violation (V) with the Underground Storage Tank laws and regulations. All violations must be corrected. Submit documentation of return to compliance to your Specialist. You may use the Corrective Action Form to document your return to compliance. Your Specialist can provide these forms. Please call (619) 338-2222 or your Specialist if you have any questions.

GENERAL UNDERGROUND STORAGE TANK (UST) REQUIREMENTS

VIOLATION DESCRIPTION			VIOLATION DESCRIPTION				
Viol # NOV	UST SYSTEM RECORDS	VIOL	٧	Viol # NOV	FILE RECORDS	VIOL	٧
	Current UPF Permit not obtained/not available. 25284; 68.905, 68.1003, 68.1005	3101			Secondary containment testing not done at 6/36 months and/or not sent to CUPA within 30 days. 25284.1; 2637(a)&(e)	3114	
	Current Operating Permit not available at facility. 25284(a), 25286(a); 2712 (i); 68.1003	3102	components and/or repairs to secondary containment		Secondary containment testing not completed (passed) for all components and/or repairs to secondary containment	3115	
	All permit operating conditions not met. 25284; 2712	3158		components not completed. 25284.1, 25291(a)(2); 2637			
	UST repair/modify/closure permit not obtained. 68.1004, 68.1005, 68.1009.5	3103			All releases not recorded and/or reported. 25294, 25295; 2650, 2651, 2652	3151	
	CUPA UST form(s) A and/or B not available/complete/ submitted to HMD. 25286(a); 2711	3104			All maintenance/monitoring/calibration/repair records not available. 25293; 2712 (b)	3152	
	Current evidence of financial responsibility not available. 25292.2(a), 25299.33; 2809	3105			Monitoring Cert. not submitted to CUPA w/in 30 days. 2638(d) Facility employee(s) not trained; records incomplete/not onsite. 2715(f)	3161 3193	
	Owner/operator agreement not available/complete/ submitted to HMD. 25284(a)(3); 2620(b)	3106			Enhanced leak detection not performed as required. 25292.4; 2640(e)	3154	
	Monitoring procedures not available/complete/submitted to HMD.2632(b)& (d), 2634(d), 2641(h), 2711(a)(9)	3107			Contractor and/or technician not trained and certified as required. 25284.1(a)(5)(D); 2715	3162	
	Emergency Response Plan is not available/complete. 25289(b); 2632(b), 2634(e), 2641(h)	3108			Contractor did not have required license, i.e., Class A, C-10, C34, C36 and/or C61. 25284.1(a)(5)(D); 2715	3163	
	Scaled Plot Plan showing tank, piping and equipment location not available/complete/submitted to HMD. 2711(a)(8), 2632(d)(1)(C)	3109			Monitoring system disabled or tampered with and/or monitoring records falsified. 25299(f)	3157	
	Annual certification for ATG and/or sensors not completed (existing tank systems only). 2641(j), 2638	3110			All monitoring equipment not installed, calibrated, operated, and/or maintained per manufacturer's instructions. 2638(a), 2641(j)	3164	
	Annual certification for continuous monitoring system not completed (new tanks). 25284.1(a)(4)(C); 2630(d), 2638	3116			UST system repair(s) not completed properly. 25292.1(c); 2660(a)(k)(l)&(m)	3160	
	Designated Operator (DO) Notification/Change form not submitted and/or DO not ICC certified. 2715 (a)(b)	3191			Designated Operator (DO) monthly inspection not conducted, incomplete or DO inspection reports not onsite.2715 (c)(d)&(e)	3192	

	UST SYSTEM INSPECTION	TA	NK#				
Requirements applicable for both single & double walled systems			DUCT				
#	VIOLATION DESCRIPTION	NOV	VIOL	٧	V	V	V
	Monitor in alarm at beginning of inspection. Alarm not investigated, recorded or reported. 2632 (c)(2)(B), 2650(e)(3)&(4), 2630(d)		3251				
	All audible and/or visual alarms not functioning properly. 2632(c)(2)(B), 2636(f)(1)		3252				
	Sticker/tag not affixed to monitoring equipment at certification. 2638(f)		3270				
	UST system does not have an approved overfill protection system. 2635(b)(2)		3254				
	Spill container is not in good condition and/or liquid free. 2635(b)(1), 2636(a)(1)		3255				
	Fill box drain not functional and backup system is not available. 2635(b)(1)(C)		3256				
	Secondary containment system components not liquid free. 2631(d)(4)		3257				
	Sensors not placed adequately and/or at low point in sumps. 2641(a); 25291(a)(7)(C)		3258				
	Dispenser containment currently required and not present. 25284.1(a)(5); 2636(g)		3259				
	Dispenser containment not adequately monitored. 2636(f)(1) or (f)(5)(A)		3267				
	Dispenser containment not maintained free of liquid. 2631(d)(4)		3261				
	Secondary containment piping obstructed preventing drainage to sump. 2632		3262				
	Monitoring system components and/or devices are not all functional. 2630, 2641(j), 2632		3263				
	Spill containment not tested annually. 25284.2		3264				
	UST system not operated to prevent spills and/or overfills. 25292.1(a)		3265				
	UST system not product tight (for tank installed on or after 7/1/03). 25290.1(c), 25290.2(c)		3268				
	UST system not continuously monitored using Vacuum/Pressure/Hydrostatic (VPH) system (for tank installed on or after 7/1/04). 25290.1(d)&(e)		3269				
CA	THODIC PROTECTION						
	System not checked as required by tester (at 6 months/3 years). 2635(a)(2)(A)		3301				
	Impressed-current system not checked every 60 days. 2635(a)(2)(A)		3302				
	Corrosion protection not adequate. 25292.1(b); 2635(a)(2), 2662(c)		3303				
CLC	DSURE REQUIREMENTS						
	Temporary closure requirements not completed. 25298; 2671		3322				
	Unused tank not properly closed. Permanent closure requirements not met. 25298; 2672		3324				

/	
Date Signed	Title of Business Representative