

Tree Planting Checklist

| Planting Hole | | Berm | | |
|---------------------------|--|------|---|--|
| | Tapered 2 – 3 times wider than pot or box. | | Berm built around tree well, approximately 6 inches high. | |
| | Equal depth as root ball. Extracted soil in one neat pile. | | Berm strong enough to hold water. | |
| | Soil clumps broken up, rocks and debris removed. | Mu | lch | |
| | Sides of planting hole not smooth or glazed, scour up if necessary. | | Tree well covered with 4" mulch. Mulch not touching trunk. Keep 1 to 2 inches away from trunk. | |
| Roots – Check and Correct | | | | |
| | Root collar is exposed and above soil line. Matted sides or bottom removed Circling and kinked roots severed using sanitized tool. Root ball gently broken up. | | | |
| Orient and Placement | | | | |
| | Soil line of root ball is level with ground. Adjust depth if necessary. Tree centered in planting hole Trunk is straight up and down. | | | |
| Backfill | | | | |
| | Hole backfilled with native soil to 2/3 full Backfilled soil tamped down and watered in. Let settle. Hole backfilled until level with ground. Gently tamp. | | | |
| Sta | Stake | | | |
| | Center 'nursery' stake removed. Two stake system installed when necessary. Stakes located on prevailing wind side of tree and opposite. Tree ties located 1/3 from top and bottom | | | |